


ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1		Revised Programme of YL/2020/03	1854 days	245.55 days	92%	Mon 19/4/21	Sat 16/5/26	Mon 19/4/21	Sat 16/5/26	0 days	0 days													
2	CD-10000	Contract Date	0 days	0 days	0%	Mon 19/4/21	Mon 19/4/21	Mon 19/4/21	Mon 19/4/21	0 days	0 days													
3	CD-20000	Project Dates	1845 days	0 days	0%	Wed 28/4/21	Sat 16/5/26	Wed 28/4/21	Sat 16/5/26	0 days	0 days													
4	CD-20100	Starting Date	0 days	0 days	100%	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	0 days	0 days													
5	CD-20200	Access Date 1	0 days	0 days	100%	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	0 days	0 days													
6	CD-20300	Access Date 122	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
7	CD-20400	Access Date 275	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
8	CD-20500	Access Date 456	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days													
9		Contract Completion Dates	913 days	913 days	0%	Sat 28/10/23	Tue 28/4/26	Sat 28/10/23	Tue 28/4/26	0 days	0 days													
10	CD-30100	Section 1A1 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
11	CD-30200	Section 1A2 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
12	CD-30300	Section 1A3 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
13	CD-30400	Section 1A4 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
14	CD-30500	Section 1A5 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
15	CD-30600	Section 1A6 Completion Date: 913 Days after the Starting Date	0 days	0 days	0%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days													
16	CD-30700	Section 1B Completion Date: 1278 Days after the Starting Date	0 days	0 days	0%	Sun 27/10/24	Sun 27/10/24	Sun 27/10/24	Sun 27/10/24	0 days	0 days													
17	CD-30800	Section 2A Completion Date: 1461 Days after the Starting Date	0 days	0 days	0%	Mon 28/4/25	Mon 28/4/25	Mon 28/4/25	Mon 28/4/25	0 days	0 days													
18	CD-30900	Section 2B Completion Date: 1826 Days after the Starting Date	0 days	0 days	0%	Tue 28/4/26	Tue 28/4/26	Tue 28/4/26	Tue 28/4/26	0 days	0 days													
19		Planned Completion Dates	540 days	540 days	0%	Fri 22/11/24	Sat 16/5/26	Fri 22/11/24	Sat 16/5/26	0 days	0 days													
20	CD-31100	Section 1A1 Planned Completion Date	0 days	0 days	0%	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	0 days	0 days	611												
21	CD-31200	Section 1A2 Planned Completion Date	0 days	0 days	0%	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	0 days	0 days	701												
22	CD-31300	Section 1A3 Planned Completion Date	0 days	0 days	0%	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	0 days	0 days	824												
23	CD-31400	Section 1A4 Planned Completion Date	0 days	0 days	0%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	896												
24	CD-31500	Section 1A5 Planned Completion Date	0 days	0 days	0%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	987												
25	CD-31600	Section 1A6 Planned Completion Date	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1072												
26	CD-31700	Section 1B Planned Completion Date	0 days	0 days	0%	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	0 days	0 days	1075												
27	CD-31800	Section 2A Planned Completion Date	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1322,1317												
28	CD-31900	Section 2B Planned Completion Date	0 days	0 days	0%	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	0 days	0 days	1325												
29		Access Dates	456 days	0 days	100%	Wed 28/4/21	Thu 28/7/22	Wed 28/4/21	Thu 28/7/22	0 days	0 days													
30	CD-40100	Portion A1 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
31	CD-40200	Portion A2 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Tue 18/1/22	Tue 18/1/22	Tue 18/1/22	Tue 18/1/22	0 days	0 days													
32	CD-40300	Portion A3 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	0 days	0 days													
33	CD-40400	Portion A4 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
34	CD-40500	Portion A5 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days	30												
35	CD-40600	Portion A6 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
36	CD-40700	Portion A7 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
37	CD-40800	Portion A8 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days													
38	CD-40900	Portion B1 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
39	CD-41000	Portion B2 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
40	CD-41400	Portion B6 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
41	CD-41500	Portion B7 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
42	CD-41600	Portion B8 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days	41												
43	CD-41700	Portion B9 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
44	CD-41800	Portion B10 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
45	CD-41900	Portion B11 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days													
46	CD-42000	Portion C1 Access Date: as Starting Date	0 days	0 days	100%	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	0 days	0 days													
47	CD-42100	Portion D1 Access Date: 456 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days													
48	CD-42200	Portion D2 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days	43												
49		Occupation of Sites by Government Departments for operation of Hung Shui Kiu Facility	843 days	0 days	100%	Fri 18/2/22	Sun 9/6/24	Fri 18/2/22	Sun 9/6/24	0 days	0 days													
50	CD-43100	Short Term allocation at Site 3-6 and Site 3-7 (non-CIF Location)	106 days	0 days	100%	Fri 4/3/22	Fri 17/6/22	Fri 4/3/22	Fri 17/6/22	0 days	0 days													
51	CD-43200	Long Term allocation of Site 3-6, 3-7, and 3-8 (CIF Location) (PMN 128)	843 days	0 days	100%	Fri 18/2/22	Sun 9/6/24	Fri 18/2/22	Sun 9/6/24	0 days	0 days													
52	CD-43300	Short Term allocation at Site 2-18 and Road L54 (PMN108)	196 days	0 days	100%	Fri 18/3/22	Thu 29/9/22	Fri 18/3/22	Thu 29/9/22	0 days	0 days	838,839												
53		Access Dates to CIF	75 days	0 days	100%	Mon 10/6/24	Sat 24/8/24	Mon 10/6/24	Sat 24/8/24	0 days	0 days													
54	CD-44100	Decommissioning of HSK Community Isolation Centre (CIF)	0 days	0 days	100%	Mon 10/6/24	Mon 10/6/24	Mon 10/6/24	Mon 10/6/24	0 days	0 days	51												
55	CD-44200	Repossession to HSK Community Isolation Centre (CIF)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days													
56		Key Dates	365 days	365 days	0%	Thu 28/10/21	Fri 28/10/22	Thu 28/10/21	Fri 28/10/22	0 days	0 days													
57	CD-50100	Submission of the Detailed Boulder Survey Report with the Boulder Hazard Mitigation Measures to the Geotechnical Engineering Office of the Civil Engineering and Development Department	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days	7												
58	CD-50200	Submission of the Contamination Assessment Report (CAR) and Remediation Action Plan (RAP) to the Environmental Protection Department	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	8												
59	CD-50300	Acceptance in principle by the Project Manager of the Contractor's Design for the Sewage Pumping Station	0 days	0 days	100%	Fri 28/10/22	Fri 28/10/22	Fri 28/10/22	Fri 28/10/22	0 days	0 days	4FS+549 days												
60	CD-50400	Acceptance in principle by the Project Manager of the Contractor's Design of the Boost-up Transformer Room	0 days	0 days	100%	Thu 28/10/21	Thu 28/10/21	Thu 28/10/21	Thu 28/10/21	0 days	0 days	4FS+184 days												
61		Preliminary and General Requirement	1437 days	0 days	0%	Tue 20/4/21	Thu 27/3/25	Tue 20/4/21	Thu 27/3/25	0 days	0 days													
62	PRE-10000	General Submission	99 days	0 days	100%	Tue 20/4/21	Tue 27/7/21	Tue 20/4/21	Tue 27/7/21	0 days	0 days													
63	PRE-10100	Particulars of underground services detection equipment	7 days	0 days	100%	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	0 days	0 days	2FS+1 day												
64	PRE-10200	Details of Contract Computer Facilities and Software (PS1.49A)	7 days	0 days	100%	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	0 days	0 days	2FS+1 day												
65	PRE-10300	Mobile phone for the contract (PS1.16)	7 days	0 days	100%	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	0 days	0 days	2FS+1 day												
66	PRE-10400	Specialist Provider of Smart Card System (PS29.06)	7 days	0 days	100%	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	0 days	0 days	2FS+1 day												
67	PRE-10500	Proposal of Security System (PS1.53A)	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day												
68	PRE-10600	Professional photographer and use of aircraft (PS1.55S)	1 day	0 days	100%	Thu 29/4/21	Thu 29/4/21	Thu 29/4/21	Thu 29/4/21	0 days	0 days	4FS+1 day												
69	PRE-10700	Procedures for selecting Subcontractors (ACC C9)	21 days	0 days	100%	Tue 20/4/21	Mon 10/5/21	Tue 20/4/21	Mon 10/5/21	0 days	0 days	2FS+1 day												
70	PRE-10800	Competitive process for selection of supplier of plant and materials, equipment and insurance (ACC C11)	21 days	0 days	100%	Tue 20/4/21	Mon 10/5/21	Tue 20/4/21	Mon 10/5/21	0 days	0 days	2FS+1 day												
71	PRE-10900	Designated bank and payment of wages to all the site personnel (PS29.05)	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day												
72	PRE-11000	Hygiene and Welfare facilities (PS1.50A)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
73	PRE-11100	Necessary Arrangement with Bank to implement the arrangement on payment of wages to Workers (ACC E6)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
74	PRE-11200	Professional video production company and a competent video director (PS1.119)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
75	PRE-11300	Details of ESIS and DRIS System (PS1.129)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
76	PRE-11400	Hoarding Plan (PS1.48)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
77	PRE-11500	Transport for PM and Supervisor (PS1.52)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
78	PRE-11600	Sub-contractor Management Plan (ACC C5)	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day												
79	PRE-11700	Weather Protection Scheme against inclement weather (PS1.86)	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
80	PRE-11800	Temp Drainage Management Plan	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
81	PRE-11900	Contingency Plan to deal with Flooding	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
82	PRE-12000	Supply of Brand New Survey Equipment (PS Appendix 1.17)	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
83	PRE-12100	Site Uniform (PS1.88)	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
84	PRE-12200	PII insurance Policy	60 days	0 days	100%	Tue 20/4/21	Fri 18/6/21	Tue 20/4/21	Fri 18/6/21	0 days	0 days	2FS+1 day												
85	PRE-12300	Book with a certification body acceptable to the Employer the date of audit for the ISO 9001:2015 certification	90 days	0 days	100%	Thu 29/4/21	Tue 27/7/21	Thu 29/4/21	Tue 27/7/21	0 days	0 days	4FS+1 day												
86	PRE-13000	Completion of Initial General Submission	0 days	0 days	100%	Fri 28/5/21	Fri 28/5/21	Fri 28/5/21	Fri 28/5/21	0 days	0 days	63,64,65,66,67,68,69,70,71												
87	PRE-20000	Programme	104 days	0 days	100%	Tue 20/4/21	Sun 1/8/21	Tue 20/4/21	Sun 1/8/21	0 days	0 days													
88	PRE-20100	First Programme (CDP1 3)	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day												
89	PRE-20200	Acceptance of the First Programme	30 days	0 days	100%	Tue 4/5/21	Wed 2/6/21	Tue 4/5/21	Wed 2/6/21	0 days	0 days	88												
90	PRE-20300	Expanded and more detailed version of the first programme (PSA 1.3)	60 days	0 days	100%	Thu 3/6/21	Sun 1/8/21	Thu 3/6/21	Sun 1/8/21	0 days	0 days	89												
91	PRE-20400	First Monthly Progress Report (PS1.08A)	30 days	0 days	100%	Tue 4/5/21	Wed 2/6/21	Tue 4/5/21	Wed 2/6/21	0 days	0 days	88												
92	PRE-23000	Completion of Initial Programme Submission	0 days	0 days	100%	Wed 2/6/21	Wed 2/6/21	Wed 2/6/21	Wed 2/6/21	0 days	0 days	89,91												
93	PRE-30000	Appointment of Personnel	99 days	0 days	100%	Tue 20/4/21	Tue 27/7/21	Tue 20/4/21	Tue 27/7/21	0 days	0 days													
94	PRE-30100	Contractor's Labour Officer (PS29.09)	7 days	0 days	100%	Tue 20/4/21	Mon 26/4/21	Tue 20/4/21	Mon 26/4/21	0 days	0 days	2FS+1 day												
95	PRE-30200	Contractor's Surveyor (PS1.09)	7 days	0 days	100%	Thu 29/4/21	Wed 5/5/21	Thu 29/4/21	Wed 5/5/21	0 days	0 days	4FS+1 day												
96	PRE-30300	List of Staff for Construction Management Team (ACC D1)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
97	PRE-30400	RSO and SS (ACC D1)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
98	PRE-30500	EO and ES (ACC D1)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
99	PRE-30600	Site Agents and Employees (PS1.12)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
100	PRE-30700	Construction Manager (PS1.12A)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
101	PRE-30800	Construction, Landscape and Land Decontamination Leader (PS1.12B)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
102	PRE-30900	Geotechnical Engineer, Geologist, Geotechnical Supervisor and GFT (1.12C)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
103	PRE-31000	Foreman for Road and Drainage Works	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
104	PRE-31100	Particulars of Emergency Unit (PS1.99)	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day												
105	PRE-31200	Tree Supervisor (PS26.02)	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day												
106	PRE-31300	Public Relocation Officer (PS 1.12F)	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
107	PRE-31400	Quantity Surveying Clerk (PS1.49)	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
108	PRE-31500	Field and Drafting assistant (PS1.49C)	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
109	PRE-31600	Independent Checking Engineer (PS1.105)	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day												
110	PRE-31700	Employ CEG and TA (PS1.83)	90 days	0 days	100%	Thu 29/4/21	Tue 27/7/21	Thu 29/4/21	Tue 27/7/21	0 days	0 days	4FS+1 day												
111	PRE-31800	BIM Team Leader (PS1.108)	90 days	0 days	100%	Thu 29/4/21	Tue 27/7/21	Thu 29/4/21	Tue 27/7/21	0 days	0 days	4FS+1 day,200FF												
112	PRE-33000	Completion of Construction Management Team Submission	0 days	0 days	100%	Fri 28/5/21	Fri 28/5/21	Fri 28/5/21	Fri 28/5/21	0 days	0 days	94,95,96,97,98,99,100,101,												
113	PRE-40000	Safety	42 days	0 days	100%	Tue 20/4/21	Mon 31/5/21	Tue 20/4/21	Mon 31/5/21	0 days	0 days													
114	PRE-40100	Draft Construction Health and Safety Plan (ACC D6)	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day												
115	PRE-40200	Ad-hoc meeting with Supervisor or discuss the draft Safety Plan (ACC D6)	7 days	0 days	100%	Tue 4/5/21	Mon 10/5/21	Tue 4/5/21	Mon 10/5/21	0 days	0 days	114												
116	PRE-40300	Monthly Reports on Safety Performance (ACC D28)	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day												
117	PRE-40400	Monthly Safety Report	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day												
118	PRE-40500	Submission of Safety Plan (ACC D6)	35 days	0 days	100%	Tue 20/4/21	Mon 24/5/21	Tue 20/4/21	Mon 24/5/21	0 days	0 days	2FS+1 day												
119	PRE-40600	Establish and conduct first SSC and SSMC meeting (PS1.65)	40 days	0 days	100%	Tue 20/4/21	Sat 29/5/21	Tue 20/4/21	Sat 29/5/21	0 days	0 days	2FS+1 day												
120	PRE-40700	Site Traffic Safety Management Plan (PS1.71C)	42 days	0 days	100%	Tue 20/4/21	Mon 31/5/21	Tue 20/4/21	Mon 31/5/21	0 days	0 days	2FS+1 day												
121	PRE-43000	Completion of Initial Safety Submission	0 days	0 days	100%	Mon 31/5/21	Mon 31/5/21	Mon 31/5/21	Mon 31/5/21	0 days	0 days	115,116,117,118,119,120												
122	PRE-50000	Environmental	573 days	0 days	100%	Tue 20/4/21	Sun 13/11/22	Tue 20/4/21	Sun 13/11/22	0 days	0 days													



ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
164	PRE-90300	New Utilities Connection	1185 days	0 days	100%	Tue 28/12/21	Thu 27/3/25	Tue 28/12/21	Thu 27/3/25	0 days	0 days													
165	PRE-90310	Watermain	73 days	0 days	100%	Mon 13/1/25	Thu 27/3/25	Mon 13/1/25	Thu 27/3/25	0 days	0 days													
166	PRE-90311	Road D1, L51 and Ha Tsuen Road	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1105SS												
167	PRE-90312	Road L53 and L54	30 days	0 days	100%	Mon 13/1/25	Tue 11/2/25	Mon 13/1/25	Tue 11/2/25	0 days	0 days	1000SS,1050SS												
168	PRE-90313	Ping Ha Road	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	1095SS												
169	PRE-90320	Road Lighting System	531 days	0 days	100%	Thu 31/8/23	Wed 12/2/25	Thu 31/8/23	Wed 12/2/25	0 days	0 days													
170	PRE-90321	Road D1 and L51	0 days	0 days	100%	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	0 days	0 days	1315FF												
171	PRE-90322	Road L53 and L54	60 days	0 days	100%	Sat 2/11/24	Wed 12/2/25	Sat 2/11/24	Wed 12/2/25	0 days	0 days	1060FF												
172	PRE-90330	CLP	1017 days	0 days	100%	Tue 28/12/21	Wed 9/10/24	Tue 28/12/21	Wed 9/10/24	0 days	0 days													
173	PRE-90331	Road D1 and L51	0 days	0 days	100%	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	0 days	0 days	1308FF												
174	PRE-90332	Road L53 and L54	60 days	0 days	100%	Sun 11/8/24	Wed 9/10/24	Sun 11/8/24	Wed 9/10/24	0 days	0 days	1004FF,1054FF												
175	PRE-90340	Telecom (HKT, HGC, HKBN)	977 days	0 days	100%	Fri 25/2/22	Tue 29/10/24	Fri 25/2/22	Tue 29/10/24	0 days	0 days													
176	PRE-90341	Road D1 and L51	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	1308FF												
177	PRE-90342	Road L53 and L54	60 days	0 days	100%	Sat 31/8/24	Tue 29/10/24	Sat 31/8/24	Tue 29/10/24	0 days	0 days	1004FF,1054FF												
178		Procurement	983 days	0 days	100%	Wed 28/4/21	Fri 5/1/24	Wed 28/4/21	Fri 5/1/24	0 days	0 days													
179	PS-10000	Subcontracting / Procurement	652 days	0 days	100%	Thu 29/4/21	Thu 9/2/23	Thu 29/4/21	Thu 9/2/23	0 days	0 days													
180	PS-10100	Traffic Consultant	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
181	PS-10110	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
182	PS-10120	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	181												
183	PS-10200	Independent Checking Engineer	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
184	PS-10210	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
185	PS-10220	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	184												
186	PS-10300	PM's Accommodation (MIG Method)	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
187	PS-10310	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
188	PS-10320	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	187												
189	PS-10400	Environmental Team and Team Leader	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
190	PS-10410	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
191	PS-10420	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	190												
192	PS-10500	Tree Survey and Treatment	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
193	PS-10510	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
194	PS-10520	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	193												
195	PS-10600	Specialist for Decontamination Works	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
196	PS-10610	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
197	PS-10620	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	196												
198	PS-10700	BIM Service	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
199	PS-10710	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
200	PS-10720	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	199												
201	PS-10800	Rebar Supply	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days													
202	PS-10810	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days												
203	PS-10820	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	202												
204	PS-10900	Concrete Supply	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days													
205	PS-10910	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days												
206	PS-10920	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	205												
207	PS-11000	Bitumen Supply and Paving	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days													
208	PS-11010	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days												
209	PS-11020	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	208												
210	PS-11100	Ground Investigation Works	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days													
211	PS-11110	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
212	PS-11120	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	211												
213	PS-11200	Demolition Works	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days													
214	PS-11210	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days												
215	PS-11220	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	214												
216	PS-11300	Pipe Jacking Works	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days													
217	PS-11310	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day												
218	PS-11320	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	217												
219	PS-11400	Road Marking	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days													
220	PS-11410	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days												
221	PS-11420	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	220												
222	PS-11500	Road Lighting System	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days													
223	PS-11510	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days												
224	PS-11520	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	223												
225	PS-11600	Landscaping Works	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days													
226	PS-11610	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	4FS+70 days												
227	PS-11620	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	226												
228	PS-11700	E&M Works	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days													
229	PS-11710	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days												
230	PS-11720	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	229												
231	PS-20000	Major Materials Fabrication and Delivery	983 days	0 days	100%	Wed 28/4/21	Fri 5/1/24	Wed 28/4/21	Fri 5/1/24	0 days	0 days													
232	PS-20100	MIC Modular for PM's Accommodation	90 days	0 days	100%	Tue 10/8/21	Sun 7/11/21	Tue 10/8/21	Sun 7/11/21	0 days	0 days													
233	PS-20110	Fabrication and Delivery	90 days	0 days	100%	Tue 10/8/21	Sun 7/11/21	Tue 10/8/21	Sun 7/11/21	0 days	0 days	275												
234	PS-20200	Waterpipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days													
235	PS-20210	Batch 1 (Ping Ha Road - Portion C1)	60 days	0 days	100%	Wed 28/4/21	Sat 26/6/21	Wed 28/4/21	Sat 26/6/21	0 days	0 days													
236	PS-20220	Batch 2 (Road L54))	120 days	0 days	100%	Sun 27/6/21	Sun 24/10/21	Sun 27/6/21	Sun 24/10/21	0 days	0 days	235												
237	PS-20230	Batch 3 (Ha Tsuen Road, Road D1, Road L51)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	236												
238	PS-20300	Drainage Pipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days													
239	PS-20310	Batch 1 (Road D1, Road L5)	80 days	0 days	100%	Wed 28/4/21	Fri 16/7/21	Wed 28/4/21	Fri 16/7/21	0 days	0 days													
240	PS-20320	Batch 2 (Portion A4, B8, B9)	100 days	0 days	100%	Sat 17/7/21	Sun 24/10/21	Sat 17/7/21	Sun 24/10/21	0 days	0 days	239												
241	PS-20330	Batch 3 (Road L53, Road L54)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	240												
242	PS-20400	Sewerage Pipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days													
243	PS-20410	Batch 1 (Lau Fau Shan Road, Fung Kong Tsuen Road)	80 days	0 days	100%	Wed 28/4/21	Fri 16/7/21	Wed 28/4/21	Fri 16/7/21	0 days	0 days													
244	PS-20420	Batch 2 (Road L53, Road L54)	100 days	0 days	100%	Sat 17/7/21	Sun 24/10/21	Sat 17/7/21	Sun 24/10/21	0 days	0 days	243												
245	PS-20430	Batch 3 (Ha Tsuen Road, Road D1)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	244												
246	PS-20500	E&M Materials	60 days	0 days	100%	Tue 7/11/23	Fri 5/1/24	Tue 7/11/23	Fri 5/1/24	0 days	0 days													
247	PS-20510	Fabrication and Delivery	60 days	0 days	100%	Tue 7/11/23	Fri 5/1/24	Tue 7/11/23	Fri 5/1/24	0 days	0 days	363												
248	PS-20600	Road Lighting Materials	60 days	0 days	100%	Fri 10/2/23	Mon 10/4/23	Fri 10/2/23	Mon 10/4/23	0 days	0 days													
249	PS-20610	Fabrication and Delivery	60 days	0 days	100%	Fri 10/2/23	Mon 10/4/23	Fri 10/2/23	Mon 10/4/23	0 days	0 days	224												
250		Design and Method of Works	1147 days	51.91 days	0%	Tue 20/4/21	Sun 9/6/24	Tue 20/4/21	Sat 16/5/26	706 days	706 days													
251	DM-10000	Permanent Works Design	863 days	130.42 days	0%	Thu 10/6/21	Fri 20/10/23	Thu 10/6/21	Sat 16/5/26	939 days	939 days													
252	DM-10100	Natural Terrain Hazard Study	641 days	0 days	100%	Tue 18/1/22	Fri 20/10/23	Tue 18/1/22	Fri 20/10/23	0 days	0 days													
253	DM-10110	Submission of the Detailed Boulder Survey Report with the Boulder Hazard Mitigation Measures	31 days	0 days	100%	Tue 18/1/22	Thu 17/2/22	Tue 18/1/22	Thu 17/2/22	0 days	0 days	31												
254	DM-10120	Approval from GEO	610 days	0 days	100%	Fri 18/2/22	Fri 20/10/23	Fri 18/2/22	Fri 20/10/23	0 days	0 days	253												
255	DM-10200	Sewage Pumping Station	201 days	0 days	100%	Wed 1/3/23	Sun 17/9/23	Wed 1/3/23	Sun 17/9/23	0 days	0 days													
256	DM-10210	Prepare and Submit Design	120 days	0 days	100%	Wed 1/3/23	Wed 28/6/23	Wed 1/3/23	Wed 28/6/23	0 days	0 days													
257	DM-10220	ICE Certification, Approval and Consent	21 days	0 days	100%	Thu 29/6/23	Wed 19/7/23	Thu 29/6/23	Wed 19/7/23	0 days	0 days	256												
258	DM-10230	Approval from DSD	60 days	0 days	100%	Thu 20/7/23	Sun 17/9/23	Thu 20/7/23	Sun 17/9/23	0 days	0 days	257												
259	DM-10300	Boost-Up Transformer Room	141 days	0 days	100%	Thu 10/6/21	Thu 28/10/21	Thu 10/6/21	Thu 28/10/21	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
260	DM-10310	Prepare and Submit Design	60 days	0 days	100%	Thu 10/6/21	Sun 8/8/21	Thu 10/6/21	Sun 8/8/21	0 days	0 days	60FS+141 days												
261	DM-10320	ICE Certification, Approval and Consent	21 days	0 days	100%	Mon 9/8/21	Sun 29/8/21	Mon 9/8/21	Sun 29/8/21	0 days	0 days	260												
262	DM-10330	Approval from CLP	60 days	0 days	100%	Mon 30/8/21	Thu 28/10/21	Mon 30/8/21	Thu 28/10/21	0 days	0 days	261												
263	DM-10400	Road Lighting System for Road D1 and L51	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days													
264	DM-10410	Prepare and Submit Design	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	44FS+1 day,224												
265	DM-10420	ICE Certification, Approval and Consent	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	264												
266	DM-10430	Approval from HyD Lighting Division	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	265												
267	DM-10500	Road Lighting System for Road L53 and L54	175 days	175 days	0%	Fri 10/2/23	Thu 3/8/23	Sun 23/11/25	Sat 16/5/26	1017 days	1017 days													
268	DM-10510	Prepare and Submit Design	70 days	70 days	0%	Fri 10/2/23	Thu 20/4/23	Sun 23/11/25	Sat 31/1/26	0 days	0 days	265												
269	DM-10520	ICE Certification, Approval and Consent	21 days	21 days	0%	Fri 21/4/23	Thu 11/5/23	Sun 1/2/26	Sat 21/2/26	0 days	0 days	268												
270	D-M10530	Approval from HyD Lighting Division	84 days	84 days	0%	Fri 12/5/23	Thu 3/8/23	Sun 22/2/26	Sat 16/5/26	1017 days	1017 days	269												
271	DM-20000	Temporary Works Design	962 days	0 days	100%	Tue 20/4/21	Thu 7/12/23	Tue 20/4/21	Thu 7/12/23	0 days	0 days													
272	DM-20100	Site Establishment	740 days	0 days	100%	Tue 20/4/21	Sat 29/4/23	Tue 20/4/21	Sat 29/4/23	0 days	0 days													
273	DM-20110	PM's Accommodation	40 days	0 days	100%	Thu 1/7/21	Mon 9/8/21	Thu 1/7/21	Mon 9/8/21	0 days	0 days													
274	DM-20111	Prepare and Submit Design	20 days	0 days	100%	Thu 1/7/21	Tue 20/7/21	Thu 1/7/21	Tue 20/7/21	0 days	0 days	188												
275	DM-20112	ICE certification, approval and Consent	20 days	0 days	100%	Wed 21/7/21	Mon 9/8/21	Wed 21/7/21	Mon 9/8/21	0 days	0 days	274												
276	DM-20120	Site facilities (Hoarding, Project Signboard, Temporary Traffic Sign etc.)	32 days	0 days	100%	Tue 20/4/21	Fri 21/5/21	Tue 20/4/21	Fri 21/5/21	0 days	0 days													
277	DM-20121	Prepare and Submit Design	20 days	0 days	100%	Tue 20/4/21	Sun 9/5/21	Tue 20/4/21	Sun 9/5/21	0 days	0 days	2FS+1 day												
278	DM-20122	ICE Certification, Approval and Consent	12 days	0 days	100%	Mon 10/5/21	Fri 21/5/21	Mon 10/5/21	Fri 21/5/21	0 days	0 days	277												
279	DM-20130	Typical Excavation Shoring System for Trial Pit	30 days	0 days	100%	Mon 10/5/21	Tue 8/6/21	Mon 10/5/21	Tue 8/6/21	0 days	0 days													
280	DM-20131	Prepare and Submit Design	18 days	0 days	100%	Mon 10/5/21	Thu 27/5/21	Mon 10/5/21	Thu 27/5/21	0 days	0 days	277												
281	DM-20132	ICE Certification, Approval and Consent	12 days	0 days	100%	Fri 28/5/21	Tue 8/6/21	Fri 28/5/21	Tue 8/6/21	0 days	0 days	280												
282	DM-20140	Site Traffic Management Plan	12 days	0 days	100%	Tue 18/4/23	Sat 29/4/23	Tue 18/4/23	Sat 29/4/23	0 days	0 days													
283	DM-20141	Traffic Diversion for Kai Pak Ling Road and L53 Construction	12 days	0 days	100%	Tue 18/4/23	Sat 29/4/23	Tue 18/4/23	Sat 29/4/23	0 days	0 days	157												
284	DM-20200	Decontamination Works	351 days	0 days	100%	Thu 3/3/22	Thu 16/2/23	Thu 3/3/22	Thu 16/2/23	0 days	0 days													
285	DM-20210	Contamination Assessment Plan	283 days	0 days	100%	Thu 3/3/22	Sat 10/12/22	Thu 3/3/22	Sat 10/12/22	0 days	0 days													
286	DM-20211	Batch 1 (Site 3-6, Site 3-7, Road D1 adjacent to site 3-6 and site 3-7, Detention Pond)	44 days	0 days	100%	Fri 28/10/22	Sat 10/12/22	Fri 28/10/22	Sat 10/12/22	0 days	0 days													
287	DM-202111	Site Appraisal and Preparation of Plan	14 days	0 days	100%	Fri 28/10/22	Thu 10/11/22	Fri 28/10/22	Thu 10/11/22	0 days	0 days	564SS												
288	DM-202112	Submission and Endorsement by EPD	30 days	0 days	100%	Fri 11/11/22	Sat 10/12/22	Fri 11/11/22	Sat 10/12/22	0 days	0 days	287												
289	DM-20212	Batch 2 (Site 3-8, Road L51, Road D1 at adjacent to Site 3-8)	55 days	0 days	100%	Thu 3/3/22	Tue 26/4/22	Thu 3/3/22	Tue 26/4/22	0 days	0 days													
290	DM-202121	Site Appraisal and Preparation of Plan	25 days	0 days	100%	Thu 3/3/22	Sun 27/3/22	Thu 3/3/22	Sun 27/3/22	0 days	0 days	746SS												
291	DM-202122	Submission and Endorsement by EPD	30 days	0 days	100%	Mon 28/3/22	Tue 26/4/22	Mon 28/3/22	Tue 26/4/22	0 days	0 days	290												
292	DM-20213	Batch 3 (Site 2-18, Site 2-19, Road L54)	55 days	0 days	100%	Fri 29/4/22	Wed 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days													
293	DM-202131	Site Appraisal and Preparation of Plan	25 days	0 days	100%	Fri 29/4/22	Mon 23/5/22	Fri 29/4/22	Mon 23/5/22	0 days	0 days	846SS												
294	DM-202132	Submission and Endorsement by EPD	30 days	0 days	100%	Tue 24/5/22	Wed 22/6/22	Tue 24/5/22	Wed 22/6/22	0 days	0 days	293												
295	DM-20220	Cement Solidification System	48 days	0 days	100%	Sat 31/12/22	Thu 16/2/23	Sat 31/12/22	Thu 16/2/23	0 days	0 days													
296	DM-20221	Prepare and Submit Design	24 days	0 days	100%	Sat 31/12/22	Mon 23/1/23	Sat 31/12/22	Mon 23/1/23	0 days	0 days	750,567,849												
297	DM-20222	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 24/1/23	Thu 16/2/23	Tue 24/1/23	Thu 16/2/23	0 days	0 days	296												
298	DM-20230	Biopile System	48 days	0 days	100%	Sat 31/12/22	Thu 16/2/23	Sat 31/12/22	Thu 16/2/23	0 days	0 days													
299	DM-20231	Prepare and Submit Design	24 days	0 days	100%	Sat 31/12/22	Mon 23/1/23	Sat 31/12/22	Mon 23/1/23	0 days	0 days	750,567,849												
300	DM-20232	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 24/1/23	Thu 16/2/23	Tue 24/1/23	Thu 16/2/23	0 days	0 days	299												
301	DM-20300	Demolition Works	84 days	0 days	100%	Sat 29/1/22	Fri 22/4/22	Sat 29/1/22	Fri 22/4/22	0 days	0 days													
302	DM-20310	Demolition of RC Structures less than 2-storey	48 days	0 days	100%	Sat 29/1/22	Thu 17/3/22	Sat 29/1/22	Thu 17/3/22	0 days	0 days													
303	DM-20311	Prepare and Submit Design	24 days	0 days	100%	Sat 29/1/22	Mon 21/2/22	Sat 29/1/22	Mon 21/2/22	0 days	0 days	38SS+1 day,39SS+1 day												
304	DM-20312	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 22/2/22	Thu 17/3/22	Tue 22/2/22	Thu 17/3/22	0 days	0 days	303												
305	DM-20320	Demolition of Steel Frame Structures	60 days	0 days	100%	Tue 22/2/22	Fri 22/4/22	Tue 22/2/22	Fri 22/4/22	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors
306	DM-20321	Prepare and Submit Design	36 days	0 days	100%	Tue 22/2/22	Tue 29/3/22	Tue 22/2/22	Tue 29/3/22	0 days	0 days	303
307	DM-20322	ICE Certification, Approval and Consent	24 days	0 days	100%	Wed 30/3/22	Fri 22/4/22	Wed 30/3/22	Fri 22/4/22	0 days	0 days	306
308	DM-20400	Drainage, Sewerage and Water Works	60 days	0 days	100%	Thu 29/4/21	Sun 27/6/21	Thu 29/4/21	Sun 27/6/21	0 days	0 days	
309	DM-20410	ELS Design (By Shoring Method)	36 days	0 days	100%	Thu 29/4/21	Thu 3/6/21	Thu 29/4/21	Thu 3/6/21	0 days	0 days	
310	DM-20411	Prepare and Submit Design	12 days	0 days	100%	Thu 29/4/21	Mon 10/5/21	Thu 29/4/21	Mon 10/5/21	0 days	0 days	46FS+1 day
311	DM-20412	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 11/5/21	Thu 3/6/21	Tue 11/5/21	Thu 3/6/21	0 days	0 days	310
312	DM-20420	Temporary Utility Support	36 days	0 days	100%	Tue 11/5/21	Tue 15/6/21	Tue 11/5/21	Tue 15/6/21	0 days	0 days	
313	DM-20421	Prepare and Submit Design	12 days	0 days	100%	Tue 11/5/21	Sat 22/5/21	Tue 11/5/21	Sat 22/5/21	0 days	0 days	310
314	DM-20422	ICE Certification, Approval and Consent	24 days	0 days	100%	Sun 23/5/21	Tue 15/6/21	Sun 23/5/21	Tue 15/6/21	0 days	0 days	313
315	DM-20430	Formwork Design for Manhole Construction	36 days	0 days	100%	Sun 23/5/21	Sun 27/6/21	Sun 23/5/21	Sun 27/6/21	0 days	0 days	
316	DM-20431	Prepare and Submit Design	12 days	0 days	100%	Sun 23/5/21	Thu 3/6/21	Sun 23/5/21	Thu 3/6/21	0 days	0 days	313
317	DM-20432	ICE Certification, Approval and Consent	24 days	0 days	100%	Fri 4/6/21	Sun 27/6/21	Fri 4/6/21	Sun 27/6/21	0 days	0 days	316
318	DM-20500	Geotechnical Works	48 days	0 days	100%	Sat 21/10/23	Thu 7/12/23	Sat 21/10/23	Thu 7/12/23	0 days	0 days	
319	DM-20510	Working Platform	36 days	0 days	100%	Sat 21/10/23	Sat 25/11/23	Sat 21/10/23	Sat 25/11/23	0 days	0 days	
320	DM-20511	Prepare and Submit Design	12 days	0 days	100%	Sat 21/10/23	Wed 1/11/23	Sat 21/10/23	Wed 1/11/23	0 days	0 days	254
321	DM-20512	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 2/11/23	Sat 25/11/23	Thu 2/11/23	Sat 25/11/23	0 days	0 days	320
322	DM-20520	Formwork Design for RC Structures	36 days	0 days	100%	Thu 2/11/23	Thu 7/12/23	Thu 2/11/23	Thu 7/12/23	0 days	0 days	
323	DM-20521	Prepare and Submit Design	12 days	0 days	100%	Thu 2/11/23	Mon 13/11/23	Thu 2/11/23	Mon 13/11/23	0 days	0 days	320
324	DM-20522	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 14/11/23	Thu 7/12/23	Tue 14/11/23	Thu 7/12/23	0 days	0 days	323
325	DM-20600	Pipe Jacking	60 days	0 days	100%	Sat 14/8/21	Tue 12/10/21	Sat 14/8/21	Tue 12/10/21	0 days	0 days	
326	DM-20610	ELS Design (By Shoring Method)	60 days	0 days	100%	Sat 14/8/21	Tue 12/10/21	Sat 14/8/21	Tue 12/10/21	0 days	0 days	
327	DM-20611	Prepare and Submit Design	30 days	0 days	100%	Sat 14/8/21	Sun 12/9/21	Sat 14/8/21	Sun 12/9/21	0 days	0 days	151,218
328	DM-20612	ICE Certification, Approval and Consent	30 days	0 days	100%	Mon 13/9/21	Tue 12/10/21	Mon 13/9/21	Tue 12/10/21	0 days	0 days	327
329	DM-20700	Retaining Wall	158 days	0 days	100%	Wed 28/4/21	Sat 2/10/21	Wed 28/4/21	Sat 2/10/21	0 days	0 days	
330	DM-20710	Formwork Design for Lagging Wall Construction (Soldier Pile Wall)	36 days	0 days	100%	Wed 28/4/21	Wed 2/6/21	Wed 28/4/21	Wed 2/6/21	0 days	0 days	
331	DM-20711	Prepare and Submit Design	12 days	0 days	100%	Wed 28/4/21	Sun 9/5/21	Wed 28/4/21	Sun 9/5/21	0 days	0 days	
332	DM-20712	ICE Certification, Approval and Consent	24 days	0 days	100%	Mon 10/5/21	Wed 2/6/21	Mon 10/5/21	Wed 2/6/21	0 days	0 days	331
333	DM-20720	Formwork Design for Lagging Wall Construction (Bored Pile Wall)	36 days	0 days	100%	Mon 10/5/21	Mon 14/6/21	Mon 10/5/21	Mon 14/6/21	0 days	0 days	
334	DM-20721	Prepare and Submit Design	12 days	0 days	100%	Mon 10/5/21	Fri 21/5/21	Mon 10/5/21	Fri 21/5/21	0 days	0 days	331
335	DM-20722	ICE Certification, Approval and Consent	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	334
336	DM-20730	Formwork Design for RC Capping Beam Construction	36 days	0 days	100%	Sat 22/5/21	Sat 26/6/21	Sat 22/5/21	Sat 26/6/21	0 days	0 days	
337	DM-20731	Prepare and Submit Design	12 days	0 days	100%	Sat 22/5/21	Wed 2/6/21	Sat 22/5/21	Wed 2/6/21	0 days	0 days	334
338	DM-20732	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 3/6/21	Sat 26/6/21	Thu 3/6/21	Sat 26/6/21	0 days	0 days	337
339	DM-20740	Formwork Design for RC Retaining Wall Construction	36 days	0 days	100%	Sat 28/8/21	Sat 2/10/21	Sat 28/8/21	Sat 2/10/21	0 days	0 days	
340	DM-20741	Prepare and Submit Design	12 days	0 days	100%	Sat 28/8/21	Wed 8/9/21	Sat 28/8/21	Wed 8/9/21	0 days	0 days	34
341	DM-20742	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 9/9/21	Sat 2/10/21	Thu 9/9/21	Sat 2/10/21	0 days	0 days	340
342	DM-20800	Detention Pond	36 days	0 days	100%	Sat 29/1/22	Sat 5/3/22	Sat 29/1/22	Sat 5/3/22	0 days	0 days	
343	DM-20810	Formwork Design for RC Structure Construction	36 days	0 days	100%	Sat 29/1/22	Sat 5/3/22	Sat 29/1/22	Sat 5/3/22	0 days	0 days	
344	DM-20011	Prepare and Submit Design	12 days	0 days	100%	Sat 29/1/22	Wed 9/2/22	Sat 29/1/22	Wed 9/2/22	0 days	0 days	39FS+1 day
345	DM-20812	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 10/2/22	Sat 5/3/22	Thu 10/2/22	Sat 5/3/22	0 days	0 days	344
346	DM-20900	RC Box Culvert	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days	
347	DM-20910	Temp Works for Drainage Diversion	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days	
348	DM-20911	Prepare and Submit Design	30 days	0 days	100%	Sat 29/1/22	Sun 27/2/22	Sat 29/1/22	Sun 27/2/22	0 days	0 days	40FS+1 day
349	DM-20912	ICE Certification, Approval and Consent (By DSD)	120 days	0 days	100%	Mon 28/2/22	Mon 27/6/22	Mon 28/2/22	Mon 27/6/22	0 days	0 days	348,161FF
350	DM-20920	Temp Excavation for Box Culvert Construction (Open Cut with Concrete Block Wall)	50 days	0 days	100%	Mon 28/2/22	Mon 18/4/22	Mon 28/2/22	Mon 18/4/22	0 days	0 days	
351	DM-20921	Prepare and Submit Design	25 days	0 days	100%	Mon 28/2/22	Thu 24/3/22	Mon 28/2/22	Thu 24/3/22	0 days	0 days	348

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors
352	DM-20922	ICE Certification, Approval and Consent	25 days	0 days	100%	Fri 25/3/22	Mon 18/4/22	Fri 25/3/22	Mon 18/4/22	0 days	0 days	351
353	DM-20930	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 25/3/22	Fri 13/5/22	Fri 25/3/22	Fri 13/5/22	0 days	0 days	
354	DM-20931	Prepare and Submit Design	25 days	0 days	100%	Fri 25/3/22	Mon 18/4/22	Fri 25/3/22	Mon 18/4/22	0 days	0 days	351
355	DM-20932	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 19/4/22	Fri 13/5/22	Tue 19/4/22	Fri 13/5/22	0 days	0 days	354
356	DM-21000	Transformer Room	50 days	0 days	100%	Fri 29/10/21	Fri 17/12/21	Fri 29/10/21	Fri 17/12/21	0 days	0 days	
357	DM-21010	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 29/10/21	Fri 17/12/21	Fri 29/10/21	Fri 17/12/21	0 days	0 days	
358	DM-21011	Prepare and Submit Design	25 days	0 days	100%	Fri 29/10/21	Mon 22/11/21	Fri 29/10/21	Mon 22/11/21	0 days	0 days	262
359	DM-21012	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 23/11/21	Fri 17/12/21	Tue 23/11/21	Fri 17/12/21	0 days	0 days	358
360	DM-21100	Sewage Pumping Station	75 days	0 days	100%	Mon 18/9/23	Fri 1/12/23	Mon 18/9/23	Fri 1/12/23	0 days	0 days	
361	DM-21110	ELS Design (By Shoring Method)	50 days	0 days	100%	Mon 18/9/23	Mon 6/11/23	Mon 18/9/23	Mon 6/11/23	0 days	0 days	
362	DM-21111	Prepare and Submit Design	25 days	0 days	100%	Mon 18/9/23	Thu 12/10/23	Mon 18/9/23	Thu 12/10/23	0 days	0 days	258
363	DM-21112	ICE Certification, Approval and Consent	25 days	0 days	100%	Fri 13/10/23	Mon 6/11/23	Fri 13/10/23	Mon 6/11/23	0 days	0 days	362
364	DM-21120	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 13/10/23	Fri 1/12/23	Fri 13/10/23	Fri 1/12/23	0 days	0 days	
365	DM-21121	Prepare and Submit Design	25 days	0 days	100%	Fri 13/10/23	Mon 6/11/23	Fri 13/10/23	Mon 6/11/23	0 days	0 days	362
366	DM-21122	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 7/11/23	Fri 1/12/23	Tue 7/11/23	Fri 1/12/23	0 days	0 days	365,363
367	DM-30000	Method Statement and Risk Assessment	1147 days	40.81 days	0%	Tue 20/4/21	Sun 9/6/24	Tue 20/4/21	Sat 5/4/25	300 days	300 days	
368	DM-30100	Site Establishment	150 days	0 days	100%	Tue 20/4/21	Thu 16/9/21	Tue 20/4/21	Thu 16/9/21	0 days	0 days	
369	DM-30110	General Site Clearance	9 days	0 days	100%	Tue 20/4/21	Wed 28/4/21	Tue 20/4/21	Wed 28/4/21	0 days	0 days	
370	DM-30111	Prepare and Submit Method Statement/Risk Assessment	2 days	0 days	100%	Tue 20/4/21	Wed 21/4/21	Tue 20/4/21	Wed 21/4/21	0 days	0 days	2FS+1 day
371	DM-30112	Approval and Consent	7 days	0 days	100%	Thu 22/4/21	Wed 28/4/21	Thu 22/4/21	Wed 28/4/21	0 days	0 days	370
372	DM-30120	Hoarding Construction	38 days	0 days	100%	Sat 22/5/21	Mon 28/6/21	Sat 22/5/21	Mon 28/6/21	0 days	0 days	
373	DM-30121	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	278
374	DM-30122	Approval and Consent	14 days	0 days	100%	Tue 15/6/21	Mon 28/6/21	Tue 15/6/21	Mon 28/6/21	0 days	0 days	373
375	DM-30130	Construction of PM's Accommodation (MIC)	38 days	0 days	100%	Tue 10/8/21	Thu 16/9/21	Tue 10/8/21	Thu 16/9/21	0 days	0 days	
376	DM-30131	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Tue 10/8/21	Thu 2/9/21	Tue 10/8/21	Thu 2/9/21	0 days	0 days	275
377	DM-30132	Approval and Consent	14 days	0 days	100%	Fri 3/9/21	Thu 16/9/21	Fri 3/9/21	Thu 16/9/21	0 days	0 days	376
378	DM-30140	Utilities Detection and Trial Pit Excavation	21 days	0 days	100%	Wed 9/6/21	Tue 29/6/21	Wed 9/6/21	Tue 29/6/21	0 days	0 days	
379	DM-30141	Prepare and Submit Method Statement/Risk Assessment	7 days	0 days	100%	Wed 9/6/21	Tue 15/6/21	Wed 9/6/21	Tue 15/6/21	0 days	0 days	281
380	DM-30142	Approval and Consent	14 days	0 days	100%	Wed 16/6/21	Tue 29/6/21	Wed 16/6/21	Tue 29/6/21	0 days	0 days	379
381	DM-30150	Project Signboard Construction	38 days	0 days	100%	Sat 22/5/21	Mon 28/6/21	Sat 22/5/21	Mon 28/6/21	0 days	0 days	
382	DM-30151	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	278
383	DM-30152	Approval and Consent	14 days	0 days	100%	Tue 15/6/21	Mon 28/6/21	Tue 15/6/21	Mon 28/6/21	0 days	0 days	382
384	DM-30200	Tree Treatment	42 days	0 days	100%	Tue 20/4/21	Mon 31/5/21	Tue 20/4/21	Mon 31/5/21	0 days	0 days	
385	DM-30210	Tree Felling and Protection	28 days	0 days	100%	Tue 20/4/21	Mon 17/5/21	Tue 20/4/21	Mon 17/5/21	0 days	0 days	
386	DM-30211	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day
387	DM-30212	Approval and Consent	14 days	0 days	100%	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21	0 days	0 days	386
388	DM-30220	Tree Transplanting	28 days	0 days	100%	Tue 4/5/21	Mon 31/5/21	Tue 4/5/21	Mon 31/5/21	0 days	0 days	
389	DM-30221	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21	0 days	0 days	386
390	DM-30222	Approval and Consent	14 days	0 days	100%	Tue 18/5/21	Mon 31/5/21	Tue 18/5/21	Mon 31/5/21	0 days	0 days	389
391	DM-30300	Ground Investigation (Environmental Borehole, Trial Pit and GI Borehole)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days	
392	DM-30310	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day
393	DM-30320	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	392
394	DM-30400	Demolition Works	74 days	0 days	100%	Fri 18/3/22	Mon 30/5/22	Fri 18/3/22	Mon 30/5/22	0 days	0 days	
395	DM-30410	Demolition of RC Structures less than 2-storey	28 days	0 days	100%	Fri 18/3/22	Thu 14/4/22	Fri 18/3/22	Thu 14/4/22	0 days	0 days	
396	DM-30411	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Fri 18/3/22	Thu 31/3/22	Fri 18/3/22	Thu 31/3/22	0 days	0 days	304
397	DM-30412	Approval and Consent	14 days	0 days	100%	Fri 1/4/22	Thu 14/4/22	Fri 1/4/22	Thu 14/4/22	0 days	0 days	396
398	DM-30420	Demolition of Steel Frame Structures	38 days	0 days	100%	Sat 23/4/22	Mon 30/5/22	Sat 23/4/22	Mon 30/5/22	0 days	0 days	
399	DM-30421	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 23/4/22	Mon 16/5/22	Sat 23/4/22	Mon 16/5/22	0 days	0 days	396,307

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors
400	DM-30422	Approval and Consent	14 days	0 days	100%	Tue 17/5/22	Mon 30/5/22	Tue 17/5/22	Mon 30/5/22	0 days	0 days	399
401	DM-30500	Drainage, Sewerage and Waterworks	56 days	0 days	100%	Wed 16/6/21	Tue 10/8/21	Wed 16/6/21	Tue 10/8/21	0 days	0 days	
402	DM-30510	Waterworks and Associated Reinstatement Works	28 days	0 days	100%	Wed 16/6/21	Tue 13/7/21	Wed 16/6/21	Tue 13/7/21	0 days	0 days	
403	DM-30511	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 16/6/21	Tue 29/6/21	Wed 16/6/21	Tue 29/6/21	0 days	0 days	311,314
404	DM-30512	Approval and Consent	14 days	0 days	100%	Wed 30/6/21	Tue 13/7/21	Wed 30/6/21	Tue 13/7/21	0 days	0 days	403
405	DM-30520	Drainage and Associated Roadworks	28 days	0 days	100%	Wed 30/6/21	Tue 27/7/21	Wed 30/6/21	Tue 27/7/21	0 days	0 days	
406	DM-30521	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 30/6/21	Tue 13/7/21	Wed 30/6/21	Tue 13/7/21	0 days	0 days	403,317,311,314
407	DM-30522	Approval and Consent	14 days	0 days	100%	Wed 14/7/21	Tue 27/7/21	Wed 14/7/21	Tue 27/7/21	0 days	0 days	406
408	DM-30530	Sewerage and Associated Reinstatement Works	28 days	0 days	100%	Wed 14/7/21	Tue 10/8/21	Wed 14/7/21	Tue 10/8/21	0 days	0 days	
409	DM-30531	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 14/7/21	Tue 27/7/21	Wed 14/7/21	Tue 27/7/21	0 days	0 days	406,317,311,314
410	DM-30532	Approval and Consent	14 days	0 days	100%	Wed 28/7/21	Tue 10/8/21	Wed 28/7/21	Tue 10/8/21	0 days	0 days	409
411	DM-30600	Construction of Retaining Wall	136 days	0 days	100%	Sun 27/6/21	Tue 9/11/21	Sun 27/6/21	Tue 9/11/21	0 days	0 days	
412	DM-30610	Soldier Pile Wall	38 days	0 days	100%	Sun 27/6/21	Tue 3/8/21	Sun 27/6/21	Tue 3/8/21	0 days	0 days	
413	DM-30611	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 27/6/21	Tue 20/7/21	Sun 27/6/21	Tue 20/7/21	0 days	0 days	332,338
414	DM-30612	Approval and Consent	14 days	0 days	100%	Wed 21/7/21	Tue 3/8/21	Wed 21/7/21	Tue 3/8/21	0 days	0 days	413
415	DM-30620	Bored Pile Wall	38 days	0 days	100%	Sun 27/6/21	Tue 3/8/21	Sun 27/6/21	Tue 3/8/21	0 days	0 days	
416	DM-30621	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 27/6/21	Tue 20/7/21	Sun 27/6/21	Tue 20/7/21	0 days	0 days	335,338
417	DM-30622	Approval and Consent	14 days	0 days	100%	Wed 21/7/21	Tue 3/8/21	Wed 21/7/21	Tue 3/8/21	0 days	0 days	416
418	DM-30630	RC Retaining Wall	38 days	0 days	100%	Sun 3/10/21	Tue 9/11/21	Sun 3/10/21	Tue 9/11/21	0 days	0 days	
419	DM-30631	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 3/10/21	Tue 26/10/21	Sun 3/10/21	Tue 26/10/21	0 days	0 days	341
420	DM-30632	Approval and Consent	14 days	0 days	100%	Wed 27/10/21	Tue 9/11/21	Wed 27/10/21	Tue 9/11/21	0 days	0 days	419
421	DM-30700	Geotechnical Works	39 days	0 days	100%	Thu 2/5/24	Sun 9/6/24	Thu 2/5/24	Sun 9/6/24	0 days	0 days	
422	DM-30710	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Thu 2/5/24	Sat 25/5/24	Thu 2/5/24	Sat 25/5/24	0 days	0 days	324,321
423	DM-30720	Approval and Consent	14 days	0 days	100%	Mon 27/5/24	Sun 9/6/24	Mon 27/5/24	Sun 9/6/24	0 days	0 days	422
424	DM-30800	Typical Roadworks Construction (Ducts, Pavement, Street furniture, Road Marking etc.)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days	
425	DM-30810	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day
426	DM-30820	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	425
427	DM-30900	Site Formation Works (Earthwork and Surface Drainage)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days	
428	DM-30910	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day
429	DM-30920	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	428
430	DM-31000	Decontamination Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days	
431	DM-31010	Cement Solidification Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days	
432	DM-31011	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 24/1/23	Mon 6/2/23	Tue 24/1/23	Mon 6/2/23	0 days	0 days	297FS-24 days
433	DM-31012	Approval and Consent	14 days	0 days	100%	Tue 7/2/23	Mon 20/2/23	Tue 7/2/23	Mon 20/2/23	0 days	0 days	432
434	DM-31020	Biopile Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days	
435	DM-31021	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 24/1/23	Mon 6/2/23	Tue 24/1/23	Mon 6/2/23	0 days	0 days	300FS-24 days
436	DM-31022	Approval and Consent	14 days	0 days	100%	Tue 7/2/23	Mon 20/2/23	Tue 7/2/23	Mon 20/2/23	0 days	0 days	435
437	DM-31100	Construction of Sewage Pumping Station	38 days	0 days	100%	Sat 2/12/23	Mon 8/1/24	Sat 2/12/23	Mon 8/1/24	0 days	0 days	
438	DM-31110	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 2/12/23	Mon 25/12/23	Sat 2/12/23	Mon 25/12/23	0 days	0 days	366
439	DM-31120	Approval and Consent	14 days	0 days	100%	Tue 26/12/23	Mon 8/1/24	Tue 26/12/23	Mon 8/1/24	0 days	0 days	438
440	DM-31200	Construction of Transformer Room	38 days	0 days	100%	Sat 18/12/21	Mon 24/1/22	Sat 18/12/21	Mon 24/1/22	0 days	0 days	
441	DM-31210	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 18/12/21	Mon 10/1/22	Sat 18/12/21	Mon 10/1/22	0 days	0 days	359
442	DM-31220	Approval and Consent	14 days	0 days	100%	Tue 11/1/22	Mon 24/1/22	Tue 11/1/22	Mon 24/1/22	0 days	0 days	441
443	DM-31300	Construction of Detention Pond	28 days	0 days	100%	Sun 6/3/22	Sat 2/4/22	Sun 6/3/22	Sat 2/4/22	0 days	0 days	
444	DM-31310	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Sun 6/3/22	Sat 19/3/22	Sun 6/3/22	Sat 19/3/22	0 days	0 days	345
445	DM-31320	Approval and Consent	14 days	0 days	100%	Sun 20/3/22	Sat 2/4/22	Sun 20/3/22	Sat 2/4/22	0 days	0 days	444
446	DM-31400	Box Culvert Construction	188 days	0 days	100%	Sat 29/1/22	Thu 4/8/22	Sat 29/1/22	Thu 4/8/22	0 days	0 days	
447	DM-31410	Temp Drainage Diversion Works	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days	

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors
448	DM-31411	Prepare and Submit Method Statement/Risk Assessment	30 days	0 days	100%	Sat 29/1/22	Sun 27/2/22	Sat 29/1/22	Sun 27/2/22	0 days	0 days	348SS
449	DM-31412	Approval and Consent (By DSD)	120 days	0 days	100%	Mon 28/2/22	Mon 27/6/22	Mon 28/2/22	Mon 27/6/22	0 days	0 days	448,349FF
450	DM-31420	Construction of RC Box Culvert	38 days	0 days	100%	Tue 28/6/22	Thu 4/8/22	Tue 28/6/22	Thu 4/8/22	0 days	0 days	
451	DM-31421	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Tue 28/6/22	Thu 21/7/22	Tue 28/6/22	Thu 21/7/22	0 days	0 days	352,355,449
452	DM-31422	Approval and Consent	14 days	0 days	100%	Fri 22/7/22	Thu 4/8/22	Fri 22/7/22	Thu 4/8/22	0 days	0 days	451
453	DM-31500	Pipe Jacking	38 days	0 days	100%	Wed 13/10/21	Fri 19/11/21	Wed 13/10/21	Fri 19/11/21	0 days	0 days	
454	DM-31510	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 13/10/21	Fri 5/11/21	Wed 13/10/21	Fri 5/11/21	0 days	0 days	328
455	DM-31520	Approval and Consent	14 days	0 days	100%	Sat 6/11/21	Fri 19/11/21	Sat 6/11/21	Fri 19/11/21	0 days	0 days	454
456	DM-31600	Road Lighting	28 days	0 days	100%	Fri 4/8/23	Thu 31/8/23	Fri 4/8/23	Thu 31/8/23	0 days	0 days	
457	DM-31610	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Fri 4/8/23	Thu 17/8/23	Fri 4/8/23	Thu 17/8/23	0 days	0 days	266,270
458	DM-31620	Approval and Consent	14 days	0 days	100%	Fri 18/8/23	Thu 31/8/23	Fri 18/8/23	Thu 31/8/23	0 days	0 days	457
459	DM-31700	Soft Landscape	38 days	38 days	0%	Fri 10/2/23	Sun 19/3/23	Thu 27/2/25	Sat 5/4/25	748 days	748 days	
460	DM-31710	Tree Planting and Soiling	38 days	38 days	0%	Fri 10/2/23	Sun 19/3/23	Thu 27/2/25	Sat 5/4/25	748 days	748 days	
461	DM-31711	Prepare and Submit Method Statement/Risk Assessment	24 days	24 days	0%	Fri 10/2/23	Sun 5/3/23	Thu 27/2/25	Sat 22/3/25	0 days	748 days	227
462	DM-31712	Approval and Consent	14 days	14 days	0%	Mon 6/3/23	Sun 19/3/23	Sun 23/3/25	Sat 5/4/25	748 days	748 days	461
463	DM-40000	Temporary Traffic Management Scheme	709 days	0 days	100%	Thu 23/9/21	Fri 1/9/23	Thu 23/9/21	Fri 1/9/23	0 days	0 days	
464	DM-40100	TTA around Ping Ha Road	452 days	0 days	100%	Thu 23/9/21	Sun 18/12/22	Thu 23/9/21	Sun 18/12/22	0 days	0 days	
465	DM-40110	Preparation of TTMS	420 days	0 days	100%	Thu 23/9/21	Wed 16/11/22	Thu 23/9/21	Wed 16/11/22	0 days	0 days	146
466	DM-40120	Present and Approved at TMLG	1 day	0 days	100%	Thu 17/11/22	Thu 17/11/22	Thu 17/11/22	Thu 17/11/22	0 days	0 days	465
467	DM-40130	Endorsement of TTMS	21 days	0 days	100%	Fri 18/11/22	Thu 8/12/22	Fri 18/11/22	Thu 8/12/22	0 days	0 days	466
468	DM-40140	RWA Application and 2 Days Notification	10 days	0 days	100%	Fri 9/12/22	Sun 18/12/22	Fri 9/12/22	Sun 18/12/22	0 days	0 days	467
469	DM-40200	TTA around Ha Tsuen Road	492 days	0 days	100%	Thu 28/4/22	Fri 1/9/23	Thu 28/4/22	Fri 1/9/23	0 days	0 days	
470	DM-40210	Preparation of TTMS	460 days	0 days	100%	Thu 28/4/22	Mon 31/7/23	Thu 28/4/22	Mon 31/7/23	0 days	0 days	154
471	DM-40220	Present and Approved at TMLG	1 day	0 days	100%	Tue 1/8/23	Tue 1/8/23	Tue 1/8/23	Tue 1/8/23	0 days	0 days	470
472	DM-40230	Endorsement of TTMS	21 days	0 days	100%	Wed 2/8/23	Tue 22/8/23	Wed 2/8/23	Tue 22/8/23	0 days	0 days	471
473	DM-40240	RWA Application and 2 Days Notification	10 days	0 days	100%	Wed 23/8/23	Fri 1/9/23	Wed 23/8/23	Fri 1/9/23	0 days	0 days	472
474	DM-40300	TTA around Fung Kong Tsuen Road	122 days	0 days	100%	Sun 30/4/23	Tue 29/8/23	Sun 30/4/23	Tue 29/8/23	0 days	0 days	
475	DM-40310	Preparation of TTMS	90 days	0 days	100%	Sun 30/4/23	Fri 28/7/23	Sun 30/4/23	Fri 28/7/23	0 days	0 days	157,283
476	DM-40320	Present and Approved at TMLG	1 day	0 days	100%	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	0 days	0 days	475
477	DM-40330	Endorsement of TTMS	21 days	0 days	100%	Sun 30/7/23	Sat 19/8/23	Sun 30/7/23	Sat 19/8/23	0 days	0 days	476
478	DM-40340	RWA Application and 2 Days Notification	10 days	0 days	100%	Sun 20/8/23	Tue 29/8/23	Sun 20/8/23	Tue 29/8/23	0 days	0 days	477
479	DM-40400	TTA around Lau Fau Shan Road	122 days	0 days	100%	Sun 30/4/23	Tue 29/8/23	Sun 30/4/23	Tue 29/8/23	0 days	0 days	
480	DM-40310	Preparation of TTMS	90 days	0 days	100%	Sun 30/4/23	Fri 28/7/23	Sun 30/4/23	Fri 28/7/23	0 days	0 days	157,283
481	DM-40320	Present and Approved at TMLG	1 day	0 days	100%	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	0 days	0 days	480
482	DM-40330	Endorsement of TTMS	21 days	0 days	100%	Sun 30/7/23	Sat 19/8/23	Sun 30/7/23	Sat 19/8/23	0 days	0 days	481
483	DM-40340	RWA Application and 2 Days Notification	10 days	0 days	100%	Sun 20/8/23	Tue 29/8/23	Sun 20/8/23	Tue 29/8/23	0 days	0 days	482
484		Construction	1844 days	323.1 days	92%	Thu 29/4/21	Sat 16/5/26	Thu 29/4/21	Sat 16/5/26	0 days	0 days	
485		Preliminary	205 days	0 days	100%	Thu 29/4/21	Fri 19/11/21	Thu 29/4/21	Sat 20/11/21	1 day	1 day	
486	CON-P-10100	Environment Baseline Monitoring	44 days	0 days	100%	Thu 17/7/21	Fri 13/8/21	Thu 17/7/21	Fri 13/8/21	0 days	0 days	
487	CON-P-10110	Submission of Baseline Monitoring Plan	14 days	0 days	100%	Thu 17/7/21	Wed 14/7/21	Thu 17/7/21	Wed 14/7/21	0 days	0 days	191
488	CON-P-10120	Conduct Baseline Monitoring	30 days	0 days	100%	Thu 15/7/21	Fri 13/8/21	Thu 15/7/21	Fri 13/8/21	0 days	0 days	487
489	CON-P-10130	Completion of Baseline Monitoring	0 days	0 days	100%	Fri 13/8/21	Fri 13/8/21	Fri 13/8/21	Fri 13/8/21	0 days	0 days	488
490	CON-P-20100	Site Depot	205 days	0 days	100%	Thu 29/4/21	Fri 19/11/21	Thu 29/4/21	Sat 20/11/21	1 day	1 day	
491	CON-P-20110	Site Clearance	2 days	0 days	100%	Thu 29/4/21	Fri 30/4/21	Thu 29/4/21	Fri 30/4/21	0 days	0 days	46FS+1 day,371
492	CON-P-20120	Establishment	21 days	0 days	100%	Sat 1/5/21	Fri 21/5/21	Sat 1/5/21	Fri 21/5/21	0 days	0 days	
493	CON-P-20121	Condition Survey	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491
494	CON-P-20122	Tree Survey	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491
495	CON-P-20123	Initial Survey	14 days	0 days	100%	Sat 1/5/21	Fri 14/5/21	Sat 1/5/21	Fri 14/5/21	0 days	0 days	491

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
496	CON-P-20124	Health & Hygiene Facilities	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491												
497	CON-P-20125	Underground Utilities Detection	7 days	0 days	100%	Sat 8/5/21	Fri 14/5/21	Sat 8/5/21	Fri 14/5/21	0 days	0 days	496												
498	CON-P-20126	Setting up Temporary Office	7 days	0 days	100%	Sat 15/5/21	Fri 21/5/21	Sat 15/5/21	Fri 21/5/21	0 days	0 days	493,494,495,497												
499	CON-P-20130	Hoarding/Project Signboard	8 days	0 days	100%	Tue 29/6/21	Tue 6/7/21	Tue 29/6/21	Tue 6/7/21	0 days	0 days													
500	CON-P-20131	Construction of Concrete Strip	2 days	0 days	100%	Tue 29/6/21	Wed 30/6/21	Tue 29/6/21	Wed 30/6/21	0 days	0 days	383,498												
501	CON-P-20132	Erection of Project Signboard	6 days	0 days	100%	Thu 1/7/21	Tue 6/7/21	Thu 1/7/21	Tue 6/7/21	0 days	0 days	500												
502	CON-P-20140	Project Manager's Accommodation	54 days	0 days	100%	Mon 27/9/21	Fri 19/11/21	Mon 27/9/21	Fri 19/11/21	0 days	0 days													
503	CON-P-20141	Construction of Foundation	42 days	0 days	100%	Mon 27/9/21	Sun 7/11/21	Mon 27/9/21	Sun 7/11/21	0 days	0 days	233FF,377,501												
504	CON-P-20142	Delivery of MiC Modulators	3 days	0 days	100%	Mon 8/11/21	Wed 10/11/21	Mon 8/11/21	Wed 10/11/21	0 days	0 days	503												
505	CON-P-20143	Erection of MiC Modulators	4 days	0 days	100%	Mon 8/11/21	Thu 11/11/21	Mon 8/11/21	Thu 11/11/21	0 days	0 days	504FS-3 days												
506	CON-P-20144	Connection of Power and associated E&M works	4 days	0 days	100%	Fri 12/11/21	Mon 15/11/21	Fri 12/11/21	Mon 15/11/21	0 days	0 days	505												
507	CON-P-20145	Testing and Commissioning	2 days	0 days	100%	Tue 16/11/21	Wed 17/11/21	Tue 16/11/21	Wed 17/11/21	0 days	0 days	506												
508	CON-P-20146	Delivery of Office Furniture and Equipment	2 days	0 days	100%	Thu 18/11/21	Fri 19/11/21	Thu 18/11/21	Fri 19/11/21	0 days	0 days	507												
509	CON-P-20150	Contractor's Accommodation	17 days	0 days	100%	Mon 27/9/21	Wed 13/10/21	Mon 27/9/21	Wed 13/10/21	0 days	0 days													
510	CON-P-20151	Construction of Foundation	10 days	0 days	100%	Mon 27/9/21	Wed 6/10/21	Mon 27/9/21	Wed 6/10/21	0 days	0 days	503SS												
511	CON-P-20152	Delivery and Erection of Office Containers	3 days	0 days	100%	Thu 7/10/21	Sat 9/10/21	Thu 7/10/21	Sat 9/10/21	0 days	0 days	510												
512	CON-P-20153	Connection of Power Supply	2 days	0 days	100%	Sun 10/10/21	Mon 11/10/21	Sun 10/10/21	Mon 11/10/21	0 days	0 days	511												
513	CON-P-20154	Delivery of office Furniture and Equipment	2 days	0 days	100%	Tue 12/10/21	Wed 13/10/21	Tue 12/10/21	Wed 13/10/21	0 days	0 days	512												
514	CON-P-30000	Completion of Site Accommodation	0 days	0 days	100%	Fri 19/11/21	Fri 19/11/21	Sat 20/11/21	Sat 20/11/21	1 day	1 day	508,513,501												
515		Section 1A1	1205.8 days	63.64 days	96%	Sun 19/12/21	Mon 7/4/25	Sun 19/12/21	Sat 16/5/26	404.2 days	404.2 days													
516		Site 3-6 Additional Works affected by CIF Area	744 days	0 days	100%	Mon 30/1/23	Tue 11/2/25	Mon 30/1/23	Tue 11/2/25	0 days	0 days													
517	CON-3.6-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51												
518	CON-3.6-CIF102	Removal of MiC Modules (PMI 073)	26 days	0 days	100%	Mon 24/6/24	Fri 19/7/24	Mon 24/6/24	Fri 19/7/24	0 days	0 days	517												
519	CON-3.6-CIF110	Removal of Hoarding for CIF (PMI 073)	8 days	0 days	100%	Mon 24/6/24	Mon 1/7/24	Mon 24/6/24	Mon 1/7/24	0 days	0 days	517												
520	CON-3.6-CIF120	Transportation of Imported Fill Material from Site 3-6 UP to Site 3-6 LP for Future Backfilling works	120 days	0 days	100%	Mon 30/1/23	Mon 29/5/23	Mon 30/1/23	Mon 29/5/23	0 days	0 days	577												
521	CON-3.6-CIF130	Transportation of Excavated Material from Site 3-6 UP (south) to Completed Platform at Site 3-8 for Future Backfilling works	155 days	0 days	100%	Mon 30/1/23	Mon 3/7/23	Mon 30/1/23	Mon 3/7/23	0 days	0 days	577												
522	CON-3.6-CIF140	Transportation of Excavated Material from Site 3-6 UP (North) to Completed Platform at Site 3-6 UP(South) for Future Backfilling works	155 days	0 days	100%	Mon 30/1/23	Mon 3/7/23	Mon 30/1/23	Mon 3/7/23	0 days	0 days	577												
523	CON-3.6-CIF150	Transportation of Treated Heavy Metal contaminated soil from Detention pond to Site 3-6 for Future Backfilling works at Road D1	120 days	0 days	100%	Sat 28/10/23	Sat 24/2/24	Sat 28/10/23	Sat 24/2/24	0 days	0 days	1181SS												
524	CON-3.6-CIF160	Transportation of Treated Heavy Metal contaminated soil from Site 3-6 to Road D1 for Backfilling	37 days	0 days	100%	Fri 9/8/24	Sat 14/9/24	Fri 9/8/24	Sat 14/9/24	0 days	0 days	1211,1203,523,519												
525	CON-3.6-CIF170	Transport of Stockpile to other Location for Backfilling	171 days	0 days	100%	Sun 25/8/24	Tue 11/2/25	Sun 25/8/24	Tue 11/2/25	0 days	0 days	581SS												
526	CON-3.6-CIF180	Transport of Stock Material to Site 3-7 for Backfilling	63 days	0 days	100%	Sun 15/9/24	Sat 16/11/24	Sun 15/9/24	Sat 16/11/24	0 days	0 days	680SS,520,521,522,524												
527	CON-3.6-CIF200	Removal of Temporary Sewerage Pumping Station and Septic Tank (PMI 073)	20 days	0 days	100%	Mon 22/7/24	Sat 10/8/24	Mon 22/7/24	Sat 10/8/24	0 days	0 days	535												
528	CON-3.6-CIF210	Backfill & Compaction at Sewerage Pumping Station and Septic Tank +19.0mPD (PMI 073)	14 days	0 days	100%	Sun 11/8/24	Sat 24/8/24	Sun 11/8/24	Sat 24/8/24	0 days	0 days	527												
529	CON-3.6-CIF220	Removal of additional Pavement within HSKCIF (PMI 073)	16 days	0 days	100%	Wed 24/7/24	Thu 8/8/24	Wed 24/7/24	Thu 8/8/24	0 days	0 days	550,535												
530	CON-3.6-CIF230	Removal of Sewer and Watermain (PMI 073)	15 days	0 days	100%	Wed 31/7/24	Wed 14/8/24	Wed 31/7/24	Wed 14/8/24	0 days	0 days	550,529SS+7 days												
531		Site 3-6 (Portion A2,B1,B2,B3)	1205.8 days	92.64 days	96%	Sun 19/12/21	Mon 7/4/25	Sun 19/12/21	Sat 16/5/26	404.2 days	404.2 days													
532	CON-3.6-10000	Site Clearance	916 days	0 days	100%	Tue 18/1/22	Sun 21/7/24	Tue 18/1/22	Sun 21/7/24	0 days	0 days													
533	CON-3.6-10100	Site Clearance for Portion A2	5 days	0 days	100%	Tue 18/1/22	Sat 22/1/22	Tue 18/1/22	Sat 22/1/22	0 days	0 days	31												
534	CON-3.6-10200	Site Clearance for Portion B1,B2	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	38,39												
535	CON-3.6-10300	Site Clearance for Portion B2,B3 (CIF) after Decommissioning of CIF	2 days	0 days	100%	Sat 20/7/24	Sun 21/7/24	Sat 20/7/24	Sun 21/7/24	0 days	0 days	518												
536	CON-3.6-20000	Establishment	948 days	0 days	100%	Sun 19/12/21	Tue 23/7/24	Sun 19/12/21	Tue 23/7/24	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
537	CON-3.6-20100	Condition Survey for Existing Structures to be Demolished for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533												
538	CON-3.6-20200	Condition Survey for Existing Structures to be Demolished for Portion B1,B2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	534,537												
539	CON-3.6-20300	Tree Survey for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533												
540	CON-3.6-20400	Tree Survey for Portion B1,B2	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	534												
541	CON-3.6-20500	Initial Survey for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533												
542	CON-3.6-20600	Initial Survey for Portion B1,B2	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	534												
543	CON-3.6-20700	Site Haul Road for Portion A2	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533												
544	CON-3.6-20800	Site Haul Road for Portion B1,B2	7 days	0 days	100%	Sun 19/12/21	Sat 25/12/21	Sun 19/12/21	Sat 25/12/21	0 days	0 days	534												
545	CON-3.6-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533												
546	CON-3.6-21000	Fence Work & Gate for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533												
547	CON-3.6-21100	Fence Work for Portion B1,B2	14 days	0 days	100%	Sun 19/12/21	Sat 1/1/22	Sun 19/12/21	Sat 1/1/22	0 days	0 days	534												
548	CON-3.6-21200	Underground Utilities Detection for Portion A2	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533												
549	CON-3.6-21300	Underground Utilities Detection for Portion B1,B2	7 days	0 days	100%	Sun 19/12/21	Sat 25/12/21	Sun 19/12/21	Sat 25/12/21	0 days	0 days	534												
550	CON-3.6-21310	Underground Utilities Detection for Portion B2,B3 (CIF)	2 days	0 days	100%	Mon 22/7/24	Tue 23/7/24	Mon 22/7/24	Tue 23/7/24	0 days	0 days	535												
551	CON-3.6-21400	Install Monitoring Points	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	547												
552	CON-3.6-30000	Tree Treatment	901 days	0 days	100%	Sun 6/2/22	Thu 25/7/24	Sun 6/2/22	Thu 25/7/24	0 days	0 days													
553	CON-3.6-30100	Tree Felling for Portion A2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	539,541,543,545,546,548,3												
554	CON-3.6-30200	Tree Felling for Portion B1, B2	14 days	0 days	100%	Sun 20/2/22	Sat 5/3/22	Sun 20/2/22	Sat 5/3/22	0 days	0 days	538,540,542,544,547,549												
555	CON-3.6-30210	Tree Felling for Portion B2,B3 (CIF)	2 days	0 days	100%	Wed 24/7/24	Thu 25/7/24	Wed 24/7/24	Thu 25/7/24	0 days	0 days	550												
556	CON-3.6-30300	Tree Protection Portion A2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	539,541,543,545,546,548,3												
557	CON-3.6-30400	Tree Protection Portion B1,B2	14 days	0 days	100%	Sun 20/2/22	Sat 5/3/22	Sun 20/2/22	Sat 5/3/22	0 days	0 days	538,540,542,544,547,549												
558	CON-3.6-40000	Demolition work	777 days	0 days	100%	Mon 20/6/22	Sun 4/8/24	Mon 20/6/22	Sun 4/8/24	0 days	0 days													
559	CON-3.6-40100	Demolition of Existing Structures	60 days	0 days	100%	Mon 20/6/22	Thu 18/8/22	Mon 20/6/22	Thu 18/8/22	0 days	0 days	538,397,400,551,557,554,5												
560	CON-3.6-40110	Demolition of Existing Steel Structures, existing sheet pile wall between +26.5mPD and +19.5mPD Platform (CIF)	14 days	0 days	100%	Mon 22/7/24	Sun 4/8/24	Mon 22/7/24	Sun 4/8/24	0 days	0 days	397,400,535												
561	CON-3.6-50000	Decontamination (Include Adjacent Road D1, Remediation of contaminated soil carried out at Detention Pond)	248 days	0 days	100%	Sun 20/2/22	Tue 25/10/22	Sun 20/2/22	Tue 25/10/22	0 days	0 days													
562	CON-3.6-51000	CAP	136 days	0 days	100%	Sun 20/2/22	Tue 5/7/22	Sun 20/2/22	Tue 5/7/22	0 days	0 days													
563	CON-3.6-51100	Site Appraisal for Portion A2	60 days	0 days	100%	Sun 20/2/22	Wed 20/4/22	Sun 20/2/22	Wed 20/4/22	0 days	0 days	553,556												
564	CON-3.6-51200	Site Appraisal for Portion B1,B2,B3& Preparation of CAP for all Portions	25 days	0 days	100%	Thu 21/4/22	Sun 15/5/22	Thu 21/4/22	Sun 15/5/22	0 days	0 days	563												
565	CON-3.6-51300	Submission& Endorsement by EPD	30 days	0 days	100%	Mon 6/6/22	Tue 5/7/22	Mon 6/6/22	Tue 5/7/22	0 days	0 days	564												
566	CON-3.6-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days													
567	CON-3.6-52100	Trial Pit Sampling& Testing	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days	565,551,554,559FS-20 days												
568	CON-3.6-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days	565,551,554,559FS-20 days												
569	CON-3.6-53000	CAR & RAP Submission	43 days	0 days	100%	Tue 13/9/22	Tue 25/10/22	Tue 13/9/22	Tue 25/10/22	0 days	0 days													
570	CON-3.6-53100	Preparation of CAR& RAP	15 days	0 days	100%	Tue 13/9/22	Tue 27/9/22	Tue 13/9/22	Tue 27/9/22	0 days	0 days	567,568												
571	CON-3.6-53200	Review and Accepted by EPD	28 days	0 days	100%	Wed 28/9/22	Tue 25/10/22	Wed 28/9/22	Tue 25/10/22	0 days	0 days	570,133												
572	CON-3.6-70000	Site formation	796.8 days	83.94 days	94%	Wed 1/2/23	Mon 7/4/25	Wed 1/2/23	Sat 16/5/26	404.2 days	404.2 days													
573	CON-3.6-70100	Earthwork	242 days	8.23 days	100%	Sat 13/7/24	Tue 11/3/25	Sat 13/7/24	Tue 11/3/25	0 days	0 days													
574	CON-3.6-70110	Excavation from Kai Pak Ling Road to Maintenance Access (+35.5 to +30.0mPD)	30 days	0 days	100%	Wed 2/10/24	Thu 31/10/24	Wed 2/10/24	Thu 31/10/24	0 days	0 days	429,559,571,591FS+10 days,583FS+10 days												
575	CON-3.6-70120	Cut Slope to Maintenance Access +30mPD	28 days	0 days	100%	Fri 1/11/24	Thu 28/11/24	Fri 1/11/24	Thu 28/11/24	0 days	0 days	574												
576	CON-3.6-70130	Excavation to Formation +23.0mPD	30 days	0 days	100%	Thu 2/1/25	Fri 31/1/25	Thu 2/1/25	Fri 31/1/25	0 days	0 days	575,609												
577	CON-3.6-70140	Cut Slope to Formation +23.0mPD	18 days	0 days	100%	Sat 1/2/25	Tue 18/2/25	Sat 1/2/25	Tue 18/2/25	0 days	0 days	576												
578	CON-3.6-70151	Trim slope at the bottom corner for temporary traffic diversion	5 days	0 days	100%	Fri 6/12/24	Tue 10/12/24	Fri 6/12/24	Tue 10/12/24	0 days	0 days	529,584												
579	CON-3.6-70152	Backfilling & Compaction to Formation +23.0mPD	12 days	0 days	100%	Sat 18/1/25	Wed 29/1/25	Sat 18/1/25	Wed 29/1/25	0 days	0 days	604FS-12 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
580	CON-3.6-70160	Trimming for Fill Slope	4 days	0 days	100%	Thu 30/1/25	Sun 2/2/25	Thu 30/1/25	Sun 2/2/25	0 days	0 days	579												
581	CON-3.6-70170	Backfill & Compaction to Formation +23.0mPD (Site 3-6 CIF)	110 days	0 days	100%	Sun 25/8/24	Thu 12/12/24	Sun 25/8/24	Thu 12/12/24	0 days	0 days	560,520,521,522,528,530												
582	CON-3.6-70180	Trimming for Fill Slope (Site 3-6 CIF)	8 days	0 days	100%	Fri 13/12/24	Fri 20/12/24	Fri 13/12/24	Fri 20/12/24	0 days	0 days	581												
583	CON-3.6-70190	Soil Replacement with No-fines concrete at Kai Pak Ling Road (PMI 137)	71 days	0 days	100%	Sat 13/7/24	Sat 21/9/24	Sat 13/7/24	Sat 21/9/24	0 days	0 days	591												
584	CON-3.6-70191	Soil Replacement with No-fines concrete at Ray-On Depot (PMI 156)	75 days	0 days	100%	Sun 22/9/24	Thu 5/12/24	Sun 22/9/24	Thu 5/12/24	0 days	0 days	583												
585	CON-3.6-70192	Chain Link Fence and Construction of Access Gate (PMI 168, PMI 250)	50 days	15 days	70%	Tue 21/1/25	Tue 11/3/25	Tue 21/1/25	Tue 11/3/25	0 days	0 days													
586	CON-3.6-70200	Surface Drainage	796.8 days	77 days	100%	Wed 1/2/23	Mon 7/4/25	Wed 1/2/23	Sat 16/5/26	404.2 days	404.2 days													
587	CON-3.6-70210	At Cut Slope Crest +35.5mPD (KPLR)	620 days	0 days	100%	Wed 1/2/23	Sat 12/10/24	Wed 1/2/23	Sat 12/10/24	0 days	0 days													
588	CON-3.6-70211	Excavation to Formation	100 days	0 days	100%	Wed 1/2/23	Thu 11/5/23	Wed 1/2/23	Thu 11/5/23	0 days	0 days													
589	CON-3.6-70212	UU slewing at U-channel location	355 days	0 days	100%	Fri 12/5/23	Tue 30/4/24	Fri 12/5/23	Tue 30/4/24	0 days	0 days	588												
590	CON-3.6-70213	Catchpit	50 days	0 days	100%	Wed 1/5/24	Wed 19/6/24	Wed 1/5/24	Wed 19/6/24	0 days	0 days	589												
591	CON-3.6-70214	U-channel	60 days	0 days	100%	Tue 14/5/24	Fri 12/7/24	Tue 14/5/24	Fri 12/7/24	0 days	0 days	590SS+13 days												
592	CON-3.6-70215	Diversion of uncharted 600mm Crossroad Drain at Kai Pak Ling Road (PMI 102)	21 days	0 days	100%	Sun 22/9/24	Sat 12/10/24	Sun 22/9/24	Sat 12/10/24	0 days	0 days	583												
593	CON-3.6-70220	At Maintenance Access +30mPD	51 days	0 days	100%	Sun 13/10/24	Mon 2/12/24	Sun 13/10/24	Mon 2/12/24	0 days	0 days													
594	CON-3.6-70221	Excavation to Formation	30 days	0 days	100%	Sun 13/10/24	Mon 11/1/24	Sun 13/10/24	Mon 11/1/24	0 days	0 days	583,592												
595	CON-3.6-70222	Catchpit	30 days	0 days	100%	Sun 20/10/24	Mon 18/1/24	Sun 20/10/24	Mon 18/1/24	0 days	0 days	594SS+7 days												
596	CON-3.6-70223	U-channel	30 days	0 days	100%	Sun 3/11/24	Mon 2/12/24	Sun 3/11/24	Mon 2/12/24	0 days	0 days	595SS+14 days												
597		At Formation Level +23.0mPD	107.8 days	47.61 days	0%	Sat 21/12/24	Mon 7/4/25	Sat 21/12/24	Sat 16/5/26	404.2 days	404.2 days													
598	CON-3.6-70235	Excavation to Formation (Site 3-6 CIF)	67 days	26.8 days	60%	Sat 21/12/24	Tue 25/2/25	Sat 21/12/24	Sat 16/5/26	0 days	445 days	526,582												
599	CON-3.6-70236	Catchpit (Site 3-6 CIF)	67 days	26.8 days	60%	Sat 28/12/24	Tue 4/3/25	Sat 28/12/24	Sat 16/5/26	0 days	438 days	598SS+7 days												
600	CON-3.6-70237	U-channel (Site 3-6 CIF)	67 days	26.8 days	60%	Sat 4/1/25	Mon 7/4/25	Sat 4/1/25	Tue 11/3/25	0 days	-26.8 days	599SS+7 days,577FF+21 d												
601	CON-3.6-70238	Stepped Channel (Site 3-6 CIF)	15 days	15 days	0%	Mon 17/2/25	Mon 3/3/25	Mon 17/2/25	Mon 3/3/25	0 days	0 days	600SS+44 days												
602		At Fill Slope Toe +23.0mPD	91 days	1.63 days	0%	Wed 11/12/24	Tue 11/3/25	Wed 11/12/24	Tue 11/3/25	0 days	0 days													
603	CON-3.6-70241	Excavation to Formation	40 days	0 days	100%	Wed 11/12/24	Sun 19/1/25	Wed 11/12/24	Sun 19/1/25	0 days	0 days	584,578,1147												
604	CON-3.6-70242	Dia. 675 drain pipe with 2 manholes	40 days	0 days	100%	Sat 21/12/24	Wed 29/1/25	Sat 21/12/24	Wed 29/1/25	0 days	0 days	603SS+10 days												
605	CON-3.6-70243	Excavation to Formation of Uchannel	8 days	0 days	100%	Mon 3/2/25	Mon 10/2/25	Mon 3/2/25	Mon 10/2/25	0 days	0 days	580,604,603												
606	CON-3.6-70244	Catchpit	8 days	0 days	100%	Tue 11/2/25	Tue 18/2/25	Tue 11/2/25	Tue 18/2/25	0 days	0 days	605												
607	CON-3.6-70245	U-channel	21 days	2.1 days	90%	Wed 19/2/25	Tue 11/3/25	Wed 19/2/25	Tue 11/3/25	0 days	0 days	606												
608	CON-3.6-70300	Concrete Access	99 days	99 days	0%	Tue 3/12/24	Tue 11/3/25	Tue 25/2/25	Sat 16/5/26	84 days	84 days													
609	CON-3.6-70310	Maintenance Access	30 days	30 days	0%	Tue 3/12/24	Wed 1/1/25	Fri 17/4/26	Sat 16/5/26	500 days	500 days	596												
610	CON-3.6-70340	Stairway above Formation Level +23.0mPD (Site 3-6 CIF)	15 days	15 days	0%	Tue 25/2/25	Tue 11/3/25	Tue 25/2/25	Tue 11/3/25	0 days	0 days	601FS-7 days												
611	CON-3.6-80000	Planned Completion of Section 1A1	0 days	0 days	0%	Mon 7/4/25	Mon 7/4/25	Tue 11/3/25	Tue 11/3/25	0 days	-26.8 days	610,607,601,582,524,525,5												
612		Section 1A2	958 days	91.38 days	87%	Thu 28/7/22	Tue 11/3/25	Thu 28/7/22	Sat 16/5/26	431 days	431 days													
613		Site 3-7 Additional Works affected by CIF Area	559 days	0 days	100%	Wed 22/2/23	Mon 2/9/24	Wed 22/2/23	Mon 2/9/24	0 days	0 days													
614	CON-3.7-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51												
615	CON-3.7-CIF102	Removal of MIC Modules (PMI 073)	33 days	0 days	100%	Mon 17/6/24	Fri 19/7/24	Mon 17/6/24	Fri 19/7/24	0 days	0 days	614FS-7 days												
616	CON-3.7-CIF110	Removal of Hoarding and Type 2 railing for CIF (PMI 073)	7 days	0 days	100%	Mon 24/6/24	Sun 30/6/24	Mon 24/6/24	Sun 30/6/24	0 days	0 days	614												
617	CON-3.7-CIF120	Relocation of Contractor's Storage Area	98 days	0 days	100%	Wed 22/2/23	Tue 30/5/23	Wed 22/2/23	Tue 30/5/23	0 days	0 days													
618	CON-3.7-CIF121	Relocation of Storage Area from site 3-7 to Lam Tei	60 days	0 days	100%	Wed 22/2/23	Sat 22/4/23	Wed 22/2/23	Sat 22/4/23	0 days	0 days													
619	CON-3.7-CIF122	Relocation of Storage Area from site 3-7 to Deep Bay	30 days	0 days	100%	Mon 1/5/23	Tue 30/5/23	Mon 1/5/23	Tue 30/5/23	0 days	0 days													
620	CON-3.7-CIF200	Removal of Additional Concrete Pavement within HSK CIF (PMI 073)	30 days	0 days	100%	Sun 4/8/24	Mon 2/9/24	Sun 4/8/24	Mon 2/9/24	0 days	0 days	647,638,634												
621	CON-3.7-CIF210	Removal of Sewer and Watermains for CIF (PMI 073)	20 days	0 days	100%	Thu 25/7/24	Tue 13/8/24	Thu 25/7/24	Tue 13/8/24	0 days	0 days	625												
622		Site 3-7 (Portion A2,B2,B3,B5)	958 days	103.14 days	87%	Thu 28/7/22	Tue 11/3/25	Thu 28/7/22	Sat 16/5/26	431 days	431 days													
623	CON-3.7-10000	Site Clearance	728 days	0 days	100%	Thu 28/7/22	Wed 24/7/24	Thu 28/7/22	Wed 24/7/24	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
624	CON-3.7-10100	Site Clearance for Portion A2	5 days	0 days	100%	Thu 28/7/22	Mon 1/8/22	Thu 28/7/22	Mon 1/8/22	0 days	0 days	50												
625	CON-3.7-10300	Site Clearance for Portion B2,B3,B4,B5 (CIF) after Decommissioning of CIF	5 days	0 days	100%	Sat 20/7/24	Wed 24/7/24	Sat 20/7/24	Wed 24/7/24	0 days	0 days	615												
626	CON-3.7-20000	Establishment	725 days	0 days	100%	Tue 2/8/22	Fri 26/7/24	Tue 2/8/22	Fri 26/7/24	0 days	0 days													
627	CON-3.7-20100	Condition Survey for Existing Structures to be Demolished for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624												
628	CON-3.7-20200	Condition Survey for Existing Structures to be Demolished for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	627												
629	CON-3.7-20300	Tree Survey for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624												
630	CON-3.7-20400	Tree Survey for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	629												
631	CON-3.7-20500	Initial Survey for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624												
632	CON-3.7-20600	Initial Survey for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	631												
633	CON-3.7-20700	Site Haul Road for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624												
634	CON-3.7-20810	Site Haul Road for Portion (B2,B3,B4,B5 - CIF)	2 days	0 days	100%	Thu 25/7/24	Fri 26/7/24	Thu 25/7/24	Fri 26/7/24	0 days	0 days	625												
635	CON-3.7-20900	Health & Hygiene Facilities	7 days	0 days	100%	Tue 2/8/22	Mon 8/8/22	Tue 2/8/22	Mon 8/8/22	0 days	0 days	624												
636	CON-3.7-21000	Fence Work & Gate for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624												
637	CON-3.7-21200	Underground Utilities Detection for Portion A2	7 days	0 days	100%	Tue 2/8/22	Mon 8/8/22	Tue 2/8/22	Mon 8/8/22	0 days	0 days	624												
638	CON-3.7-21310	Underground Utilities Detection for Portion (B2,B3,B4,B5 - CIF)	2 days	0 days	100%	Thu 25/7/24	Fri 26/7/24	Thu 25/7/24	Fri 26/7/24	0 days	0 days	625												
639	CON-3.7-21400	Install Monitoring Points	14 days	0 days	100%	Tue 9/8/22	Mon 22/8/22	Tue 9/8/22	Mon 22/8/22	0 days	0 days	637												
640	CON-3.7-30000	Tree Treatment	746 days	0 days	100%	Tue 16/8/22	Fri 30/8/24	Tue 16/8/22	Fri 30/8/24	0 days	0 days													
641	CON-3.7-30100	Tree Felling for Portion A2	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	635,636,637												
642	CON-3.7-30210	Tree Felling for Portion (B2,B3,B4,B5 - CIF)	7 days	0 days	100%	Sat 24/8/24	Fri 30/8/24	Sat 24/8/24	Fri 30/8/24	0 days	0 days	615												
643	CON-3.7-30300	Tree Protection Portion A2	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	635,636,637												
644	CON-3.7-30400	Tree Protection Portion B2,B3,B4,B5 -CIF	7 days	0 days	100%	Tue 30/8/22	Wed 24/7/24	Tue 30/8/22	Wed 24/7/24	0 days	0 days	615												
645	CON-3.7-40000	Demolition work	705 days	0 days	100%	Tue 30/8/22	Sat 3/8/24	Tue 30/8/22	Sat 3/8/24	0 days	0 days													
646	CON-3.7-40100	Demolition of Existing Structures A2	15 days	0 days	100%	Tue 30/8/22	Tue 13/9/22	Tue 30/8/22	Tue 13/9/22	0 days	0 days	397,400,627,641												
647	CON-3.7-40110	Demolition of Existing Steel Structures - CIF	15 days	0 days	100%	Sat 20/7/24	Sat 3/8/24	Sat 20/7/24	Sat 3/8/24	0 days	0 days	397,400,615												
648	CON-3.7-50000	Decontamination (Include adjacent Road D1 and Road L51 , remediation of contaminated soil carried out at Detention Pond)	177 days	0 days	100%	Sat 1/10/22	Sun 26/3/23	Sat 1/10/22	Sun 26/3/23	0 days	0 days													
649	CON-3.7-51000	CAP	75 days	0 days	100%	Sat 1/10/22	Wed 14/12/22	Sat 1/10/22	Wed 14/12/22	0 days	0 days													
650	CON-3.7-51100	Site Appraisal for Portion A2	20 days	0 days	100%	Sat 1/10/22	Thu 20/10/22	Sat 1/10/22	Thu 20/10/22	0 days	0 days	641,643,633												
651	CON-3.7-51200	Site Appraisal for Portion B2,B3,B5& Preparation of CAP for all Portions	25 days	0 days	100%	Fri 21/10/22	Mon 14/11/22	Fri 21/10/22	Mon 14/11/22	0 days	0 days	650												
652	CON-3.7-51300	Submission& Endorsement by EPD	30 days	0 days	100%	Tue 15/11/22	Wed 14/12/22	Tue 15/11/22	Wed 14/12/22	0 days	0 days	651,288FF												
653	CON-3.7-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days													
654	CON-3.7-52100	Trial Pit Sampling& Testing	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days	639,652,393												
655	CON-3.7-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days	639,652												
656	CON-3.7-53000	CAR & RAP Submission	43 days	0 days	100%	Sun 29/1/23	Sun 12/3/23	Sun 29/1/23	Sun 12/3/23	0 days	0 days													
657	CON-3.7-53100	Preparation of CAR& RAP	15 days	0 days	100%	Sun 29/1/23	Sun 12/2/23	Sun 29/1/23	Sun 12/2/23	0 days	0 days	654,655												
658	CON-3.7-53200	Review and Accepted by EPD	28 days	0 days	100%	Mon 13/2/23	Sun 12/3/23	Mon 13/2/23	Sun 12/3/23	0 days	0 days	657												
659	CON-3.7-54000	Decontamination Works	14 days	0 days	100%	Sun 12/3/23	Sun 26/3/23	Sun 12/3/23	Sun 26/3/23	0 days	0 days													
660	CON-3.7-54100	Treatability Test for Heavy Metal	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days													
661	CON-3.7-54110	Treatability Test for Heavy Metal	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	658												
662	CON-3.7-54200	Confirmation Test Sampling and Testing	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days													
663	CON-3.7-54210	Trial Pit	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	658												
664	CON-3.7-54220	Sampling and Testing	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	663												
665	CON-3.7-54300	Excavation of Contaminated Soil	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days													
666	CON-3.7-54310	To Stockpile for Biopile	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	664,134												
667	CON-3.7-54320	To Stockpile for Cement Solidification	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	664,134,661												

Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 1, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	
668	CON-3.7-54400	Backfilling to Formation of Biopile Location	0 days	0 days	100%	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	0 days	0 days	666SS+14 days												
669	CON-3.7-54500	Backfilling to Formation Cement Solidification Location	0 days	0 days	100%	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	0 days	0 days	667SS+14 days												
670	CON-3.7-60000	Site Formation	910 days	137.6 days	87%	Wed 14/9/22	Tue 11/3/25	Wed 14/9/22	Sat 16/5/26	431 days	431 days													
671	CON-3.7-60100	Earthwork	436 days	43.92 days	94%	Mon 1/1/24	Tue 11/3/25	Mon 1/1/24	Tue 11/3/25	0 days	0 days													
672	CON-3.7-60110	Excavation to Access Road / +30mPD and Stockpile to Site 3-6	30 days	0 days	100%	Mon 1/1/24	Tue 30/1/24	Mon 1/1/24	Tue 30/1/24	0 days	0 days	429,688												
673	CON-3.7-60120	Cut Slope to to Access Road / +30mPD and Stockpile to Site 3-6 (location no Asbestos containing material)	100 days	0 days	100%	Tue 16/1/24	Wed 24/4/24	Tue 16/1/24	Wed 24/4/24	0 days	0 days	672FS-15 days												
674	CON-3.7-60121	Asbestos Report Submission and Environmental Department Approval	90 days	0 days	100%	Fri 1/3/24	Wed 29/5/24	Fri 1/3/24	Wed 29/5/24	0 days	0 days													
675	CON-3.7-60122	Removal of Asbestos Containing Material at Slope	14 days	0 days	100%	Fri 28/6/24	Thu 11/7/24	Fri 28/6/24	Thu 11/7/24	0 days	0 days	674,673												
676	CON-3.7-60123	Termination of power by CLP	1 day	0 days	100%	Sun 22/9/24	Sun 22/9/24	Sun 22/9/24	Sun 22/9/24	0 days	0 days													
677	CON-3.7-60124	Cut Slope to Access Road / +30mPD and Stockpile to Site 3-6 after Asbestos containing Material Removed	10 days	0 days	100%	Mon 23/9/24	Wed 2/10/24	Mon 23/9/24	Wed 2/10/24	0 days	0 days	676,675												
678	CON-3.7-60130	Excavation to Formation +25.0mPD	80 days	0 days	100%	Tue 3/9/24	Thu 21/11/24	Tue 3/9/24	Thu 21/11/24	0 days	0 days	647,620,642,644												
679	CON-3.7-60140	Cut Slope to Formation +25.0mPD	50 days	0 days	100%	Fri 22/11/24	Fri 10/1/25	Fri 22/11/24	Fri 10/1/25	0 days	0 days	678												
680	CON-3.7-60150	Backfilling & Compaction to Formation +25.0mPD	190 days	19 days	90%	Tue 3/9/24	Tue 11/3/25	Tue 3/9/24	Tue 11/3/25	0 days	0 days	647,616,620,621												
681	CON-3.7-60160	Formation of Rock Fill Slope at Site 3-7 adjacent to Road L51 (PMI 247)	14 days	14 days	0%	Fri 21/2/25	Thu 6/3/25	Fri 21/2/25	Thu 6/3/25	0 days	0 days	1310												
682	CON-3.7-60170	Chain Link Fence and Construction of Access Gate (PMI 169, PMI 250)	39 days	29.25 days	25%	Sat 1/2/25	Tue 11/3/25	Sat 1/2/25	Tue 11/3/25	0 days	0 days													
683	CON-3.7-60200	Surface Drainage	910 days	193.9 days	70%	Wed 14/9/22	Tue 11/3/25	Wed 14/9/22	Sat 16/5/26	431 days	431 days													
684	CON-3.7-60210	At Cut Slope Crest (KPLR)	473 days	0 days	100%	Wed 14/9/22	Sat 30/12/23	Wed 14/9/22	Sat 30/12/23	0 days	0 days													
685	CON-3.7-60211	Excavation to Formation	50 days	0 days	100%	Wed 14/9/22	Wed 2/11/22	Wed 14/9/22	Wed 2/11/22	0 days	0 days	646												
686	CON-3.7-60212	UU slewing at U-channel location	80 days	0 days	100%	Thu 3/11/22	Sat 21/1/23	Thu 3/11/22	Sat 21/1/23	0 days	0 days	685												
687	CON-3.7-60213	Catchpit	40 days	0 days	100%	Tue 7/11/23	Sat 16/12/23	Tue 7/11/23	Sat 16/12/23	0 days	0 days	686												
688	CON-3.7-60214	U-channel	40 days	0 days	100%	Tue 21/11/23	Sat 30/12/23	Tue 21/11/23	Sat 30/12/23	0 days	0 days	687												
689	CON-3.7-60220	At Access Road / +30mPD Berm Slab	40 days	0 days	100%	Thu 3/10/24	Mon 11/1/24	Thu 3/10/24	Mon 11/1/24	0 days	0 days													
690	CON-3.7-60221	Excavation to Formation	10 days	0 days	100%	Thu 3/10/24	Sat 12/10/24	Thu 3/10/24	Sat 12/10/24	0 days	0 days	677,688												
691	CON-3.7-60222	Catchpit	10 days	0 days	100%	Sun 13/10/24	Tue 22/10/24	Sun 13/10/24	Tue 22/10/24	0 days	0 days	690SS+10 days												
692	CON-3.7-60223	U-Channel	20 days	0 days	100%	Wed 23/10/24	Mon 11/1/24	Wed 23/10/24	Mon 11/1/24	0 days	0 days	691												
693	CON-3.7-60230	At Formation Level of +25.0mPD Platform	78 days	42.11 days	46%	Tue 24/12/24	Tue 11/3/25	Tue 24/12/24	Sat 16/5/26	431 days	431 days													
694	CON-3.7-60231	Excavation to Formation	50 days	25 days	50%	Tue 24/12/24	Tue 11/2/25	Tue 24/12/24	Sat 16/5/26	0 days	459 days	678,679FS-18 days												
695	CON-3.7-60232	Catchpit	50 days	25 days	50%	Tue 7/1/25	Tue 25/2/25	Tue 7/1/25	Sat 16/5/26	0 days	445 days	694SS+14 days												
696	CON-3.7-60233	U-channel	50 days	25 days	50%	Tue 21/1/25	Tue 11/3/25	Tue 21/1/25	Tue 11/3/25	0 days	0 days	695SS+14 days,681FF+5 d												
697	CON-3.7-60234	Stepped Channel	13 days	13 days	0%	Thu 20/2/25	Tue 4/3/25	Thu 20/2/25	Tue 4/3/25	0 days	0 days	696SS+30 days												
698	CON-3.7-60300	Concrete Access	120 days	34.29 days	71%	Tue 12/11/24	Tue 11/3/25	Tue 12/11/24	Tue 11/3/25	0 days	0 days													
699	CON-3.7-60310	Maintenance Access	30 days	0 days	100%	Tue 12/11/24	Wed 11/12/24	Tue 12/11/24	Wed 11/12/24	0 days	0 days	692												
700	CON-3.7-60320	Stairway above Formation Level	12 days	12 days	0%	Fri 28/2/25	Tue 11/3/25	Fri 28/2/25	Tue 11/3/25	0 days	0 days	699,697FS-5 days												
701	CON-3.7-70000	Planned Completion of Section 1A2	0 days	0 days	0%	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	0 days	0 days	697,696,700,791,792,793,6												
702		Section 1A3	1170 days	128.6 days	95%	Tue 28/12/21	Tue 11/3/25	Tue 28/12/21	Tue 11/3/25	0 days	0 days													
703		Site 3-8 Additional Works affected by CIF Area	725 days	0 days	100%	Wed 30/11/22	Sat 23/11/24	Wed 30/11/22	Sat 23/11/24	0 days	0 days													
704	CON-3.8-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51												
705	CON-3.8-CIF102	Removal of MIC Modules (PMI 073)	40 days	0 days	100%	Mon 24/6/24	Fri 2/8/24	Mon 24/6/24	Fri 2/8/24	0 days	0 days	704												
706	CON-3.8-CIF110	Removal of Hoarding for CIF (PMI 073)	6 days	0 days	100%	Sat 3/8/24	Thu 8/8/24	Sat 3/8/24	Thu 8/8/24	0 days	0 days	705												
707	CON-3.8-CIF120	Removal of Temporary Access Road to HSK CIF	30 days	0 days	100%	Fri 3/3/23	Sun 2/4/23	Fri 3/3/23	Sun 2/4/23	0 days	0 days	765SF												
708	CON-3.8-CIF130	Construct 150mm concrete surround and 3 numbers of bend block for about 90m long Fresh Watermain	8 days	0 days	100%	Wed 30/11/22	Wed 7/12/22	Wed 30/11/22	Wed 7/12/22	0 days	0 days	778FS-15 days												
709	CON-3.8-CIF140	Stockpile in Site 3-8	90 days	0 days	100%	Tue 14/2/23	Sun 14/5/23	Tue 14/2/23	Sun 14/5/23	0 days	0 days	779FS-15 days												
710	CON-3.8-CIF150	Transport of Stockpile from Site 3-8 to Site 3-7 for backfilling	102 days	0 days	100%	Wed 14/8/24	Sat 23/11/24	Wed 14/8/24	Sat 23/11/24	0 days	0 days	647,709,621,706												
711	CON-3.8-CIF160	Removal of Sewer and Watermains for CIF (PMI 073)	30 days	0 days	100%	Sat 3/8/24	Sun 1/9/24	Sat 3/8/24	Sun 1/9/24	0 days	0 days	705												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 1, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
712		Site 3-8 (Portion A3,B4,B5,B6,B7)	1170 days	150.75 days	95%	Tue 28/12/21	Tue 11/3/25	Tue 28/12/21	Tue 11/3/25	0 days	0 days													
713	CON-3.8-10000	Site Clearance	952 days	0 days	100%	Tue 28/12/21	Mon 5/8/24	Tue 28/12/21	Mon 5/8/24	0 days	0 days													
714	CON-3.8-10100	Site Clearance for Portion A3	5 days	0 days	100%	Tue 28/12/21	Sat 1/1/22	Tue 28/12/21	Sat 1/1/22	0 days	0 days	32												
715	CON-3.8-10200	Site Clearance for Portion B6,B7	5 days	0 days	100%	Tue 28/12/21	Sat 1/1/22	Tue 28/12/21	Sat 1/1/22	0 days	0 days	32												
716	CON-3.8-10300	Site Clearance for Portion B4, B5 (CIF) after Decommission of CIF	3 days	0 days	100%	Sat 3/8/24	Mon 5/8/24	Sat 3/8/24	Mon 5/8/24	0 days	0 days	705												
717	CON-3.8-20000	Establishment	952 days	0 days	100%	Sun 2/1/22	Sat 10/8/24	Sun 2/1/22	Sat 10/8/24	0 days	0 days													
718	CON-3.8-20100	Condition Survey for Existing Structures to be Demolished for Portion A3	10 days	0 days	100%	Sun 2/1/22	Tue 11/1/22	Sun 2/1/22	Tue 11/1/22	0 days	0 days	714,715												
719	CON-3.8-20200	Condition Survey for Existing Structures to be Demolished for Portion B4,B5,B6,B7	10 days	0 days	100%	Wed 12/1/22	Fri 21/1/22	Wed 12/1/22	Fri 21/1/22	0 days	0 days	715,718												
720	CON-3.8-20300	Tree Survey for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714												
721	CON-3.8-20400	Tree Survey for Portion B4,B5,B6,B7	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	715												
722	CON-3.8-20500	Initial Survey for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714												
723	CON-3.8-20600	Initial Survey for Portion B4,B5,B6,B7	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	715												
724	CON-3.8-20700	Site Haul Road for Portion A3	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714												
725	CON-3.8-20800	Site Haul Road for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715												
726	CON-3.8-20810	Site Haul Road for Portion B4,B5 - (Site 3-8 CIF)	2 days	0 days	100%	Fri 9/8/24	Sat 10/8/24	Fri 9/8/24	Sat 10/8/24	0 days	0 days	716,706												
727	CON-3.8-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714												
728	CON-3.8-21000	Fence Work & Gate for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714												
729	CON-3.8-21100	Fence Work for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715												
730	CON-3.8-21200	Underground Utilities Detection for Portion A3	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714												
731	CON-3.8-21300	Underground Utilities Detection for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715												
732	CON-3.8-21310	Underground Utilities Detection for Portion B4,B5 - (Site 3-8 CIF)	2 days	0 days	100%	Fri 9/8/24	Sat 10/8/24	Fri 9/8/24	Sat 10/8/24	0 days	0 days	716,706												
733	CON-3.8-21400	Install Monitoring Points	14 days	0 days	100%	Sun 9/1/22	Sat 22/1/22	Sun 9/1/22	Sat 22/1/22	0 days	0 days	729												
734	CON-3.8-30000	Tree Treatment	944 days	0 days	100%	Sun 16/1/22	Fri 16/8/24	Sun 16/1/22	Fri 16/8/24	0 days	0 days													
735	CON-3.8-30100	Tree Felling for Portion A3	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	720,722,724,727,728,730												
736	CON-3.8-30200	Tree Felling for Portion B6,B7	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	721,723,725,729,731												
737	CON-3.8-30210	Tree Felling for Portion B4,B5 - (Site 3-8 CIF)	4 days	0 days	100%	Tue 13/8/24	Fri 16/8/24	Tue 13/8/24	Fri 16/8/24	0 days	0 days	743												
738	CON-3.8-30300	Tree Protection for Portion A3	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	720,722,724,727,728,730												
739	CON-3.8-30400	Tree Protection for Portion B6,B7	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	721,723,725,729,731												
740	CON-3.8-30410	Tree Protection for Portion B4,B5 - (Site 3-8 CIF)	4 days	0 days	100%	Tue 13/8/24	Fri 16/8/24	Tue 13/8/24	Fri 16/8/24	0 days	0 days	743												
741	CON-3.8-40000	Demolition work	934 days	0 days	100%	Sat 22/1/22	Mon 12/8/24	Sat 22/1/22	Mon 12/8/24	0 days	0 days													
742	CON-3.8-40100	Demolition of Existing Structures	40 days	0 days	100%	Sat 22/1/22	Wed 2/3/22	Sat 22/1/22	Wed 2/3/22	0 days	0 days	719												
743	CON-3.8-40120	Demolition of Existing Steel Structures - (Site 3-8 CIF)	10 days	0 days	100%	Sat 3/8/24	Mon 12/8/24	Sat 3/8/24	Mon 12/8/24	0 days	0 days	705												
744	CON-3.8-50000	Decontamination (Include adjacent Road D1 and Road L51,remediation of contaminated soil carried out at Detention Pond)	963 days	0 days	100%	Thu 3/3/22	Sun 20/10/24	Thu 3/3/22	Sun 20/10/24	0 days	0 days													
745	CON-3.8-51000	CAP	115 days	0 days	100%	Thu 3/3/22	Sat 25/6/22	Thu 3/3/22	Sat 25/6/22	0 days	0 days													
746	CON-3.8-51100	Site Appraisal for Portion A3	60 days	0 days	100%	Thu 3/3/22	Sun 1/5/22	Thu 3/3/22	Sun 1/5/22	0 days	0 days	742												
747	CON-3.8-51200	Site Appraisal for Portion B4,B5,B6,B7 & Preparation of CAP for all Portions	25 days	0 days	100%	Mon 2/5/22	Thu 26/5/22	Mon 2/5/22	Thu 26/5/22	0 days	0 days	715,746,291FF												
748	CON-3.8-51300	Submission & Endorsement by EPD	30 days	0 days	100%	Fri 27/5/22	Sat 25/6/22	Fri 27/5/22	Sat 25/6/22	0 days	0 days	747												
749	CON-3.8-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Sun 26/6/22	Tue 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	718,719												
750	CON-3.8-52100	Trial Pit Sampling & Testing	45 days	0 days	100%	Sun 26/6/22	Tue 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	733,736,739,742FS-30 day												
751	CON-3.8-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Sun 26/6/22	Tue 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	748,733,736,739,742FS-30												
752	CON-3.8-53000	CAR & RAP Submission	43 days	0 days	100%	Wed 10/8/22	Wed 21/9/22	Wed 10/8/22	Wed 21/9/22	0 days	0 days													
753	CON-3.8-53100	Preparation of CAR & RAP	15 days	0 days	100%	Wed 10/8/22	Wed 24/8/22	Wed 10/8/22	Wed 24/8/22	0 days	0 days	750,751												
754	CON-3.8-53200	Review & Accepted by EPD	28 days	0 days	100%	Thu 25/8/22	Wed 21/9/22	Thu 25/8/22	Wed 21/9/22	0 days	0 days	753												
755	CON-3.8-54000	Decontamination Works	596 days	0 days	100%	Sun 5/3/23	Sun 20/10/24	Sun 5/3/23	Sun 20/10/24	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 1, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
756	CON-3.8-54100	Treatability Test	172 days	0 days	100%	Mon 6/3/23	Thu 24/8/23	Mon 6/3/23	Thu 24/8/23	0 days	0 days													
757	CON-3.8-54110	Treatability Test for Heavy Metal	24 days	0 days	100%	Mon 6/3/23	Wed 29/3/23	Mon 6/3/23	Wed 29/3/23	0 days	0 days	754FS+165 days												
758	CON-3.8-54120	Treatability Test for Heavy Metal (CIF)	24 days	0 days	100%	Tue 1/8/23	Thu 24/8/23	Tue 1/8/23	Thu 24/8/23	0 days	0 days	754												
759	CON-3.8-54200	Confirmation Test Sampling and Testing	215 days	0 days	100%	Sun 5/3/23	Thu 5/10/23	Sun 5/3/23	Thu 5/10/23	0 days	0 days													
760	CON-3.8-54210	Trial Pit	14 days	0 days	100%	Sun 5/3/23	Sat 18/3/23	Sun 5/3/23	Sat 18/3/23	0 days	0 days	754FS+164 days												
761	CON-3.8-54220	Sampling and Testing	14 days	0 days	100%	Sun 19/3/23	Sat 1/4/23	Sun 19/3/23	Sat 1/4/23	0 days	0 days	760												
762	CON-3.8-54230	Trial Pit (CIF)	14 days	0 days	100%	Fri 25/8/23	Thu 7/9/23	Fri 25/8/23	Thu 7/9/23	0 days	0 days	758												
763	CON-3.8-54240	Sampling and Testing (CIF)	28 days	0 days	100%	Fri 8/9/23	Thu 5/10/23	Fri 8/9/23	Thu 5/10/23	0 days	0 days	762												
764	CON-3.8-54300	Excavation of Contaminated Soil	553 days	0 days	100%	Sun 2/4/23	Sat 5/10/24	Sun 2/4/23	Sat 5/10/24	0 days	0 days													
765	CON-3.8-54310	To Biopile (Site 3-8)	65 days	0 days	100%	Sun 2/4/23	Mon 5/6/23	Sun 2/4/23	Mon 5/6/23	0 days	0 days	757,761												
766	CON-3.8-54320	To Stockpile for Cement Solidification (Site 3-8)	65 days	0 days	100%	Sun 2/4/23	Mon 5/6/23	Sun 2/4/23	Mon 5/6/23	0 days	0 days	757,761												
767	CON-3.8-54330	To Biopile (Site 3-8 CIF)	15 days	0 days	100%	Sat 21/9/24	Sat 5/10/24	Sat 21/9/24	Sat 5/10/24	0 days	0 days	1157,743FS+39 days												
768	CON-3.8-54340	To Stockpile for Cement Solidification (Site 3-8 CIF)	15 days	0 days	100%	Fri 27/10/23	Fri 10/11/23	Fri 27/10/23	Fri 10/11/23	0 days	0 days	1171,758,763												
769	CON-3.8-54400	Backfill to Formation for Biopile Location (Site 3-8)	65 days	0 days	100%	Sun 16/4/23	Mon 19/6/23	Sun 16/4/23	Mon 19/6/23	0 days	0 days	765SS+14 days												
770	CON-3.8-54500	Backfill to Formation for Cement Solidification Location (Site 3-8)	65 days	0 days	100%	Sun 16/4/23	Mon 19/6/23	Sun 16/4/23	Mon 19/6/23	0 days	0 days	766SS+14 days												
771	CON-3.8-54600	Backfill to Formation for Biopile Location (Site 3-8 CIF)	15 days	0 days	100%	Sun 6/10/24	Sun 20/10/24	Sun 6/10/24	Sun 20/10/24	0 days	0 days	767												
772	CON-3.8-54700	Backfill to Formation for Cement Solidification Location (Site 3-8 CIF)	15 days	0 days	100%	Sat 28/10/23	Sat 11/11/23	Sat 28/10/23	Sat 11/11/23	0 days	0 days	768FS-14 days												
773	CON-3.8-60000	Site Formation	893 days	238.87 days	92%	Sat 1/10/22	Tue 11/3/25	Sat 1/10/22	Tue 11/3/25	0 days	0 days													
774	CON-3.8-60100	Earthwork	881 days	117.88 days	97%	Sat 1/10/22	Thu 27/2/25	Sat 1/10/22	Thu 27/2/25	0 days	0 days													
775	CON-3.8-60110	Excavation to Maintenance Access +30.0mPD	30 days	0 days	100%	Sat 1/10/22	Sun 30/10/22	Sat 1/10/22	Sun 30/10/22	0 days	0 days	429,754FS+9 days												
776	CON-3.8-60120	Excavation to Formation +26.0mPD	45 days	0 days	100%	Mon 31/10/22	Wed 14/12/22	Mon 31/10/22	Wed 14/12/22	0 days	0 days	775												
777	CON-3.8-60130	Cut Slope to Maintenance Access +30.0mPD	30 days	0 days	100%	Sat 1/10/22	Sun 30/10/22	Sat 1/10/22	Sun 30/10/22	0 days	0 days	775SS												
778	CON-3.8-60140	Cut Slope to Formation +26.0mPD	45 days	0 days	100%	Mon 31/10/22	Wed 14/12/22	Mon 31/10/22	Wed 14/12/22	0 days	0 days	777,776SS												
779	CON-3.8-60150	Backfilling & Compaction to Formation	83 days	0 days	100%	Thu 8/12/22	Tue 28/2/23	Thu 8/12/22	Tue 28/2/23	0 days	0 days	708												
780	CON-3.8-60160	Excavation to Maintenance Access +30.0mPD (Site 3-8 CIF)	30 days	0 days	100%	Mon 21/10/24	Tue 19/11/24	Mon 21/10/24	Tue 19/11/24	0 days	0 days	429,743,771,710SS+7 days,711,726,732,737,740												
781	CON-3.8-60170	Excavation to Formation +26.0mPD (Site 3-8 CIF)	100 days	10 days	90%	Wed 20/11/24	Thu 27/2/25	Wed 20/11/24	Thu 27/2/25	0 days	0 days	780,769,770												
782	CON-3.8-60180	Cut Slope to Maintenance Access +30.0mPD (Site 3-8 CIF) (Revised Slope Details (PMI 233)	60 days	0 days	100%	Thu 31/10/24	Sun 29/12/24	Thu 31/10/24	Sun 29/12/24	0 days	0 days	780SS+10 days												
783	CON-3.8-60181	Revised Part of Cut Slope to 35 Degree at Site 3-8 (PMI 249)	5 days	5 days	0%	Fri 21/2/25	Tue 25/2/25	Fri 21/2/25	Tue 25/2/25	0 days	0 days	785												
784	CON-3.8-60182	Trench Excavation Work for HKT's Cable Slewing Works at Site 3-8 near Kai Pak Ling Road (PMI 226)	6 days	6 days	0%	Fri 21/2/25	Wed 26/2/25	Fri 21/2/25	Wed 26/2/25	0 days	0 days	1310												
785	CON-3.8-60190	Cut Slope to Formation +26.0mPD (Site 3-8 CIF)	15 days	7.5 days	50%	Thu 6/2/25	Thu 20/2/25	Thu 6/2/25	Thu 20/2/25	0 days	0 days	820SS+10 days												
786	CON-3.8-60191	Excavation and Cut Slope to Maintenance Access +30.0mPD (Site 3-8 Current Kai Pak Ling Road)	8 days	0 days	100%	Fri 24/1/25	Fri 31/1/25	Fri 24/1/25	Fri 31/1/25	0 days	0 days	1279FS+90 days												
787	CON-3.8-60192	Excavation and Cut Slope to Maintenance Access +30.0mPD (Site 3-8 Current Access to CIF)	6 days	6 days	0%	Fri 21/2/25	Wed 26/2/25	Fri 21/2/25	Wed 26/2/25	0 days	0 days	1310,1312,1241												
788	CON-3.8-60193	Chain Link Fence and Construction of Access Gate (PMI 167, 170, PMI 250)	40 days	32.8 days	18%	Fri 17/1/25	Tue 25/2/25	Fri 17/1/25	Tue 25/2/25	0 days	0 days													
789	CON-3.8-60200	Surface Drainage	711 days	290.5 days	76%	Sat 1/4/23	Tue 11/3/25	Sat 1/4/23	Tue 11/3/25	0 days	0 days													
790	CON-3.8-60210	At Cut Slope Crest	711 days	193.76 days	100%	Sat 1/4/23	Tue 11/3/25	Sat 1/4/23	Tue 11/3/25	0 days	0 days													
791	CON-3.8-60211	Excavation to Formation	25 days	0 days	100%	Sat 1/4/23	Tue 25/4/23	Sat 1/4/23	Tue 25/4/23	0 days	0 days	779FS+31 days												
792	CON-3.8-60212	Catchpit	25 days	0 days	100%	Sat 8/4/23	Tue 2/5/23	Sat 8/4/23	Tue 2/5/23	0 days	0 days	791SS+7 days												
793	CON-3.8-60213	U-channel	25 days	0 days	100%	Sat 22/4/23	Tue 16/5/23	Sat 22/4/23	Tue 16/5/23	0 days	0 days	792SS+14 days												
794	CON-3.8-60214	675mm drain pipe (PMI 050)	40 days	0 days	100%	Sat 28/9/24	Wed 6/11/24	Sat 28/9/24	Wed 6/11/24	0 days	0 days													
795	CON-3.8-60215	675 U-channel (PMI 055)	18 days	12.6 days	30%	Mon 10/2/25	Thu 27/2/25	Mon 10/2/25	Thu 27/2/25	0 days	0 days	794FS+95 days												
796	CON-3.8-60216	Excavation to Formation (Site 3-8 CIF)	5 days	5 days	0%	Fri 21/2/25	Tue 25/2/25	Fri 21/2/25	Tue 25/2/25	0 days	0 days	780,782,1310												
797	CON-3.8-60217	Catchpit (Site 3-8 CIF)	8 days	8 days	0%	Mon 24/2/25	Mon 3/3/25	Mon 24/2/25	Mon 3/3/25	0 days	0 days	796SS+3 days												
798	CON-3.8-60218	U-channel (Site 3-8 CIF)	13 days	13 days	0%	Thu 27/2/25	Tue 11/3/25	Thu 27/2/25	Tue 11/3/25	0 days	0 days	797SS+3 days,784												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
799	CON-3.8-60219	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	8 days	4 days	50%	Sat 1/2/25	Sat 8/2/25	Sat 1/2/25	Fri 14/2/25	0 days	5.5 days	786												
800	CON-3.8-60220	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	4 days	4 days	0%	Thu 27/2/25	Sun 2/3/25	Thu 27/2/25	Sun 2/3/25	0 days	0 days	787												
801	CON-3.8-60230	At Maintenance Access +30mPD	67 days	7.49 days	0%	Mon 30/12/24	Thu 6/3/25	Mon 30/12/24	Thu 6/3/25	0 days	0 days													
802	CON-3.8-60231	Excavation to Formation (Site 3-8 CIF)	20 days	0 days	100%	Mon 30/12/24	Sat 18/1/25	Mon 30/12/24	Sat 18/1/25	0 days	0 days	780,782												
803	CON-3.8-60232	Catchpit (Site 3-8 CIF)	20 days	0 days	100%	Mon 6/1/25	Sat 25/1/25	Mon 6/1/25	Sat 25/1/25	0 days	0 days	802SS+7 days												
804	CON-3.8-60233	U-channel (Site 3-8 CIF)	30 days	0 days	100%	Mon 13/1/25	Tue 11/2/25	Mon 13/1/25	Tue 11/2/25	0 days	0 days	803SS+7 days												
805	CON-3.8-60235	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	11 days	5.5 days	50%	Sun 9/2/25	Wed 19/2/25	Sun 9/2/25	Wed 19/2/25	0 days	0 days	799												
806	CON-3.8-60236	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	4 days	4 days	0%	Mon 3/3/25	Thu 6/3/25	Mon 3/3/25	Thu 6/3/25	0 days	0 days	800												
807	CON-3.8-60240	At Formation Level +26.0mPD	29 days	29 days	0%	Tue 11/2/25	Tue 11/3/25	Tue 11/2/25	Tue 11/3/25	0 days	0 days													
808	CON-3.8-60241	Excavation to Formation	4 days	4 days	0%	Tue 11/2/25	Fri 14/2/25	Tue 11/2/25	Fri 14/2/25	0 days	0 days	710SS+100 days,795FS-17												
809	CON-3.8-60242	Catchpit	4 days	4 days	0%	Thu 13/2/25	Sun 16/2/25	Thu 13/2/25	Sun 16/2/25	0 days	0 days	808SS+2 days												
810	CON-3.8-60243	U-channel	9 days	9 days	0%	Sun 16/2/25	Mon 24/2/25	Sun 16/2/25	Mon 24/2/25	0 days	0 days	809SS+3 days												
811	CON-3.8-60244	Stepped Channel	8 days	8 days	0%	Tue 25/2/25	Tue 4/3/25	Tue 25/2/25	Tue 4/3/25	0 days	0 days	810												
812	CON-3.8-60245	Excavation to Formation (Site 3-8 CIF)	10 days	10 days	0%	Sun 16/2/25	Tue 25/2/25	Sun 16/2/25	Tue 25/2/25	0 days	0 days	781FS-12 days,785FS-5 da												
813	CON-3.8-60246	Catchpit (Site 3-8 CIF)	10 days	10 days	0%	Fri 21/2/25	Sun 2/3/25	Fri 21/2/25	Sun 2/3/25	0 days	0 days	812SS+5 days												
814	CON-3.8-60247	U-channel (Site 3-8)	14 days	14 days	0%	Wed 26/2/25	Tue 11/3/25	Wed 26/2/25	Tue 11/3/25	0 days	0 days	813SS+5 days,783,788												
815	CON-3.8-60248	Stepped Channel (Site 3-8)	8 days	8 days	0%	Fri 28/2/25	Fri 7/3/25	Fri 28/2/25	Fri 7/3/25	0 days	0 days	813SS+7 days												
816	CON-3.8-60249	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	10 days	10 days	0%	Thu 20/2/25	Sat 1/3/25	Thu 20/2/25	Sat 1/3/25	0 days	0 days	805												
817	CON-3.8-60250	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	5 days	5 days	0%	Fri 7/3/25	Tue 11/3/25	Fri 7/3/25	Tue 11/3/25	0 days	0 days	806												
818	CON-3.8-60300	Concrete Access	44 days	27.7 days	0%	Mon 27/1/25	Tue 11/3/25	Mon 27/1/25	Tue 11/3/25	0 days	0 days													
819	CON-3.8-60330	Stairway above Formation Level	7 days	7 days	0%	Wed 5/3/25	Tue 11/3/25	Wed 5/3/25	Tue 11/3/25	0 days	0 days	811,810												
820	CON-3.8-60340	Maintenance Access (Site 3-8 CIF)	25 days	5 days	80%	Mon 27/1/25	Thu 20/2/25	Mon 27/1/25	Thu 20/2/25	0 days	0 days	804SS+14 days												
821	CON-3.8-60360	Stairway above Formation Level (Site 3-8 CIF)	7 days	7 days	0%	Wed 5/3/25	Tue 11/3/25	Wed 5/3/25	Tue 11/3/25	0 days	0 days	815FS-3 days,820												
822	CON-3.8-60370	Maintenance Access (Site 3-8 Current Kai Pak Ling Road)	10 days	10 days	0%	Sun 2/3/25	Tue 11/3/25	Sun 2/3/25	Tue 11/3/25	0 days	0 days	816												
823	CON-3.8-60380	Maintenance Access (Site 3-8 Current Access to CIF)	5 days	5 days	0%	Fri 7/3/25	Tue 11/3/25	Fri 7/3/25	Tue 11/3/25	0 days	0 days	806												
824	CON-3.8-70000	Planned Completion of Section 1A3	0 days	0 days	0%	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	Tue 11/3/25	0 days	0 days	819,821,804,814,815,822,8												
825		Section 1A4	1030 days	6.23 days	100%	Fri 28/1/22	Fri 22/11/24	Fri 28/1/22	Fri 22/11/24	0 days	0 days													
826		Site 2-18 (Portion B11)	1030 days	6.23 days	100%	Fri 28/1/22	Fri 22/11/24	Fri 28/1/22	Fri 22/11/24	0 days	0 days													
827	CON-2.18-10000	Site Clearance	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	45												
828	CON-2.18-20000	Establishment	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days													
829	CON-2.18-20100	Condition Survey for Existing Structures to be Demolished	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827												
830	CON-2.18-20200	Tree Survey	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827												
831	CON-2.18-20300	Initial Survey	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827												
832	CON-2.18-20400	Site Haul Road	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	827												
833	CON-2.18-20500	Health & Hygiene Facilities	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827												
834	CON-2.18-20600	Fence Work	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827												
835	CON-2.18-20700	Underground Utilities Detection	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827												
836	CON-2.18-20800	Install Monitoring Points	10 days	0 days	100%	Wed 16/2/22	Fri 25/2/22	Wed 16/2/22	Fri 25/2/22	0 days	0 days	834												
837	CON-2.18-30000	Tree Treatment	298 days	0 days	100%	Wed 2/3/22	Sat 24/12/22	Wed 2/3/22	Sat 24/12/22	0 days	0 days													
838	CON-2.18-30100	Tree Felling (part 1)	16 days	0 days	100%	Wed 2/3/22	Thu 17/3/22	Wed 2/3/22	Thu 17/3/22	0 days	0 days	830,831,832,834,835,833												
839	CON-2.18-30200	Tree Protection (part 1)	16 days	0 days	100%	Wed 2/3/22	Thu 17/3/22	Wed 2/3/22	Thu 17/3/22	0 days	0 days	830,831,832,834,835,833												
840	CON-2.18-30300	Tree Felling (part 2)	71 days	0 days	100%	Sat 15/10/22	Sat 24/12/22	Sat 15/10/22	Sat 24/12/22	0 days	0 days	52FS+14 days												
841	CON-2.18-30400	Tree Protection (part 2)	71 days	0 days	100%	Sat 15/10/22	Sat 24/12/22	Sat 15/10/22	Sat 24/12/22	0 days	0 days	52FS+14 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 1, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
842	CON-2.18-40000	Demolition work	85 days	0 days	100%	Sun 25/12/22	Sun 19/3/23	Sun 25/12/22	Sun 19/3/23	0 days	0 days													
843	CON-2.18-40100	Demolition of Existing Structures	85 days	0 days	100%	Sun 25/12/22	Sun 19/3/23	Sun 25/12/22	Sun 19/3/23	0 days	0 days	829,397,400,841,840												
844	CON-2.18-50000	Decontamination (include Road L54, remediation of contaminated soil carried out at Detention Pond)	437 days	0 days	100%	Fri 29/4/22	Sun 9/7/23	Fri 29/4/22	Sun 9/7/23	0 days	0 days													
845	CON-2.18-51000	CAP	55 days	0 days	100%	Fri 29/4/22	Wed 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days													
846	CON-2.18-51100	Site Appraisal& Preparation of CAP	8 days	0 days	100%	Fri 29/4/22	Fri 6/5/22	Fri 29/4/22	Fri 6/5/22	0 days	0 days													
847	CON-2.18-51200	Submission& Endorsement by EPD	28 days	0 days	100%	Thu 26/5/22	Wed 22/6/22	Thu 26/5/22	Wed 22/6/22	0 days	0 days	846,294FF												
848	CON-2.18-52000	Ground Investigation (Trial Pit / Borehole)	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days													
849	CON-2.18-52100	Trial Pit Sampling& Testing	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days	836,393,847,841,840												
850	CON-2.18-52200	Inspection Pit for installing Groundwater Wells	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days	836,847,841,840												
851	CON-2.18-53000	CAR & RAP Submission	35 days	0 days	100%	Sat 31/12/22	Fri 3/2/23	Sat 31/12/22	Fri 3/2/23	0 days	0 days													
852	CON-2.18-53100	Preparation of CAR& rap	7 days	0 days	100%	Sat 31/12/22	Fri 6/1/23	Sat 31/12/22	Fri 6/1/23	0 days	0 days	850,849												
853	CON-2.18-53200	Review and Accepted by EPD	28 days	0 days	100%	Sat 7/1/23	Fri 3/2/23	Sat 7/1/23	Fri 3/2/23	0 days	0 days	852												
854	CON-2.18-54000	Decontamination Works	131 days	0 days	100%	Wed 1/3/23	Sun 9/7/23	Wed 1/3/23	Sun 9/7/23	0 days	0 days													
855	CON-2.18-54100	Treatability Test for Heavy Metal	24 days	0 days	100%	Wed 1/3/23	Fri 24/3/23	Wed 1/3/23	Fri 24/3/23	0 days	0 days													
856	CON-2.18-54110	Treatability Test for Heavy Metal	24 days	0 days	100%	Wed 1/3/23	Fri 24/3/23	Wed 1/3/23	Fri 24/3/23	0 days	0 days	853												
857	CON-2.18-54200	Confirmation Test Sampling and Testing	28 days	0 days	100%	Sat 25/3/23	Fri 21/4/23	Sat 25/3/23	Fri 21/4/23	0 days	0 days													
858	CON-2.18-54210	Trial Pit	14 days	0 days	100%	Sat 25/3/23	Fri 7/4/23	Sat 25/3/23	Fri 7/4/23	0 days	0 days	856												
859	CON-2.18-54220	Sampling and Testing	14 days	0 days	100%	Sat 8/4/23	Fri 21/4/23	Sat 8/4/23	Fri 21/4/23	0 days	0 days	858												
860	CON-2.18-54300	Excavation of Contaminated Soil	70 days	0 days	100%	Sat 22/4/23	Fri 30/6/23	Sat 22/4/23	Fri 30/6/23	0 days	0 days													
861	CON-2.18-54310	To Biopile	70 days	0 days	100%	Sat 22/4/23	Fri 30/6/23	Sat 22/4/23	Fri 30/6/23	0 days	0 days	859,135,765SS,843												
862	CON-2.18-54320	To Stockpile for Cement Solidification	70 days	0 days	100%	Sat 22/4/23	Fri 30/6/23	Sat 22/4/23	Fri 30/6/23	0 days	0 days	859,135,861SS												
863	CON-2.18-54400	Backfilling to Formation of Biopile Location	65 days	0 days	100%	Sat 6/5/23	Sun 9/7/23	Sat 6/5/23	Sun 9/7/23	0 days	0 days	861SS+14 days												
864	CON-2.18-54500	Backfilling to Formation of Cement Solidification Location	65 days	0 days	100%	Sat 6/5/23	Sun 9/7/23	Sat 6/5/23	Sun 9/7/23	0 days	0 days	862SS+14 days												
865	CON-2.18-60000	Site formation (include Road L53 and L54 adjacent to site 2-18)	509 days	0 days	100%	Sat 6/5/23	Wed 25/9/24	Sat 6/5/23	Wed 25/9/24	0 days	0 days													
866	CON-2.18-60100	Earthwork	496 days	0 days	100%	Sat 6/5/23	Thu 12/9/24	Sat 6/5/23	Thu 12/9/24	0 days	0 days													
867	CON-2.18-60110	Breaking of Loading Bay Concrete Pavement	200 days	0 days	100%	Sat 6/5/23	Tue 21/11/23	Sat 6/5/23	Tue 21/11/23	0 days	0 days	429,843,863SS												
868	CON-2.18-60111	Breaking of Carpark Pavement and Decomposition	200 days	0 days	100%	Sat 6/5/23	Tue 21/11/23	Sat 6/5/23	Tue 21/11/23	0 days	0 days	429,843,863SS												
869	CON-2.18-60120	Backfilling & Compaction to Formation +7.5mPD Portion 1 (South and East Portion of no retaining wall structure)	90 days	0 days	100%	Wed 22/11/23	Mon 19/2/24	Wed 22/11/23	Mon 19/2/24	0 days	0 days	864,868,867,871FF												
870	CON-2.18-60121	Backfilling & Compaction to Formation +7.5mPD Portion 2 (North and East Portion that backfilling after retaining wall structure completed)	90 days	0 days	100%	Sat 1/6/24	Thu 29/8/24	Sat 1/6/24	Thu 29/8/24	0 days	0 days	890												
871	CON-2.18-60130	Treatment of Contaminated Underground Water	45 days	0 days	100%	Mon 25/9/23	Wed 8/11/23	Mon 25/9/23	Wed 8/11/23	0 days	0 days													
872	CON-2.18-60150	Trimming for Fill Slope	21 days	0 days	100%	Fri 23/8/24	Thu 12/9/24	Fri 23/8/24	Thu 12/9/24	0 days	0 days	870,877												
873	CON-2.18-60200	Surface Drainage	261 days	0 days	100%	Wed 6/12/23	Thu 22/8/24	Wed 6/12/23	Thu 22/8/24	0 days	0 days													
874	CON-2.18-60210	At Slope Toe +4.6mPD	261 days	0 days	100%	Wed 6/12/23	Thu 22/8/24	Wed 6/12/23	Thu 22/8/24	0 days	0 days													
875	CON-2.18-60211	Excavation to Formation	200 days	0 days	100%	Wed 6/12/23	Sat 22/6/24	Wed 6/12/23	Sat 22/6/24	0 days	0 days	869SS+14 days												
876	CON-2.18-60212	Catchpit	200 days	0 days	100%	Wed 13/12/23	Sat 29/6/24	Wed 13/12/23	Sat 29/6/24	0 days	0 days	875SS+7 days												
877	CON-2.18-60213	U-channel	240 days	0 days	100%	Wed 27/12/23	Thu 22/8/24	Wed 27/12/23	Thu 22/8/24	0 days	0 days	876SS+14 days												
878	CON-2.18-60220	At Slope Crest +7.5mPD	91 days	0 days	100%	Sat 18/5/24	Fri 16/8/24	Sat 18/5/24	Fri 16/8/24	0 days	0 days													
879	CON-2.18-60221	Excavation to Formation	60 days	0 days	100%	Sat 18/5/24	Tue 16/7/24	Sat 18/5/24	Tue 16/7/24	0 days	0 days	870SS-14 days												
880	CON-2.18-60222	Catchpit	60 days	0 days	100%	Sat 25/5/24	Tue 23/7/24	Sat 25/5/24	Tue 23/7/24	0 days	0 days	879SS+7 days												
881	CON-2.18-60223	U-channel	70 days	0 days	100%	Sat 8/6/24	Fri 16/8/24	Sat 8/6/24	Fri 16/8/24	0 days	0 days	880SS+14 days												
882	CON-2.18-60230	At +7.5mPD Platform	211 days	0 days	100%	Mon 1/1/24	Mon 29/7/24	Mon 1/1/24	Mon 29/7/24	0 days	0 days													
883	CON-2.18-60231	Excavation to Formation	155 days	0 days	100%	Mon 1/1/24	Mon 3/6/24	Mon 1/1/24	Mon 3/6/24	0 days	0 days	869SS+40 days												
884	CON-2.18-60232	Catchpit	155 days	0 days	100%	Mon 15/1/24	Mon 17/6/24	Mon 15/1/24	Mon 17/6/24	0 days	0 days	883SS+14 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
885	CON-2.18-60233	U-channel	177 days	0 days	100%	Sun 4/2/24	Mon 29/7/24	Sun 4/2/24	Mon 29/7/24	0 days	0 days	884SS+20 days												
886	CON-2.18-60300	Drainage Work at +7.5mPD Platform	80 days	0 days	100%	Tue 14/5/24	Tue 14/5/24	Tue 14/5/24	Tue 14/5/24	0 days	0 days	885SS+100 days,869												
887	CON-2.18-60400	Sewer Work at +7.5mPD Platform	90 days	0 days	100%	Thu 13/6/24	Tue 10/9/24	Thu 13/6/24	Tue 10/9/24	0 days	0 days	886SS+30 days,346												
888	CON-2.18-60500	Waterwork at +7.5mPD Platform	57 days	0 days	100%	Wed 31/7/24	Wed 25/9/24	Wed 31/7/24	Wed 25/9/24	0 days	0 days	870FS-30 days,887SS+40 days												
889	CON-2.18-70000	Additional Works	235 days	19.07 days	0%	Tue 2/4/24	Fri 22/11/24	Tue 2/4/24	Fri 22/11/24	0 days	0 days													
890	CON-2.18-70100	Retaining Wall Structures (PMI 084, PMI 088)	60 days	0 days	100%	Tue 2/4/24	Fri 31/5/24	Tue 2/4/24	Fri 31/5/24	0 days	0 days	869												
891	CON-2.18-70450	Laying CLP Cable Cduct for future Connection PMI 206, PMI 207)	40 days	0 days	100%	Sat 17/8/24	Wed 25/9/24	Sat 17/8/24	Wed 25/9/24	0 days	0 days	888FF												
892	CON-2.18-70500	Concrete Pavement for Footpath (PMI 129,223)	50 days	0 days	100%	Mon 16/9/24	Mon 4/11/24	Mon 16/9/24	Mon 4/11/24	0 days	0 days	881,888FS-10 days,891FS-												
893	CON-2.18-70550	Concrete Pavement for EVA (PMI 128,223)	56 days	0 days	100%	Thu 26/9/24	Fri 22/11/24	Thu 26/9/24	Fri 22/11/24	0 days	0 days	885,888												
894	CON-2.18-70700	Shotcrete for Slope Protection (PMI 118)	18 days	18 days	0%	Tue 5/11/24	Fri 22/11/24	Tue 5/11/24	Fri 22/11/24	0 days	0 days	892												
895	CON-2.18-70800	Public Lighting (PMI 112)	18 days	1.8 days	90%	Tue 5/11/24	Fri 22/11/24	Tue 5/11/24	Fri 22/11/24	0 days	0 days	892,249												
896	CON-2.18-90000	Planned Completion of Section 1A4	0 days	0 days	0%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	877,888,881,885,894,895,8												
897		Section 1A5	939 days	6.69 days	100%	Fri 29/4/22	Fri 22/11/24	Fri 29/4/22	Fri 22/11/24	0 days	0 days													
898		Site 2-19 (Portion A5,B10)	939 days	6.69 days	100%	Fri 29/4/22	Fri 22/11/24	Fri 29/4/22	Fri 22/11/24	0 days	0 days													
899	CON-2.19-10000	Site Clearance	8 days	0 days	100%	Sat 15/10/22	Sat 22/10/22	Sat 15/10/22	Sat 22/10/22	0 days	0 days													
900	CON-2.19-10100	Site Clearance for Portion A5	8 days	0 days	100%	Sat 15/10/22	Sat 22/10/22	Sat 15/10/22	Sat 22/10/22	0 days	0 days	44,52FS+14 days												
901	CON-2.19-10200	Site Clearance for Portion B10	8 days	0 days	100%	Sat 15/10/22	Sat 22/10/22	Sat 15/10/22	Sat 22/10/22	0 days	0 days	44,52FS+14 days												
902	CON-2.19-20000	Establishment	56 days	0 days	100%	Sun 23/10/22	Sat 17/12/22	Sun 23/10/22	Sat 17/12/22	0 days	0 days													
903	CON-2.19-20100	Condition Survey for Existing Structures to be Demolished for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
904	CON-2.19-20200	Condition Survey for Existing Structures to be Demolished for Portion B10	28 days	0 days	100%	Sun 20/11/22	Sat 17/12/22	Sun 20/11/22	Sat 17/12/22	0 days	0 days	901,903												
905	CON-2.19-20300	Tree Survey for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
906	CON-2.19-20400	Tree Survey for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	901												
907	CON-2.19-20500	Initial Survey for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
908	CON-2.19-20600	Initial Survey for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	901												
909	CON-2.19-20700	Site Haul Road for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
910	CON-2.19-20800	Site Haul Road for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	901												
911	CON-2.19-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 23/10/22	Sat 29/10/22	Sun 23/10/22	Sat 29/10/22	0 days	0 days	900												
912	CON-2.19-21000	Fence Work & Gate for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
913	CON-2.19-21100	Fence Work for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	901												
914	CON-2.19-21200	Underground Utilities Detection for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900												
915	CON-2.19-21300	Underground Utilities Detection for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	901												
916	CON-2.19-21400	Install Monitoring Points	10 days	0 days	100%	Sun 20/11/22	Tue 29/11/22	Sun 20/11/22	Tue 29/11/22	0 days	0 days	913												
917	CON-2.19-30000	Tree Treatment	56 days	0 days	100%	Sun 6/11/22	Sat 31/12/22	Sun 6/11/22	Sat 31/12/22	0 days	0 days													
918	CON-2.19-30100	Tree Felling for Portion A5	28 days	0 days	100%	Sun 20/11/22	Sat 17/12/22	Sun 20/11/22	Sat 17/12/22	0 days	0 days	905,907,909,911,912,914												
919	CON-2.19-30200	Tree Felling for Portion B10	28 days	0 days	100%	Sun 4/12/22	Sat 31/12/22	Sun 4/12/22	Sat 31/12/22	0 days	0 days	906,908,910,913,915,918												
920	CON-2.19-30300	Tree Protection for Portion A5	28 days	0 days	100%	Sun 6/11/22	Sat 3/12/22	Sun 6/11/22	Sat 3/12/22	0 days	0 days	905,907,909,911,912,914												
921	CON-2.19-30400	Tree Protection for Portion B10	28 days	0 days	100%	Sun 4/12/22	Sat 31/12/22	Sun 4/12/22	Sat 31/12/22	0 days	0 days	906,908,910,913,915,920												
922	CON-2.19-40000	Demolition work	85 days	0 days	100%	Sun 18/12/22	Sun 12/3/23	Sun 18/12/22	Sun 12/3/23	0 days	0 days													
923	CON-2.19-40100	Demolition of Existing Structures	85 days	0 days	100%	Sun 18/12/22	Sun 12/3/23	Sun 18/12/22	Sun 12/3/23	0 days	0 days	904,397,400												
924	CON-2.19-50000	Decontamination (Remediation of contaminated soil carried out at Detention Pond)	385 days	0 days	100%	Fri 29/4/22	Thu 18/5/23	Fri 29/4/22	Thu 18/5/23	0 days	0 days													
925	CON-2.19-51000	CAP	55 days	0 days	100%	Fri 29/4/22	Wed 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days													
926	CON-2.19-51100	Site Appraisal for Portion B10& Preparation of CAP	25 days	0 days	100%	Fri 29/4/22	Mon 23/5/22	Fri 29/4/22	Mon 23/5/22	0 days	0 days	846SS												
927	CON-2.19-51200	Submission& Endorsement by EPD	30 days	0 days	100%	Tue 24/5/22	Wed 22/6/22	Tue 24/5/22	Wed 22/6/22	0 days	0 days	926,294FF												
928	CON-2.19-52000	Ground Investigation (Trial Pit / Borehole)	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days													
929	CON-2.19-52100	Trial Pit Sampling& Testing	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days	923,393,916,919,927												
930	CON-2.19-52200	Inspection Pit for installing Groundwater Wells	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days	923,916,919,927,921												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
931	CON-2.19-53000	CAR & RAP Submission	42 days	0 days	100%	Fri 7/4/23	Thu 18/5/23	Fri 7/4/23	Thu 18/5/23	0 days	0 days													
932	CON-2.19-53100	Preparation of CAR& RAP	14 days	0 days	100%	Fri 7/4/23	Thu 20/4/23	Fri 7/4/23	Thu 20/4/23	0 days	0 days	930,929												
933	CON-2.19-53200	Review& Accepted by EPD	28 days	0 days	100%	Fri 21/4/23	Thu 18/5/23	Fri 21/4/23	Thu 18/5/23	0 days	0 days	932												
934	CON-2.19-60000	Site Formation (include Road L53 and L54 adjacent to site 2-19)	529 days	0 days	100%	Sat 20/5/23	Tue 29/10/24	Sat 20/5/23	Tue 29/10/24	0 days	0 days													
935	CON-2.19-60100	Earthwork	488 days	0 days	100%	Sat 20/5/23	Wed 18/9/24	Sat 20/5/23	Wed 18/9/24	0 days	0 days													
936	CON-2.19-60110	Excavation to Formation of retaining wall EM3, EM4 and EM5 at platform +11.0mPD	15 days	0 days	100%	Sat 20/5/23	Sat 3/6/23	Sat 20/5/23	Sat 3/6/23	0 days	0 days	429,863SS,923,933												
937	CON-2.19-60120	Backfilling & Compaction to Formation (Contamination Area)	40 days	0 days	100%	Sat 20/5/23	Wed 28/6/23	Sat 20/5/23	Wed 28/6/23	0 days	0 days	936SS												
938	CON-2.19-60130	Backfilling & Compaction for +11.0mPD platform	75 days	0 days	100%	Thu 2/5/24	Mon 15/7/24	Thu 2/5/24	Mon 15/7/24	0 days	0 days	947												
939	CON-2.19-60140	Excavation to Formation of EM2, IL2 and EM5 at platform +9.5mPD	15 days	0 days	100%	Wed 23/8/23	Wed 6/9/23	Wed 23/8/23	Wed 6/9/23	0 days	0 days	945												
940	CON-2.19-60150	Backfilling & Compaction for +9.50mPD platform	60 days	0 days	100%	Sun 16/6/24	Wed 14/8/24	Sun 16/6/24	Wed 14/8/24	0 days	0 days	938FS-30 days												
941	CON-2.19-60160	Excavation to Formation of EM1, IL1, EL1 and EM5 at +7.5mPD platform	15 days	0 days	100%	Mon 25/12/23	Mon 8/1/24	Mon 25/12/23	Mon 8/1/24	0 days	0 days	946												
942	CON-2.19-60170	Backfilling & Compaction for +7.5m Platform	30 days	0 days	100%	Mon 5/8/24	Tue 3/9/24	Mon 5/8/24	Tue 3/9/24	0 days	0 days	940FS-10 days												
943	CON-2.19-60180	Cut Slope	15 days	0 days	100%	Wed 4/9/24	Wed 18/9/24	Wed 4/9/24	Wed 18/9/24	0 days	0 days	942												
944	CON-2.19-60200	Retaining Wall	333 days	0 days	100%	Sun 4/6/23	Wed 1/5/24	Sun 4/6/23	Wed 1/5/24	0 days	0 days													
945	CON-2.19-60210	Retaining wall EM3, EM4, and EM5 at Platform +11.0mPD	80 days	0 days	100%	Sun 4/6/23	Tue 22/8/23	Sun 4/6/23	Tue 22/8/23	0 days	0 days	936,420												
946	CON-2.19-60220	Retaining wall EM2, IL2 and EM5 at platform +9.5mPD	109 days	0 days	100%	Thu 7/9/23	Sun 24/12/23	Thu 7/9/23	Sun 24/12/23	0 days	0 days	939												
947	CON-2.19-60230	Retaining wall EM1, EL1 and EM5 at platform +7.5mPD	114 days	0 days	100%	Tue 9/1/24	Wed 1/5/24	Tue 9/1/24	Wed 1/5/24	0 days	0 days	941												
948	CON-2.19-60300	Surface Drainage (U-channel)	106 days	0 days	100%	Tue 16/7/24	Tue 29/10/24	Tue 16/7/24	Tue 29/10/24	0 days	0 days													
949	CON-2.19-60310	At Slope Crest +12.14mPD	45 days	0 days	100%	Tue 16/7/24	Thu 29/8/24	Tue 16/7/24	Thu 29/8/24	0 days	0 days													
950	CON-2.19-60311	Excavation to Formation	15 days	0 days	100%	Tue 16/7/24	Tue 30/7/24	Tue 16/7/24	Tue 30/7/24	0 days	0 days	938												
951	CON-2.19-60312	Catchpit	15 days	0 days	100%	Wed 31/7/24	Wed 14/8/24	Wed 31/7/24	Wed 14/8/24	0 days	0 days	950												
952	CON-2.19-60313	U-channel	15 days	0 days	100%	Thu 15/8/24	Thu 29/8/24	Thu 15/8/24	Thu 29/8/24	0 days	0 days	951												
953	CON-2.19-60320	At Platform +11.0mPD	48 days	0 days	100%	Tue 16/7/24	Sun 1/9/24	Tue 16/7/24	Sun 1/9/24	0 days	0 days													
954	CON-2.19-60321	Excavation to Formation	30 days	0 days	100%	Tue 16/7/24	Wed 14/8/24	Tue 16/7/24	Wed 14/8/24	0 days	0 days	938												
955	CON-2.19-60322	Catchpit	30 days	0 days	100%	Thu 25/7/24	Fri 23/8/24	Thu 25/7/24	Fri 23/8/24	0 days	0 days	954SS+9 days												
956	CON-2.19-60323	U-channel	30 days	0 days	100%	Sat 3/8/24	Sun 1/9/24	Sat 3/8/24	Sun 1/9/24	0 days	0 days	955SS+9 days												
957	CON-2.19-60330	At Platform +9.5mPD	46 days	0 days	100%	Thu 15/8/24	Sun 29/9/24	Thu 15/8/24	Sun 29/9/24	0 days	0 days													
958	CON-2.19-60331	Excavation to Formation	26 days	0 days	100%	Thu 15/8/24	Mon 9/9/24	Thu 15/8/24	Mon 9/9/24	0 days	0 days	940												
959	CON-2.19-60332	Catchpit	26 days	0 days	100%	Sun 25/8/24	Thu 19/9/24	Sun 25/8/24	Thu 19/9/24	0 days	0 days	958SS+10 days												
960	CON-2.19-60333	U-channel	26 days	0 days	100%	Wed 4/9/24	Sun 29/9/24	Wed 4/9/24	Sun 29/9/24	0 days	0 days	959SS+10 days												
961	CON-2.19-60340	At Platform +7.5mPD	32 days	0 days	100%	Wed 4/9/24	Sat 5/10/24	Wed 4/9/24	Sat 5/10/24	0 days	0 days													
962	CON-2.19-60341	Excavation to Formation	14 days	0 days	100%	Wed 4/9/24	Tue 17/9/24	Wed 4/9/24	Tue 17/9/24	0 days	0 days	942												
963	CON-2.19-60342	Catchpit	14 days	0 days	100%	Fri 13/9/24	Thu 26/9/24	Fri 13/9/24	Thu 26/9/24	0 days	0 days	962SS+9 days												
964	CON-2.19-60343	U-channel	14 days	0 days	100%	Sun 22/9/24	Sat 5/10/24	Sun 22/9/24	Sat 5/10/24	0 days	0 days	963SS+9 days												
965	CON-2.19-60350	Boundary U-Channel	61 days	0 days	100%	Fri 30/8/24	Tue 29/10/24	Fri 30/8/24	Tue 29/10/24	0 days	0 days													
966	CON-2.19-60351	Excavation to Formation	20 days	0 days	100%	Fri 30/8/24	Wed 18/9/24	Fri 30/8/24	Wed 18/9/24	0 days	0 days	947,952												
967	CON-2.19-60352	Catchpit	20 days	0 days	100%	Thu 19/9/24	Tue 8/10/24	Thu 19/9/24	Tue 8/10/24	0 days	0 days	966												
968	CON-2.19-60353	U-channel	21 days	0 days	100%	Wed 9/10/24	Tue 29/10/24	Wed 9/10/24	Tue 29/10/24	0 days	0 days	967												
969	CON-2.19-60400	Drainage Work within Village	45 days	0 days	100%	Fri 23/8/24	Sun 6/10/24	Fri 23/8/24	Sun 6/10/24	0 days	0 days													
970	CON-2.19-60410	Drainage Work at Platform +11.0mPD	20 days	0 days	100%	Fri 23/8/24	Wed 11/9/24	Fri 23/8/24	Wed 11/9/24	0 days	0 days	956FS-10 days												
971	CON-2.19-60420	Drainage Work at Platform +9.5mPD	15 days	0 days	100%	Fri 20/9/24	Fri 4/10/24	Fri 20/9/24	Fri 4/10/24	0 days	0 days	960FS-10 days												
972	CON-2.19-60430	Drainage Work at Platform +7.5mPD	11 days	0 days	100%	Thu 26/9/24	Sun 6/10/24	Thu 26/9/24	Sun 6/10/24	0 days	0 days	964FS-10 days												
973	CON-2.19-60500	Sewer Work within Village	45 days	0 days	100%	Mon 2/9/24	Wed 16/10/24	Mon 2/9/24	Wed 16/10/24	0 days	0 days													
974	CON-2.19-60510	Sewer Work at Platform +11.0mPD	14 days	0 days	100%	Mon 2/9/24	Sun 15/9/24	Mon 2/9/24	Sun 15/9/24	0 days	0 days	970SS+10 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
975	CON-2.19-60520	Sewer Work at Platform +9.5mPD	11 days	0 days	100%	Mon 30/9/24	Thu 10/10/24	Mon 30/9/24	Thu 10/10/24	0 days	0 days	971SS+10 days												
976	CON-2.19-60530	Sewer Work at Platform +7.5mPD	11 days	0 days	100%	Sun 6/10/24	Wed 16/10/24	Sun 6/10/24	Wed 16/10/24	0 days	0 days	972SS+10 days												
977	CON-2.19-60600	Waterwork within Village	43 days	0 days	100%	Sun 15/9/24	Sun 27/10/24	Sun 15/9/24	Sun 27/10/24	0 days	0 days													
978	CON-2.19-60610	Waterwork at Platform +11.0mPD	16 days	0 days	100%	Mon 15/9/24	Mon 30/9/24	Sun 15/9/24	Mon 30/9/24	0 days	0 days	974SS+13 days												
979	CON-2.19-60620	Waterwork at Platform +9.5mPD	12 days	0 days	100%	Mon 7/10/24	Fri 18/10/24	Mon 7/10/24	Fri 18/10/24	0 days	0 days	975SS+7 days,978												
980	CON-2.19-60630	Waterwork at Platform +7.5mPD	14 days	0 days	100%	Mon 14/10/24	Sun 27/10/24	Mon 14/10/24	Sun 27/10/24	0 days	0 days	976SS+8 days,979												
981	CON-2.19-70000	Additional Works	53 days	11.21 days	0%	Tue 1/10/24	Fri 22/11/24	Tue 1/10/24	Fri 22/11/24	0 days	0 days													
982	CON-2.19-70110	Concrete Pavement for Footpath at Platform +11.0mPD (PMI 127.223)	14 days	0 days	100%	Tue 1/10/24	Mon 14/10/24	Tue 1/10/24	Mon 14/10/24	0 days	0 days	956,978,974,970												
983	CON-2.19-70120	Concrete Pavement for Footpath at Platform +9.5mPD (PMI 127.223)	12 days	0 days	100%	Sat 19/10/24	Wed 30/10/24	Sat 19/10/24	Wed 30/10/24	0 days	0 days	960,979,982,975,971												
984	CON-2.19-70130	Concrete Pavement for Footpath at Platform +7.5mPD (PMI 127.223)	14 days	0 days	100%	Thu 31/10/24	Wed 13/11/24	Thu 31/10/24	Wed 13/11/24	0 days	0 days	964,980,983,976												
985	CON-2.19-70200	Hydroseeding at Village House (PMI 096)	12 days	12 days	0%	Mon 28/10/24	Fri 8/11/24	Mon 11/11/24	Fri 22/11/24	14 days	14 days	980,972												
986	CON-2.19-70500	Public Lighting (PMI 112)	9 days	0.9 days	90%	Thu 14/11/24	Fri 22/11/24	Thu 14/11/24	Fri 22/11/24	0 days	0 days	984,982,983,249												
987	CON-2.19-90000	Planned Completion of Section 1A5	0 days	0 days	0%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	968,980,986,985,984,943,9												
988		Section 1A6	758 days	380.65 days	89%	Thu 20/4/23	Fri 16/5/25	Thu 20/4/23	Sat 16/5/26	365 days	365 days													
989	CON-1A6-10000	Road L54 (Site formation works refer to Section 1A4 and Section 1A5)	651 days	384.17 days	0%	Fri 4/8/23	Thu 15/5/25	Fri 4/8/23	Sat 16/5/26	366 days	366 days													
990	CON-1A6-10100	Drainage Work (manhole 8nos)	55 days	0 days	100%	Wed 30/8/23	Mon 23/10/23	Wed 30/8/23	Mon 23/10/23	0 days	0 days	478,163,407,868SS+27 day												
991	CON-1A6-10110	Drainage Work (manhole 8nos)	45 days	0 days	100%	Tue 20/2/24	Thu 4/4/24	Tue 20/2/24	Thu 4/4/24	0 days	0 days	995,994,990,869												
992	CON-1A6-10200	Sewer Work (manhole 2nos)	55 days	0 days	100%	Fri 29/9/23	Wed 22/11/23	Fri 29/9/23	Wed 22/11/23	0 days	0 days	990SS+30 days,410												
993	CON-1A6-10210	Sewer Work (manhole 1nos)	20 days	0 days	100%	Mon 22/4/24	Sat 11/5/24	Mon 22/4/24	Sat 11/5/24	0 days	0 days	995,992,996SS												
994	CON-1A6-10300	Removal of Existing CLP Pylons	107 days	0 days	100%	Fri 4/8/23	Sat 18/11/23	Fri 4/8/23	Sat 18/11/23	0 days	0 days													
995	CON-1A6-10400	Treatment of Contaminated Underground Water	130 days	0 days	100%	Thu 28/9/23	Sun 4/2/24	Thu 28/9/23	Sun 4/2/24	0 days	0 days													
996	CON-1A6-10500	Subsoil Drain (PMI 086)	60 days	0 days	100%	Mon 22/4/24	Thu 20/6/24	Mon 22/4/24	Thu 20/6/24	0 days	0 days													
997	CON-1A6-10600	Water Work	60 days	45 days	0%	Mon 18/11/24	Thu 16/1/25	Mon 18/11/24	Fri 17/1/25	1 day	1 day													
998	CON-1A6-10610	Water Pipe Installation (100m)	30 days	15 days	50%	Mon 18/11/24	Tue 17/12/24	Mon 18/11/24	Wed 18/12/24	0 days	1 day	404,993,996FS+150 days,9												
999	CON-1A6-10620	Water Connection	30 days	30 days	0%	Wed 18/12/24	Thu 16/1/25	Thu 19/12/24	Fri 17/1/25	1 day	1 day													
1000	CON-1A6-10621	Testing and Submission	24 days	24 days	0%	Wed 18/12/24	Fri 10/1/25	Thu 19/12/24	Sat 11/1/25	0 days	1 day	998												
1001	CON-1A6-10622	Approval from WSD	1 day	1 day	0%	Sat 11/1/25	Sat 11/1/25	Sun 12/1/25	Sun 12/1/25	0 days	1 day	1000												
1002	CON-1A6-10623	Water Connection	1 day	1 day	0%	Sun 12/1/25	Sun 12/1/25	Mon 13/1/25	Mon 13/1/25	0 days	1 day	1001												
1003	CON-1A6-10624	Reinstatement Works	4 days	4 days	0%	Mon 13/1/25	Thu 16/1/25	Tue 14/1/25	Fri 17/1/25	0 days	1 day	1002												
1004	CON-1A6-10700	Utilities	50 days	50 days	0%	Mon 9/9/24	Mon 28/10/24	Mon 9/9/24	Mon 28/10/24	0 days	0 days	426,996FS+80 days												
1005	CON-1A6-10800	Road Works (L54+00 to L54+142)	157 days	157 days	0%	Fri 8/11/24	Sun 13/4/25	Fri 8/11/24	Sun 13/4/25	0 days	0 days													
1006	CON-1A6-10810	Gully and Associated Pipe	70 days	70 days	0%	Fri 8/11/24	Thu 16/1/25	Fri 8/11/24	Thu 16/1/25	0 days	0 days	1004SS+60 days,426												
1007	CON-1A6-10820	Footpath	30 days	30 days	0%	Sun 12/1/25	Mon 10/2/25	Sun 12/1/25	Mon 10/2/25	0 days	0 days	1006FS-5 days,1003FS-6 d												
1008	CON-1A6-10830	Pavement	42 days	42 days	0%	Thu 6/2/25	Wed 19/3/25	Thu 6/2/25	Wed 19/3/25	0 days	0 days	1007FS-5 days,221												
1009	CON-1A6-10840	Street Furniture / Traffic Sign	30 days	30 days	0%	Sat 15/3/25	Sun 13/4/25	Sat 15/3/25	Sun 13/4/25	0 days	0 days	1008FS-5 days												
1010	CON-1A6-10850	Road Lighting (Smart Lamp Post) (PMI 190, PMI 236)	40 days	40 days	0%	Sun 6/4/25	Thu 15/5/25	Sun 6/4/25	Thu 15/5/25	0 days	0 days	458,1009FS-8 days												
1011	CON-1A6-10900	Landscaping Work	40 days	40 days	0%	Sun 6/4/25	Thu 15/5/25	Sun 6/4/25	Thu 15/5/25	0 days	0 days	462,1003,1009FS-8 days												
1012	CON-1A6-11000	Additional Works for site 2-18	241 days	207.05 days	0%	Tue 17/9/24	Thu 15/5/25	Tue 17/9/24	Sat 16/5/26	366 days	366 days													
1013	CON-1A6-11100	Refuse Collection Point (PMI 121)	51 days	51 days	0%	Mon 3/2/25	Tue 25/3/25	Thu 27/3/25	Fri 16/5/25	52 days	52 days	888FS+14 days,1018												
1014	CON-1A6-11200	Transformer Room (PMI 075)	241 days	180 days	0%	Tue 17/9/24	Thu 15/5/25	Tue 17/9/24	Thu 15/5/25	0 days	0 days													
1015	CON-1A6-11210	Excavate to Formation Level	7 days	0 days	100%	Tue 17/9/24	Mon 23/9/24	Tue 17/9/24	Mon 23/9/24	0 days	0 days	872FS+4 days												
1016	CON-1A6-11220	Plate Load Test	7 days	0 days	100%	Tue 24/9/24	Mon 30/9/24	Tue 24/9/24	Mon 30/9/24	0 days	0 days	1015												
1017	CON-1A6-11230	Construction of Footing& Trench	7 days	0 days	100%	Tue 1/10/24	Mon 7/10/24	Tue 1/10/24	Mon 7/10/24	0 days	0 days	1016												
1018	CON-1A6-11240	Construction of RC Structure	40 days	0 days	100%	Tue 8/10/24	Sat 16/11/24	Tue 8/10/24	Sat 16/11/24	0 days	0 days	1017												
1019	CON-1A6-11250	Waterproofing, Finishing& Painting Works	90 days	90 days	0%	Sun 17/11/24	Fri 14/2/25	Sun 17/11/24	Fri 14/2/25	0 days	0 days	1018												
1020	CON-1A6-11260	Hardware	30 days	30 days	0%	Sat 15/2/25	Sun 16/3/25	Sat 15/2/25	Sun 16/3/25	0 days	0 days	1019												

Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	
1021	CON-1A6-11270	E&M Works	30 days	30 days	0%	Mon 17/3/25	Tue 15/4/25	Mon 17/3/25	Tue 15/4/25	0 days	0 days	1020												
1022	CON-1A6-11280	Testing& Commissioning	20 days	20 days	0%	Wed 16/4/25	Mon 5/5/25	Wed 16/4/25	Mon 5/5/25	0 days	0 days	1021												
1023	CON-1A6-11290	Handover to CLP	10 days	10 days	0%	Tue 6/5/25	Thu 15/5/25	Tue 6/5/25	Thu 15/5/25	0 days	0 days	1022												
1024	CON-1A6-11300	Irrigation for Planter (PMI 133)	15 days	15 days	0%	Wed 26/2/25	Wed 12/3/25	Tue 8/4/25	Tue 22/4/25	0 days	41 days	888,1003FS+40 days,892												
1025	CON-1A6-11400	Turf Planting at Landscaping area and Hydroseeding at Village House (PMI 096)	14 days	14 days	0%	Thu 13/3/25	Wed 26/3/25	Sun 3/5/26	Sat 16/5/26	416 days	416 days	893,1024												
1026	CON-1A6-11500	Chain Link Fence for Village Houses (omitted)	0 days	0 days	100%	Thu 10/4/25	Thu 10/4/25	Thu 10/4/25	Thu 10/4/25	0 days	0 days	1024												
1027	CON-1A6-11510	Provision of Chain Link Fence, ACCESS Gate and Government Land Notice Board within Site 2-19 (PMI 214, PMC 053)	24 days	24 days	0%	Thu 13/3/25	Sat 5/4/25	Wed 23/4/25	Fri 16/5/25	41 days	41 days	1024												
1028	CON-1A6-11520	Erection of Chain Link Fence and Access Gate at Portion B11 (PMI 242)	24 days	24 days	0%	Thu 13/3/25	Sat 5/4/25	Wed 23/4/25	Fri 16/5/25	0 days	41 days	1024												
1029	CON-1A6-11600	Railing around Lot Boundary (PMI 131)	41 days	41 days	0%	Thu 13/2/25	Tue 25/3/25	Fri 14/3/25	Wed 23/4/25	0 days	29 days	892FS+100 days												
1030	CON-1A6-11700	Construction of Traffic signs with Emergency crash gate (PMI 097)	23 days	23 days	0%	Wed 26/3/25	Thu 17/4/25	Thu 24/4/25	Fri 16/5/25	29 days	29 days	1029												
1031	CON-1A6-12000	Additional Works for site 2-19	53 days	53 days	0%	Tue 11/2/25	Sat 5/4/25	Tue 15/4/25	Fri 16/5/25	41 days	41 days													
1032	CON-1A6-12100	Chain Link Fence for Village Houses (omitted)	0 days	0 days	0%	Tue 11/2/25	Tue 11/2/25	Fri 16/5/25	Fri 16/5/25	94 days	94 days	984FS+90 days,892												
1033	CON-1A6-12110	Provision of Chain Link Fence, ACCESS Gate and Government Land Notice Board within Site 2-19 (PMI 215, PMC 054)	24 days	24 days	0%	Thu 13/3/25	Sat 5/4/25	Wed 23/4/25	Fri 16/5/25	41 days	41 days	1028SS												
1034	CON-1A6-12200	Railing around Lot Boundary (PMI 132)	32 days	32 days	0%	Sat 22/2/25	Tue 25/3/25	Tue 15/4/25	Fri 16/5/25	52 days	52 days	984FS+100 days,892												
1035	CON-1A6-12210	Revised Village Lighting at Site 2-19 (PMI 248)	14 days	14 days	0%	Sun 23/3/25	Sat 5/4/25	Sat 3/5/25	Fri 16/5/25	41 days	41 days	1028SS+10 days												
1036	CON-1A6-13000	Planned Road L54 Completion Date	0 days	0 days	0%	Thu 15/5/25	Thu 15/5/25	Thu 15/5/25	Thu 15/5/25	0 days	0 days	1011,1010,1003,1023												
1037		Road L53, L53+000, (Site formation works refer to Section 1A4 and Section 1A5)	758 days	354.82 days	0%	Thu 20/4/23	Fri 16/5/25	Thu 20/4/23	Fri 16/5/25	0 days	0 days													
1038	CON-1A6-20100	Drainage Work (3nos)- KPLR	80 days	0 days	100%	Thu 20/4/23	Sat 8/7/23	Thu 20/4/23	Sat 8/7/23	0 days	0 days	163,407												
1039	CON-1A6-20110	Sewer Work (3nos)- KPLR	80 days	0 days	100%	Sat 20/5/23	Mon 7/8/23	Sat 20/5/23	Mon 7/8/23	0 days	0 days	1038SS+30 days,410												
1040	CON-1A6-20120	Diversion of Existing Watermains along Kai Pak Ling Road - KPLR (PMI 147)	30 days	30 days	0%	Mon 24/2/25	Tue 25/3/25	Mon 24/2/25	Tue 25/3/25	0 days	0 days	946,972FS+140 days												
1041	CON-1A6-20200	Removal of existing CLP Pylons - FKTR	107 days	0 days	100%	Fri 4/8/23	Sat 18/11/23	Fri 4/8/23	Sat 18/11/23	0 days	0 days													
1042	CON-1A6-20210	Improve Ground Condition of Existing Open Ditch - FKTR	30 days	0 days	100%	Sun 19/11/23	Mon 18/12/23	Sun 19/11/23	Mon 18/12/23	0 days	0 days	1041												
1043	CON-1A6-20220	Drainage Work after CLP Pylons removed - FKTR	280 days	184 days	80%	Tue 19/12/23	Mon 23/9/24	Tue 19/12/23	Sun 29/12/24	0 days	97 days	1042,478,483												
1044	CON-1A6-20230	Sewer Work after CLP Pylons removed - FKTR	120 days	0 days	100%	Thu 18/1/24	Thu 16/5/24	Thu 18/1/24	Thu 16/5/24	0 days	0 days	1043SS+30 days												
1045	CON-1A6-20240	Subsoil Drain (PMI 111)	134 days	26.8 days	80%	Mon 29/4/24	Mon 9/9/24	Mon 29/4/24	Tue 4/2/25	148 days	148 days													
1046	CON-1A6-20250	Uncharted 900mm Storm Drain along Fung Kong Tsuen Road (PMI 252)	14 days	14 days	0%	Wed 4/9/24	Tue 17/9/24	Tue 10/12/24	Mon 23/12/24	97 days	97 days	1043FS-20 days												
1047	CON-1A6-20600	Water Work (25m)	71 days	71 days	0%	Fri 7/3/25	Fri 16/5/25	Fri 7/3/25	Fri 16/5/25	0 days	0 days													
1048	CON-1A6-20610	Water Pipe Installation	40 days	40 days	0%	Fri 7/3/25	Tue 15/4/25	Fri 7/3/25	Tue 15/4/25	0 days	0 days	404,1054												
1049	CON-1A6-20620	Water Connection	31 days	31 days	0%	Wed 16/4/25	Fri 16/5/25	Wed 16/4/25	Fri 16/5/25	0 days	0 days													
1050	CON-1A6-20621	Testing and Submission	25 days	25 days	0%	Wed 16/4/25	Sat 10/5/25	Wed 16/4/25	Sat 10/5/25	0 days	0 days	1048												
1051	CON-1A6-20622	Approval from WSD	1 day	1 day	0%	Sun 11/5/25	Sun 11/5/25	Sun 11/5/25	Sun 11/5/25	0 days	0 days	1050												
1052	CON-1A6-20623	Water Connection	1 day	1 day	0%	Mon 12/5/25	Mon 12/5/25	Mon 12/5/25	Mon 12/5/25	0 days	0 days	1051												
1053	CON-1A6-20624	Reinstatement Works	4 days	4 days	0%	Tue 13/5/25	Fri 16/5/25	Tue 13/5/25	Fri 16/5/25	0 days	0 days	1052,167FF												
1054	CON-1A6-20700	Utilities	73 days	73 days	0%	Tue 24/12/24	Thu 6/3/25	Tue 24/12/24	Thu 6/3/25	0 days	0 days	426,1043FS-30 days,1044,												
1055	CON-1A6-20800	Road Works (L53+00 to L53+226)	57 days	57 days	0%	Sat 1/3/25	Sat 26/4/25	Sat 1/3/25	Sat 26/4/25	0 days	0 days													
1056	CON-1A6-20810	Gully and Associated Pipe	39 days	39 days	0%	Sat 1/3/25	Tue 8/4/25	Sat 1/3/25	Tue 8/4/25	0 days	0 days	1054SS+67 days,426												
1057	CON-1A6-20820	Footpath	14 days	14 days	0%	Sun 30/3/25	Sat 12/4/25	Sun 30/3/25	Sat 12/4/25	0 days	0 days	1056FS-10 days												
1058	CON-1A6-12830	Pavement	14 days	14 days	0%	Thu 3/4/25	Wed 16/4/25	Thu 3/4/25	Wed 16/4/25	0 days	0 days	1057FS-10 days,221												
1059	CON-1A6-20840	Street Furniture / Traffic Sign	20 days	20 days	0%	Mon 7/4/25	Sat 26/4/25	Mon 7/4/25	Sat 26/4/25	0 days	0 days	1058FS-10 days												
1060	CON-1A6-20850	Road Lighting (Smart Lamp Post) (PMI 191, PMI 238)	30 days	30 days	0%	Thu 17/4/25	Fri 16/5/25	Thu 17/4/25	Fri 16/5/25	0 days	0 days	458,1059FS-10 days												
1061	CON-1A6-20900	Landscaping Work	30 days	30 days	0%	Thu 17/4/25	Fri 16/5/25	Thu 17/4/25	Fri 16/5/25	0 days	0 days	462,1059FS-10 days												
1062	CON-1A6-21000	Planned Road L53 Completion Date (Road L53 + Road L54)	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1061,1060,1055,171,174,17												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1063	CON-1A6-30000	Boost-Up Transformer Room (at footpath of Road D1)	339 days	0 days	100%	Mon 19/2/24	Wed 22/1/25	Mon 19/2/24	Wed 22/1/25	0 days	0 days													
1064	CON-1A6-30100	Excavation to Formation Level	10 days	0 days	100%	Mon 19/2/24	Wed 28/2/24	Mon 19/2/24	Wed 28/2/24	0 days	0 days	442,1256FS+90 days												
1065	CON-1A6-30200	Construction of Footing & Trench	10 days	0 days	100%	Thu 29/2/24	Sat 9/3/24	Thu 29/2/24	Sat 9/3/24	0 days	0 days	1064												
1066	CON-1A6-30300	Construction of RC Structures	30 days	0 days	100%	Sun 10/3/24	Mon 8/4/24	Sun 10/3/24	Mon 8/4/24	0 days	0 days	1065												
1067	CON-1A6-30400	Waterproofing, Finishing & Painting Works	25 days	0 days	100%	Mon 5/8/24	Thu 29/8/24	Mon 5/8/24	Thu 29/8/24	0 days	0 days	1066												
1068	CON-1A6-30500	Hardware	20 days	0 days	100%	Fri 30/8/24	Wed 18/9/24	Fri 30/8/24	Wed 18/9/24	0 days	0 days	1067												
1069	CON-1A6-30600	E&M Works	30 days	0 days	100%	Thu 19/9/24	Fri 18/10/24	Thu 19/9/24	Fri 18/10/24	0 days	0 days	1068,247,230												
1070	CON-1A6-30700	Testing & Commissioning	20 days	0 days	100%	Wed 18/12/24	Mon 6/1/25	Wed 18/12/24	Mon 6/1/25	0 days	0 days	1069FS+60 days												
1071	CON-1A6-30800	Handover to CLP	10 days	0 days	100%	Mon 13/1/25	Wed 22/1/25	Mon 13/1/25	Wed 22/1/25	0 days	0 days	1070,1262												
1072	CON-1A6-40000	Planned Completion of Section 1A6	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1036,1062,1032,1034,1026												
1073		Section 1B	365 days	365 days	0%	Sat 17/5/25	Sat 16/5/26	Sat 17/5/25	Sat 16/5/26	0 days	0 days													
1074	CON-1B-10000	Establishment works of Sections 1A4, 1A5, 1A6	365 days	365 days	0%	Sat 17/5/25	Sat 16/5/26	Sat 17/5/25	Sat 16/5/26	0 days	0 days	896,987,1072												
1075	CON-1B-20000	Planned Completion of Section 1B	0 days	0 days	0%	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	0 days	0 days	1074												
1076		Section 2A	1205 days	280.22 days	82%	Fri 28/1/22	Fri 16/5/25	Fri 28/1/22	Sat 16/5/26	365 days	365 days													
1077	CON-2A-10000	Ping Ha Road (Portion C1)	880 days	87.11 days	77%	Mon 19/12/22	Fri 16/5/25	Mon 19/12/22	Fri 16/5/25	0 days	0 days													
1078	CON-2A-10200	Pipe Jacking	847 days	54.42 days	78%	Mon 19/12/22	Sun 13/4/25	Mon 19/12/22	Sun 13/4/25	0 days	0 days													
1079	CON-2A-10201	Site Clearance	3 days	0 days	100%	Mon 19/12/22	Wed 21/12/22	Mon 19/12/22	Wed 21/12/22	0 days	0 days	468												
1080	CON-2A-10202	Initial Survey	7 days	0 days	100%	Thu 22/12/22	Wed 28/12/22	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1079												
1081	CON-2A-10203	Tree Survey	7 days	0 days	100%	Thu 22/12/22	Wed 28/12/22	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1079												
1082	CON-2A-10204	Fence Work	7 days	0 days	100%	Thu 22/12/22	Wed 28/12/22	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1079												
1083	CON-2A-10205	Underground Utilities Detection and Protection	90 days	0 days	100%	Thu 29/12/22	Tue 28/3/23	Thu 29/12/22	Tue 28/3/23	0 days	0 days	1082												
1084	CON-2A-10206	Install Monitoring Points	7 days	0 days	100%	Mon 3/4/23	Sun 9/4/23	Mon 3/4/23	Sun 9/4/23	0 days	0 days	1080,1081,1082,1083												
1085	CON-2A-10207	ELS for Jacking Pits & Receiving Pits	550 days	0 days	100%	Mon 10/4/23	Thu 10/10/24	Mon 10/4/23	Thu 10/10/24	0 days	0 days	1084,455												
1086	CON-2A-10210	Pipe Jacking Works	130 days	0 days	38%	Fri 11/10/24	Mon 17/2/25	Fri 11/10/24	Mon 17/2/25	0 days	0 days													
1087	CON-2A-10211	Preparation works for Pipe Jacking, including Supporting Frame, Thrust Wall, Entrance Ring and set up of Jacking Equipment etc.	60 days	0 days	100%	Fri 11/10/24	Mon 9/12/24	Fri 11/10/24	Mon 9/12/24	0 days	0 days	1085												
1088	CON-2A-10212	Pipe Jacking	70 days	0 days	100%	Tue 10/12/24	Mon 17/2/25	Tue 10/12/24	Mon 17/2/25	0 days	0 days	1087												
1089	CON-2A-10213	Pipe Installation within Sleeve Pipes	20 days	20 days	0%	Tue 18/2/25	Sun 9/3/25	Tue 18/2/25	Sun 9/3/25	0 days	0 days	1085,1087,1088												
1090	CON-2A-10214	Construct Chambers & Main Connections: Revised Design of WSD Inspection Chamber and Pipe Jacking Works(PMI 203)	28 days	28 days	0%	Mon 10/3/25	Sun 6/4/25	Mon 10/3/25	Sun 6/4/25	0 days	0 days	1089												
1091	CON-2A-10215	Backfilling & Reinstatement	7 days	7 days	0%	Mon 7/4/25	Sun 13/4/25	Mon 7/4/25	Sun 13/4/25	0 days	0 days	1090												
1092	CON-2A-10300	Water Work	748 days	748 days	0%	Sun 30/4/23	Fri 16/5/25	Sun 30/4/23	Fri 16/5/25	0 days	0 days													
1093	CON-2A-10310	Water Pipe Installation at Ping Ha Road (Omitted)	0 days	0 days	100%	Sun 30/4/23	Sun 30/4/23	Sun 30/4/23	Sun 30/4/23	0 days	0 days	404,1085SS+20 days												
1094	CON-2A-10320	Water Connection	33 days	33 days	0%	Mon 14/4/25	Fri 16/5/25	Mon 14/4/25	Fri 16/5/25	0 days	0 days													
1095	CON-2A-10321	Testing and Submission	26 days	26 days	0%	Mon 14/4/25	Fri 9/5/25	Mon 14/4/25	Fri 9/5/25	0 days	0 days	1093,1091												
1096	CON-2A-10322	Approval from WSD	1 day	1 day	0%	Sat 10/5/25	Sat 10/5/25	Sat 10/5/25	Sat 10/5/25	0 days	0 days	1095												
1097	CON-2A-10323	Water Connection	1 day	1 day	0%	Sun 11/5/25	Sun 11/5/25	Sun 11/5/25	Sun 11/5/25	0 days	0 days	1096												
1098	CON-2A-10324	Reinstatement Works	5 days	5 days	0%	Mon 12/5/25	Fri 16/5/25	Mon 12/5/25	Fri 16/5/25	0 days	0 days	1097,168FF												
1099		Planned Ping Ha Road Completion Date	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1098												
1100	CON-2A-20000	Ha Tsuen Road (Portion A3,A6,A7,A8,D1,D2)	946 days	0 days	100%	Thu 28/7/22	Fri 28/2/25	Thu 28/7/22	Fri 28/2/25	0 days	0 days													
1101	CON-2A-20100	Water Work and Sewerage Work (Omitted)	545 days	0 days	100%	Fri 1/9/23	Fri 28/2/25	Fri 1/9/23	Fri 28/2/25	0 days	0 days													
1102	CON-2A-20110	Water Pipe Installation (Ha Tsuen Road to Road D1) (Omitted)	0 days	0 days	100%	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	0 days	0 days	32,35,36,37,473,404												
1103	CON-2A-20120	Sewer pipe and manhole installation (Ha Tsuen Road to Road D1) (Omitted)	0 days	0 days	100%	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	0 days	0 days	32,35,36,37,473,404												
1104	CON-2A-20120	Water Connection (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days													
1105	CON-2A-20121	Testing and Submission (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1102,1258,1103												
1106	CON-2A-20122	Approval from WSD (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1105												

Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	
1107	CON-2A-20123	Water Connection (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1106												
1108	CON-2A-20124	Reinstatement Works (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1107,166FF												
1109	CON-2A-20200	Sewage Pumping Station (Omitted)	553 days	0 days	100%	Thu 28/7/22	Thu 1/2/24	Thu 28/7/22	Thu 1/2/24	0 days	0 days													
1110	CON-2A-20210	Sewage Work (Omitted)	553 days	0 days	100%	Thu 28/7/22	Thu 1/2/24	Thu 28/7/22	Thu 1/2/24	0 days	0 days													
1111	CON-2A-20211	Access day 456	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	47												
1112	CON-2A-20212	Site Clearance (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1111												
1113	CON-2A-20213	Initial Survey (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1112												
1114	CON-2A-20214	Tree Survey (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1112												
1115	CON-2A-20215	Fence Work (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1112												
1116	CON-2A-20216	Underground Utilities Detection (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1112,1115,1113,1114												
1117	CON-2A-20217	Install Monitoring Points (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1116												
1118	CON-2A-20218	ELS (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1117,439,366												
1119	CON-2A-20219	Construction of RC Structures (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1118												
1120	CON-2A-20220	Builder's Works and Finish (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1119												
1121	CON-2A-20221	E&M Works (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1119,1120												
1122	CON-2A-20222	Rising Main (Omitted)	0 days	0 days	100%	Fri 12/1/24	Fri 12/1/24	Fri 12/1/24	Fri 12/1/24	0 days	0 days	1119FS-20 days,473												
1123	CON-2A-20230	Setting Equipment	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1119FS-20 days,473												
1124	CON-2A-20231	Test and Commissioning (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1122,1121,1120,1102,1103												
1125		Planned Ha Tsuen Road completion Date	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1108,1124,154												
1126	CON-2A-30000	Detention Pond (Portion B2)	1204 days	178.7 days	100%	Fri 28/1/22	Fri 16/5/25	Fri 28/1/22	Fri 16/5/25	1 day	1 day													
1127	CON-2A-30100	Site Clearance	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	39												
1128	CON-2A-30200	Initial Survey	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1127												
1129	CON-2A-30300	Tree Survey	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1127												
1130	CON-2A-30400	Fence Work	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1127												
1131	CON-2A-30500	Underground Utilities Detection	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1127												
1132	CON-2A-30600	Install Monitoring Points	14 days	0 days	100%	Wed 9/2/22	Tue 22/2/22	Wed 9/2/22	Tue 22/2/22	0 days	0 days	1128,1129,1130,1131												
1133	CON-2A-30700	Excavation to Bottom Level & Cut Slope (Heavy Metal Treatment Area) (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	445,1132,1182												
1134	CON-2A-30710	Excavation to Bottom Level & Cut Slope (Hydrocarbon Treatment Area) (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1133												
1135	CON-2A-30800	Laying 1st Layer of Granular Material with Geotextile Filter (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1134												
1136	CON-2A-30900	Laying 2nd Layer of Granular Material with Geotextile Filter (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1135												
1137	CON-2A-31000	300 u-channel at +17.2mPD (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1136												
1138	CON-2A-31100	Construction of Toe Block & Outlet Chamber	150 days	0 days	100%	Mon 20/2/23	Wed 19/7/23	Mon 20/2/23	Wed 19/7/23	0 days	0 days	1153,1132												
1139	CON-2A-31200	Laying Granular Material with Geotextile Filter on Slope (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1137												
1140	CON-2A-31300	Laying 150mm thk. Cast In-situ Cellular Reinforced Paving (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1139												
1141	CON-2A-31400	Install Drainage Trunk Main No.1 & No.2 (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1140												
1142	CON-2A-31500	Access Road from +17.2mPD to Top (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1137,1141												
1143	CON-2A-31600	Construction of 1650 drain pipe connecting to outlet chamber	100 days	0 days	100%	Thu 20/7/23	Thu 27/10/23	Thu 20/7/23	Fri 27/10/23	0 days	0 days	1138												
1144	CON-2A-31700	Construction of 1650 drain pipe st downstream to detention pond	154 days	0 days	100%	Tue 26/3/24	Mon 26/8/24	Tue 26/3/24	Mon 26/8/24	0 days	0 days	1143FS+150 days												
1145	CON-2A-31800	150 U-channel & Concrete Slab on Top Level around the Pond (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1142												
1146	CON-2A-31810	Rehabilitation of the Existing Ditch at Downstream of Detention Pond (PMI 227)	120 days	60 days	50%	Thu 26/12/24	Thu 24/4/25	Thu 26/12/24	Fri 16/5/25	21 days	22 days													
1147	CON-2A-31900	Demolition of the Existing Shelter and Formation of a Temporary Access for the Existing Business Undertakings near Detention Pond (PMI 224)	14 days	0 days	100%	Mon 4/11/24	Sun 17/11/24	Mon 4/11/24	Sun 17/11/24	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1148	CON-2A-31910	Trapezoidal Channel (2mx2mx1m D)	21 days	21 days	0%	Wed 5/3/25	Tue 25/3/25	Sat 15/3/25	Fri 4/4/25	0 days	10 days	1144,767FS+150 days												
1149	CON-2A-31920	Desilting Pond (12mx12mx2.5m)	28 days	28 days	0%	Wed 5/4/25	Tue 6/5/25	Sat 19/4/25	Fri 16/5/25	9 days	10 days	1148FS+14 days												
1150	CON-2A-32000	Remediation of Contaminated Soil	805 days	109.8 days	0%	Tue 14/2/23	Mon 28/4/25	Tue 14/2/23	Fri 16/5/25	18 days	18 days													
1151	CON-2A-33000	Biopile Works (Hydrocarbon Treatment)	805 days	97.96 days	0%	Tue 14/2/23	Mon 28/4/25	Tue 14/2/23	Fri 16/5/25	18 days	18 days													
1152	CON-2A-33100	Biopile System Setup	46 days	0 days	100%	Tue 14/2/23	Fri 31/3/23	Tue 14/2/23	Fri 31/3/23	0 days	0 days													
1153	CON-2A-33101	Formation of Concrete Slab	6 days	0 days	100%	Tue 14/2/23	Sun 19/2/23	Tue 14/2/23	Sun 19/2/23	0 days	0 days													
1154	CON-2A-33102	Waterproofing Works	9 days	0 days	100%	Mon 20/2/23	Tue 28/2/23	Mon 20/2/23	Tue 28/2/23	0 days	0 days	1153												
1155	CON-2A-33103	Placing 1st Layer of contaminated soil & associated pipe	14 days	0 days	100%	Wed 1/3/23	Tue 14/3/23	Wed 1/3/23	Tue 14/3/23	0 days	0 days	1154												
1156	CON-2A-33105	Placing 2nd Layer of contaminated soil & cover up the whole biopile	14 days	0 days	100%	Wed 15/3/23	Tue 28/3/23	Wed 15/3/23	Tue 28/3/23	0 days	0 days	1155												
1157	CON-2A-33107	Connection & Commissioning of Biopile System	3 days	0 days	100%	Wed 29/3/23	Fri 31/3/23	Wed 29/3/23	Fri 31/3/23	0 days	0 days	1156												
1158	CON-2A-33200	Biopile System Operation	587 days	0 days	100%	Thu 3/8/23	Tue 11/3/25	Thu 3/8/23	Tue 11/3/25	0 days	0 days													
1159	CON-2A-33201	Operation & Maintenance (for Site 2-18, 2-19, L54)	180 days	0 days	100%	Thu 3/8/23	Mon 29/1/24	Thu 3/8/23	Mon 29/1/24	0 days	0 days	1157,861SS+12 days												
1160	CON-2A-33211	Operation & Maintenance (for Site 3-8)	180 days	0 days	100%	Thu 3/8/23	Mon 29/1/24	Thu 3/8/23	Mon 29/1/24	0 days	0 days	1157,765SS+12 days												
1161	CON-2A-33213	Operation & Maintenance (for Site 3-8 ClF)	157 days	0 days	100%	Sun 6/10/24	Tue 11/3/25	Sun 6/10/24	Tue 11/3/25	0 days	0 days	1157,767												
1162	CON-2A-33300	Completion of Biopile	437 days	437 days	0%	Tue 30/1/24	Thu 10/4/25	Wed 5/3/25	Mon 28/4/25	18 days	18 days													
1163	CON-2A-33301	Submission of Closure Assessment Report (for Site 2-18,2-19,L54)	30 days	30 days	0%	Tue 30/1/24	Wed 28/2/24	Wed 5/3/25	Thu 3/4/25	0 days	400 days	1159												
1164	CON-2A-33304	Submission of Closure Assessment Report (for Site 3-8)	30 days	30 days	0%	Wed 12/3/25	Thu 10/4/25	Sun 30/3/25	Mon 28/4/25	0 days	18 days	1161,1160												
1165	CON-2A-33400	Removal of Facilities	18 days	18 days	0%	Fri 11/4/25	Mon 28/4/25	Tue 29/4/25	Fri 16/5/25	17 days	18 days	1164,1163												
1166	CON-2A-34000	Cement Solidification Works (Heavy Metal Treatment)	429 days	0 days	100%	Mon 20/2/23	Tue 23/4/24	Mon 20/2/23	Tue 23/4/24	0 days	0 days													
1167	CON-2A-34100	Mixing Facilities Setup	171 days	0 days	100%	Mon 20/2/23	Wed 9/8/23	Mon 20/2/23	Wed 9/8/23	0 days	0 days													
1168	CON-2A-34101	Formation of Concrete Slab	6 days	0 days	100%	Mon 20/2/23	Sat 25/2/23	Mon 20/2/23	Sat 25/2/23	0 days	0 days													
1169	CON-2A-34102	Placing Concrete Block Barrier	9 days	0 days	100%	Sun 26/2/23	Mon 6/3/23	Sun 26/2/23	Mon 6/3/23	0 days	0 days	1168												
1170	CON-2A-34103	Waterproofing Works	6 days	0 days	100%	Tue 7/3/23	Sun 12/3/23	Tue 7/3/23	Sun 12/3/23	0 days	0 days	1169												
1171	CON-2A-34104	Provision of Enclose Shelter	150 days	0 days	100%	Mon 13/3/23	Wed 9/8/23	Mon 13/3/23	Wed 9/8/23	0 days	0 days	1170												
1172	CON-2A-34200	Cement Solidification Operation	252 days	0 days	100%	Wed 9/8/23	Wed 17/4/24	Wed 9/8/23	Wed 17/4/24	0 days	0 days													
1173	CON-2A-34201	Mixing Operation (for Site 2-18,2-19, L54)	30 days	0 days	100%	Thu 10/8/23	Fri 8/9/23	Thu 10/8/23	Fri 8/9/23	0 days	0 days	1171,862SS+65 days												
1174	CON-2A-34202	Confirmation Test (for Site 2-18,2-19,L54)	30 days	0 days	100%	Thu 17/8/23	Fri 15/9/23	Thu 17/8/23	Fri 15/9/23	0 days	0 days	1173SS+7 days												
1175	CON-2A-34209	Mixing Operation (for Site 3-7 ClF)	0 days	0 days	100%	Wed 9/8/23	Wed 9/8/23	Wed 9/8/23	Wed 9/8/23	0 days	0 days	1171,667SS+45 days												
1176	CON-2A-34210	Confirmation Test (for Site 3-7, ClF)	0 days	0 days	100%	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	0 days	0 days	1175SS+7 days												
1177	CON-2A-34211	Mixing Operation (for Site 3-8)	30 days	0 days	100%	Thu 10/8/23	Fri 8/9/23	Thu 10/8/23	Fri 8/9/23	0 days	0 days	1171,766SS+22 days												
1178	CON-2A-34212	Confirmation Test (for Site 3-8)	30 days	0 days	100%	Thu 17/8/23	Fri 15/9/23	Thu 17/8/23	Fri 15/9/23	0 days	0 days	1177SS+7 days												
1179	CON-2A-34213	Mixing Operation (for Site 3-8 ClF)	30 days	0 days	100%	Tue 21/11/23	Wed 20/12/23	Tue 21/11/23	Wed 20/12/23	0 days	0 days	1171,788SS+25 days												
1180	CON-2A-34214	Confirmation Test (for Site 3-8, ClF)	30 days	0 days	100%	Tue 28/11/23	Wed 27/12/23	Tue 28/11/23	Wed 27/12/23	0 days	0 days	1179SS+7 days												
1181	CON-2A-34315	Temporary Storage at Site 3-6 Lower Platform (PMI 077)	150 days	0 days	100%	Mon 20/11/23	Wed 17/4/24	Mon 20/11/23	Wed 17/4/24	0 days	0 days													
1182	CON-2A-34416	Decommission of Facilities	6 days	0 days	100%	Thu 18/4/24	Tue 23/4/24	Thu 18/4/24	Tue 23/4/24	0 days	0 days	1176,1178,1180,1181												
1183	CON-2A-35000	Remediation Report Submission	621 days	621 days	0%	Wed 16/8/23	Mon 28/4/25	Sun 30/3/25	Fri 16/5/25	18 days	18 days													
1184	CON-2A-35100	Preparation of Remediation Report (For Site 2-18,2-19,L54)	15 days	15 days	0%	Thu 29/2/24	Thu 14/3/24	Fri 4/4/25	Fri 18/4/25	0 days	400 days	1163,1174												
1185	CON-2A-35200	Review & Accepted by EPD (For Site 2-18,2-19,L54)	28 days	28 days	0%	Fri 15/3/24	Thu 11/4/24	Sat 19/4/25	Fri 16/5/25	399 days	400 days	1184												
1186	CON-2A-35500	Preparation of Remediation Report (For Site 3-7)	0 days	0 days	0%	Wed 16/8/23	Wed 16/8/23	Fri 16/5/25	Fri 16/5/25	0 days	639 days	1176												
1187	CON-2A-35600	Review & Accepted by EPD (For Site 3-7)	0 days	0 days	0%	Wed 16/8/23	Wed 16/8/23	Fri 16/5/25	Fri 16/5/25	638 days	639 days	1186												
1188	CON-2A-35700	Preparation of Remediation Report (For Site 3-8)	20 days	20 days	0%	Wed 12/3/25	Mon 31/3/25	Sun 30/3/25	Fri 18/4/25	0 days	18 days	1180,1161												
1189	CON-2A-35800	Review & Accepted by EPD (For Site 3-8)	28 days	28 days	0%	Tue 1/4/25	Mon 28/4/25	Sat 19/4/25	Fri 16/5/25	17 days	18 days	1188												
1190		Planned Completion Date of Detention Pond	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	1 day	1 day	1144,1145,1189,1187,1185												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1191	CON-2A-40000	Road D1 (Decontamination works refer to Site 3-6, 3-7 and 3-8)	870 days	198.62 days	85%	Thu 29/12/22	Fri 16/5/25	Thu 29/12/22	Sat 16/5/26	365 days	365 days													
1192	CON-2A-40100	Soldier Pile Wall (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days													
1193	CON-2A-40110	Working platform (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	55												
1194	CON-2A-40120	Pre-drilling (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1193												
1195	CON-2A-40130	Soldier Pile (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1194												
1196	CON-2A-40140	Lagging Wall & Capping Beam (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1195												
1197	CON-2A-40150	Mass Concrete Retaining Wall (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1196												
1198	CON-2A-40160	Remove Working platform and trim to Formation Level (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1197												
1199	CON-2A-40170	Cut the existing slope Along Road D1 (PMI 234)	30 days	30 days	0%	Fri 7/3/25	Sat 5/4/25	Thu 17/4/25	Fri 16/5/25	41 days	41 days	1312FS+14 days												
1200	CON-2A-41000	Road D1 North Eastern Portion (Next to Site 3-7, D1+320 to D1+511)	283 days	73.53 days	82%	Sat 20/7/24	Mon 28/4/25	Sat 20/7/24	Sat 16/5/26	383 days	383 days													
1201	CON-2A-41100	Northbound	237 days	43.4 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Sat 16/5/26	429 days	429 days													
1202	CON-2A-41110	Earthwork	237 days	43.4 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Sat 16/5/26	429 days	429 days													
1203	CON-2A-41111	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sat 20/7/24	Thu 8/8/24	Sat 20/7/24	Thu 8/8/24	0 days	0 days	518												
1204	CON-2A-41113	Sewerage (Omitted)	0 days	0 days	100%	Thu 8/8/24	Thu 8/8/24	Thu 8/8/24	Thu 8/8/24	0 days	0 days	162,407,410,1203												
1205	CON-2A-41114	Backfilling & Compaction to Formation	217 days	43.4 days	80%	Fri 9/8/24	Thu 13/3/25	Fri 9/8/24	Sat 16/5/26	429 days	429 days	1204												
1206	CON-2A-41115	Drainage	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1205												
1207	CON-2A-41116	Waterpipe Installation (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	404,1206												
1208	CON-2A-41117	Surface Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1205,1206												
1209	CON-2A-41200	Southbound	237 days	40.82 days	81%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Sat 16/5/26	429 days	429 days													
1210	CON-2A-41210	Earthwork	237 days	40.82 days	81%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Sat 16/5/26	429 days	429 days													
1211	CON-2A-41211	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sat 20/7/24	Thu 8/8/24	Sat 20/7/24	Thu 8/8/24	0 days	0 days	518												
1212	CON-2A-41212	Demolition and Disposal of a CLP Transformer Room (PMI 073)	15 days	0 days	100%	Fri 9/8/24	Fri 23/8/24	Fri 9/8/24	Fri 23/8/24	0 days	0 days	1211												
1213	CON-2A-41213	Backfilling & Compaction to Formation	217 days	43.4 days	80%	Fri 9/8/24	Thu 13/3/25	Fri 9/8/24	Sat 16/5/26	429 days	429 days	1211												
1214	CON-2A-41214	Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1213												
1215	CON-2A-41215	Surface Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1213,1214												
1216	CON-2A-41300	Utilities (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	426,1207,1214												
1217	CON-2A-41400	Road Work (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	426,1216												
1218	CON-2A-41500	Road Lighting (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	458,1217												
1219	CON-2A-41600	Landscaping Work (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	462,1217,1208,1215												
1220	CON-2A-41710	Trapezoidal Channel	37 days	37 days	0%	Sun 23/3/25	Mon 28/4/25	Thu 10/4/25	Fri 16/5/25	18 days	18 days	1221SS+14 days												
1221	CON-2A-41720	Surface U-channel	36 days	36 days	0%	Sun 9/3/25	Sun 13/4/25	Thu 27/3/25	Thu 1/5/25	0 days	18 days	1222												
1222	CON-2A-41730	Dia. 450mm Drain Pipe	25 days	0 days	100%	Wed 12/2/25	Sat 8/3/25	Wed 12/2/25	Sat 8/3/25	0 days	0 days	1205FS-30 days,1213FS-30												
1223	CON-2A-41740	Dia. 1650mm Drain Pipe	28 days	0 days	100%	Sun 17/11/24	Sat 14/12/24	Sun 17/11/24	Sat 14/12/24	0 days	0 days	1205FS-117 days,1212												
1224	CON-2A-42000	Road D1 Central Portion (Next to Site 3-8, D1+170 to D1+320)	178 days	92.82 days	100%	Wed 20/11/24	Fri 16/5/25	Wed 20/11/24	Fri 16/5/25	0 days	0 days													
1225	CON-2A-42100	Northbound	48 days	0 days	100%	Wed 20/11/24	Mon 6/1/25	Wed 20/11/24	Mon 6/1/25	0 days	0 days													
1226	CON-2A-42110	Earthwork	48 days	0 days	100%	Wed 20/11/24	Mon 6/1/25	Wed 20/11/24	Mon 6/1/25	0 days	0 days													
1227	CON-2A-42111	Removal of additional Concrete Pavement within HSK CIF	18 days	0 days	100%	Wed 20/11/24	Sat 7/12/24	Wed 20/11/24	Sat 7/12/24	0 days	0 days	780												
1228	CON-2A-42112	Sewerage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1227,162,407,410												
1229	CON-2A-42113	Drainage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1228												
1230	CON-2A-42114	Waterpipe Installation (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	404,1229SS+30 days												
1231	CON-2A-42115	Surface Drainage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1228,1229												
1232	CON-2A-42200	Southbound	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days													
1233	CON-2A-42210	Earthwork	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Stack	Total Slack	Predecessors	2021	Half 1, 2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1234	CON-2A-42211	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days	1227													
1235	CON-2A-42221	Drainage (omitted)	0 days	0 days	100%	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	0 days	0 days	1234,162,407,410,1228SS													
1236	CON-2A-42222	Surface Drainage (omitted)	0 days	0 days	100%	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	0 days	0 days	1235													
1237	CON-2A-42400	Utilities (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	426,1230													
1238	CON-2A-42500	Road Work (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	1237,426,1235,1230													
1239	CON-2A-42600	Road Lighting (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	1238,458													
1240	CON-2A-42700	Landscaping Work (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	1238,462,1198,1231,1236													
1241	CON-2A-42810	Temporary Road coonecing Road L51 to KPLR	40 days	0 days	100%	Thu 26/12/24	Mon 3/2/25	Thu 26/12/24	Mon 3/2/25	0 days	0 days	1227,1234,1223													
1242	CON-2A-42820	Trapezodial Channel and dia. 450mm drainage	40 days	40 days	0%	Fri 21/2/25	Tue 1/4/25	Fri 21/2/25	Tue 1/4/25	0 days	0 days	1241,1312													
1243	CON-2A-42830	Interface work with KSWH, site 3-8 and temporary road	45 days	45 days	0%	Wed 2/4/25	Fri 16/5/25	Wed 2/4/25	Fri 16/5/25	0 days	0 days	1242													
1244	CON-2A-40300	Road D1 South Western Portion (Next Site 3-8, D1+000 to CH40+170)	870 days	119 days	100%	Thu 29/12/22	Fri 16/5/25	Thu 29/12/22	Fri 16/5/25	0 days	0 days														
1245	CON-2A-40310	Box Culvert Construction (with Extension for Public Road Arrangement)	153 days	0 days	100%	Thu 29/12/22	Tue 30/5/23	Thu 29/12/22	Tue 30/5/23	0 days	0 days														
1246	CON-2A-40350	RC Structure Construction	125 days	0 days	100%	Thu 29/12/22	Tue 2/5/23	Thu 29/12/22	Tue 2/5/23	0 days	0 days														
1247	CON-2A-40351	Base Slab	40 days	0 days	100%	Thu 29/12/22	Mon 6/2/23	Thu 29/12/22	Mon 6/2/23	0 days	0 days														
1248	CON-2A-40352	Wall	40 days	0 days	100%	Tue 7/2/23	Sat 18/3/23	Tue 7/2/23	Sat 18/3/23	0 days	0 days	1247													
1249	CON-2A-40353	Top Slab	45 days	0 days	100%	Sun 19/3/23	Tue 2/5/23	Sun 19/3/23	Tue 2/5/23	0 days	0 days	1248													
1250	CON-2A-40380	Installation of drain pipe from existing manhole to box culvert	28 days	0 days	100%	Wed 3/5/23	Tue 30/5/23	Wed 3/5/23	Tue 30/5/23	0 days	0 days														
1251	CON-2A-40382	Installation of drain pipe	14 days	0 days	100%	Wed 3/5/23	Tue 16/5/23	Wed 3/5/23	Tue 16/5/23	0 days	0 days	1249													
1252	CON-2A-40383	Backfilling to Formation	14 days	0 days	100%	Wed 17/5/23	Tue 30/5/23	Wed 17/5/23	Tue 30/5/23	0 days	0 days	1251													
1253	CON-2A-43100	Northbound	659 days	71.54 days	0%	Tue 6/6/23	Tue 25/3/25	Tue 6/6/23	Tue 25/3/25	0 days	0 days														
1254	CON-2A-43110	Earthwork	659 days	71.54 days	0%	Tue 6/6/23	Tue 25/3/25	Tue 6/6/23	Tue 25/3/25	0 days	0 days														
1255	CON-2A-43111	Sewerage	180 days	0 days	100%	Tue 6/6/23	Sat 2/12/23	Tue 6/6/23	Sat 2/12/23	0 days	0 days	162,407,410,765													
1256	CON-2A-43112	Backfilling & Compaction to Formation	120 days	0 days	100%	Thu 6/7/23	Thu 2/11/23	Thu 6/7/23	Thu 2/11/23	0 days	0 days	1255SS+30 days													
1257	CON-2A-43113	Drainage	120 days	0 days	100%	Sat 5/8/23	Sat 2/12/23	Sat 5/8/23	Sat 2/12/23	0 days	0 days	1256SS+30 days													
1258	CON-2A-43114	Water Pipe Installation (Omitted)	0 days	0 days	100%	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	0 days	0 days	404,1257													
1259	CON-2A-43115	Trimming for Fill Slope (Omitted)	0 days	0 days	100%	Thu 2/11/23	Thu 2/11/23	Thu 2/11/23	Thu 2/11/23	0 days	0 days	1256													
1260	CON-2A-43116	Surface Drainage (Omitted)	0 days	0 days	100%	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	0 days	0 days	1259,1257													
1261	CON-2A-43117	675 UC connection site 3-8 to road D1 (PMI 051)	26 days	26 days	0%	Fri 28/2/25	Tue 25/3/25	Fri 28/2/25	Tue 25/3/25	0 days	0 days	795,1071													
1262	CON-2A-43118	Enabling Works for Relocation of Electricity Meter Serving Highways Department's Depot (PMI 218)	7 days	0 days	100%	Mon 6/1/25	Sun 12/1/25	Mon 6/1/25	Sun 12/1/25	0 days	0 days														
1263	CON-2A-43119	Enabling Works for Relocation of Highways Department's Lighting Pillar Box near Kong Shum Western Highway Roundabout (PMI 237)	26 days	26 days	0%	Fri 28/2/25	Tue 25/3/25	Fri 28/2/25	Tue 25/3/25	0 days	0 days	795,1071													
1264	CON-2A-43200	Southbound	440 days	0 days	100%	Wed 31/5/23	Mon 12/8/24	Wed 31/5/23	Mon 12/8/24	0 days	0 days														
1265	CON-2A-43210	Earthwork	440 days	0 days	100%	Wed 31/5/23	Mon 12/8/24	Wed 31/5/23	Mon 12/8/24	0 days	0 days														
1266	CON-2A-43211	Backfilling & Compaction to Formation	60 days	0 days	100%	Wed 31/5/23	Sat 29/7/23	Wed 31/5/23	Sat 29/7/23	0 days	0 days	1252													
1267	CON-2A-43213	Drainage (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1266,772,743													
1268	CON-2A-43214	Trimming for Fill Slope (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1266,1267													
1269	CON-2A-43215	Surface Drainage (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1267,1268													
1270	CON-2A-43300	Band Drain for Pond Deposit	172 days	0 days	100%	Mon 27/1/23	Thu 16/5/24	Mon 27/1/23	Thu 16/5/24	0 days	0 days														
1271	CON-2A-43310	Site Set Up	14 days	0 days	100%	Mon 27/1/23	Sun 10/12/23	Mon 27/1/23	Sun 10/12/23	0 days	0 days														
1272	CON-2A-43320	Setting Out	2 days	0 days	100%	Mon 11/12/23	Tue 12/12/23	Mon 11/12/23	Tue 12/12/23	0 days	0 days	1271													
1273	CON-2A-43330	Installation of Vertical Drain by 50Ton Band Drain Machine	36 days	0 days	100%	Wed 13/12/23	Wed 17/1/24	Wed 13/12/23	Wed 17/1/24	0 days	0 days	1272													
1274	CON-2A-43360	Monitoring for settlement	120 days	0 days	100%	Thu 18/1/24	Thu 16/5/24	Thu 18/1/24	Thu 16/5/24	0 days	0 days	1273													
1275	CON-2A-43400	Utilities (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	426,1258,1269,1274													
1276	CON-2A-43500	Road Work (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1275,426,1260,1269													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1277	CON-2A-43600	Landscaping Work (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1276,458												
1278	CON-2A-43700	Road Lighting (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1276,462												
1279	CON-2A-43800	Temporary Road diverting KPLR	40 days	0 days	100%	Mon 16/9/24	Fri 25/10/24	Mon 16/9/24	Fri 25/10/24	0 days	0 days	1274FS+122 days,1266,127												
1280	CON-2A-43810	Backfilling to road level connecting of KSWH	26 days	26 days	0%	Sun 23/2/25	Thu 20/3/25	Sun 23/2/25	Thu 20/3/25	0 days	0 days	125,1071,1279FS+120 days												
1281	CON-2A-43900	Trapezodial Channel and surface channel	30 days	30 days	0%	Fri 21/3/25	Sat 19/4/25	Fri 21/3/25	Sat 19/4/25	0 days	0 days	1280,1261FS-5 days,1263FS												
1282	CON-2A-43910	Interface work with KSWH, site 3-8 and temporary road	27 days	27 days	0%	Sun 20/4/25	Fri 16/5/25	Sun 20/4/25	Fri 16/5/25	0 days	0 days	1281												
1283		Planned Road D1 Completion Date	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1278,1240,1219,1218,1239												
1284	CON-2A-50000	Road L51 (Decontamination works refer to Section 3-7 and 3-8)	1176 days	315.23 days	75%	Fri 25/2/22	Fri 16/5/25	Fri 25/2/22	Fri 16/5/25	0 days	0 days													
1285	CON-2A-50100	Bored Pile Wall (18 Piles)	798 days	115.73 days	100%	Sat 11/3/23	Fri 16/5/25	Sat 11/3/23	Fri 16/5/25	0 days	0 days													
1286	CON-2A-50110	Working platform for Bored Pile Equipment	14 days	0 days	100%	Sat 11/3/23	Fri 24/3/23	Sat 11/3/23	Fri 24/3/23	0 days	0 days													
1287	CON-2A-50120	Mobilization and Setup of Equipment	7 days	0 days	100%	Sat 25/3/23	Fri 31/3/23	Sat 25/3/23	Fri 31/3/23	0 days	0 days	1286												
1288	CON-2A-50130	Bored Piles φ1500 18Nr	140 days	0 days	100%	Sat 1/4/23	Fri 18/8/23	Sat 1/4/23	Fri 18/8/23	0 days	0 days	1287												
1289	CON-2A-50131	Proof drill and Sonic Test	30 days	0 days	100%	Fri 1/9/23	Sat 30/9/23	Fri 1/9/23	Sat 30/9/23	0 days	0 days	1288												
1290	CON-2A-50132	Full core	8 days	0 days	100%	Sun 1/10/23	Sun 8/10/23	Sun 1/10/23	Sun 8/10/23	0 days	0 days	1289												
1291	CON-2A-50140	Hacking Pile Head Rebar	90 days	0 days	100%	Mon 9/10/23	Sat 6/1/24	Mon 9/10/23	Sat 6/1/24	0 days	0 days	1290												
1292	CON-2A-50141	Capping Beam	100 days	0 days	100%	Sun 7/1/24	Mon 15/4/24	Sun 7/1/24	Mon 15/4/24	0 days	0 days	1291												
1293	CON-2A-50142	Lagging Wall	150 days	0 days	100%	Tue 16/4/24	Thu 12/9/24	Tue 16/4/24	Thu 12/9/24	0 days	0 days	1292												
1294	CON-2A-50150	L-shape Retaining Wall (Bay C1, C2 and C3)	60 days	0 days	100%	Sat 24/8/24	Tue 22/10/24	Sat 24/8/24	Tue 22/10/24	0 days	0 days	1293SS+130 days												
1295	CON-2A-50151	Mass Concrete Retaining Wall (Bay D1)	20 days	0 days	100%	Wed 23/10/24	Mon 11/11/24	Wed 23/10/24	Mon 11/11/24	0 days	0 days	1294												
1296	CON-2A-50152	Design Proposal for Construction of Wall Finishes of Retaining Wall RL51_RW1 along the Proposed L51 (PMI 235)	75 days	75 days	0%	Mon 3/3/25	Fri 16/5/25	Mon 3/3/25	Fri 16/5/25	0 days	0 days	1295,1310FS+10 days												
1297	CON-2A-50153	Updated Drainage System for Retaining Wall and Slope Drain at Road L51 (PMI 235, PMI 219)	30 days	30 days	0%	Fri 7/3/25	Sat 5/4/25	Thu 17/4/25	Fri 16/5/25	41 days	41 days	1310FS+14 days												
1298	CON-2A-50200	Site Formation	156 days	79.32 days	52%	Tue 12/11/24	Wed 16/4/25	Tue 12/11/24	Fri 16/5/25	30 days	30 days													
1299	CON-2A-50210	Earthwork	47 days	0 days	100%	Tue 12/11/24	Sat 28/12/24	Tue 12/11/24	Sat 28/12/24	0 days	0 days													
1300	CON-2A-50211	Excavation to Formation	40 days	0 days	100%	Tue 12/11/24	Sat 21/12/24	Tue 12/11/24	Sat 21/12/24	0 days	0 days	647,1293,1295												
1301	CON-2A-50212	Backfilling & Compaction for Fill Slope	40 days	0 days	100%	Tue 12/11/24	Sat 21/12/24	Tue 12/11/24	Sat 21/12/24	0 days	0 days	647,1293,1295												
1302	CON-2A-50213	Trimming for Fill Slope	7 days	0 days	100%	Sun 22/12/24	Sat 28/12/24	Sun 22/12/24	Sat 28/12/24	0 days	0 days	1301,1300												
1303	CON-2A-50220	Trimming for Fill Slope	45 days	45 days	0%	Mon 3/3/25	Wed 16/4/25	Wed 2/4/25	Fri 16/5/25	30 days	30 days													
1304	CON-2A-50221	At Road Level	45 days	45 days	0%	Mon 3/3/25	Wed 16/4/25	Wed 2/4/25	Fri 16/5/25	30 days	30 days	1302,1310FS+10 days												
1305	CON-2A-50222	At Capping Beam Level	45 days	45 days	0%	Mon 3/3/25	Wed 16/4/25	Wed 2/4/25	Fri 16/5/25	30 days	30 days	1302,1310FS+10 days												
1306	CON-2A-50300	Drainage	35 days	0 days	100%	Wed 8/1/25	Tue 11/2/25	Wed 8/1/25	Tue 11/2/25	0 days	0 days	162,407,410,1307FS-10 da												
1307	CON-2A-50310	Installation of DN1000 HDPE pipe inside the uncharted box Culvert at Kai Pak Ling Road near road L51 (PMI 094)	10 days	0 days	100%	Wed 8/1/25	Fri 17/1/25	Wed 8/1/25	Fri 17/1/25	0 days	0 days	591FS+103 days,1302FS+10 days												
1308	CON-2A-50400	Water Pipe Installation on Footpath (Omitted)	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	426,404												
1309	CON-2A-50500	Utilities (Omitted)	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	404,426												
1310	CON-2A-50610	Road Work with Temporary Lighting	15 days	3 days	80%	Thu 6/2/25	Thu 20/2/25	Thu 6/2/25	Thu 20/2/25	0 days	0 days	1306FS-6 days												
1311	CON-2A-50620	Dia. 450mm drainage	8 days	0 days	100%	Thu 6/2/25	Thu 13/2/25	Thu 6/2/25	Thu 13/2/25	0 days	0 days	1306FS-6 days												
1312	CON-2A-50630	Temporary Road with Temporary Lighting	7 days	1.4 days	80%	Fri 14/2/25	Thu 20/2/25	Fri 14/2/25	Thu 20/2/25	0 days	0 days	1311												
1313	CON-2A-50640	Trapezodial Channel	31 days	31 days	0%	Fri 21/2/25	Sun 23/3/25	Fri 21/2/25	Sun 23/3/25	0 days	0 days	1312												
1314	CON-2A-50650	Interface work with KPLR, Site 3-7, Site 3-8 and temporary road	54 days	54 days	0%	Mon 24/3/25	Fri 16/5/25	Mon 24/3/25	Fri 16/5/25	0 days	0 days	1313												
1315	CON-2A-50700	Road Lighting (Omitted)	0 days	0 days	100%	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	0 days	0 days	458												
1316	CON-2A-50800	Landscaping Work (Omitted)	0 days	0 days	100%	Sun 19/3/23	Sun 19/3/23	Sun 19/3/23	Sun 19/3/23	0 days	0 days	462												
1317		Planned Road L51 Completion Date	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1310,1312,1316,1309,1304												
1318	CON-2A-60100	Fung Kong Tsuen Road and Lau Fau Shan Sewerage (Portion A5)	365 days	182.5 days	50%	Fri 17/5/24	Fri 16/5/25	Fri 17/5/24	Fri 16/5/25	0 days	0 days	1044												
1319	CON-2A-60200	Boulder Removal of Boulder No. A16 within Natural Terrain Hazard Study Area	240 days	120 days	50%	Thu 29/8/24	Fri 25/4/25	Thu 29/8/24	Fri 16/5/25	21 days	21 days	423FS+80 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1320	CON-2A-60300	Site Clearance within the Working Area near the Junction between Kai Pak Ling Road and Fung Kong Tsuen Road (PMI 208, 209, 216)	60 days	60 days	0%	Tue 15/10/24	Fri 13/12/24	Mon 27/1/25	Thu 27/3/25	100 days	104 days													
1321	CON-2A-60400	Site Formation Works for Refuse Collection Point at Fung Kong Tsuen (PMI 246)	50 days	50 days	0%	Mon 24/3/25	Mon 12/5/25	Fri 28/3/25	Fri 16/5/25	4 days	4 days	1320												
1322	CON-2A-90000	Planned Completion of Section 2A	0 days	0 days	0%	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	Fri 16/5/25	0 days	0 days	1315,1140,1071,1125,1099												
1323		Section 2B	365 days	365 days	0%	Sat 17/5/25	Sat 16/5/26	Sat 17/5/25	Sat 16/5/26	0 days	0 days													
1324	CON-2B-10000	Landscape Softworks and Establishment works under this contract except the corresponding parts to be covered in section 1B of the works	365 days	365 days	0%	Sat 17/5/25	Sat 16/5/26	Sat 17/5/25	Sat 16/5/26	0 days	0 days	1322												
1325	CON-2B-20000	Planned Completion of Section 2B	0 days	0 days	0%	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	Sat 16/5/26	0 days	0 days	1324												