

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1		Revised Programme of YL/2020/03	1991 days	41.94 days	100%	Mon 19/4/21	Wed 30/9/26	Mon 19/4/21	Wed 30/9/26	0 days	0 days														
2	CD-10000	Contract Date	0 days	0 days	0%	Mon 19/4/21	Mon 19/4/21	Mon 19/4/21	Mon 19/4/21	0 days	0 days		63FS+1 day,64FS+1 day,6												
3	CD-20000	Project Dates	1982 days	0 days	0%	Wed 28/4/21	Wed 30/9/26	Wed 28/4/21	Wed 30/9/26	0 days	0 days														
4	CD-20100	Starting Date	0 days	0 days	100%	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	0 days	0 days		59FS+549 days,60FS+184												
5	CD-20200	Access Date 1	0 days	0 days	100%	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	Wed 28/4/21	0 days	0 days														
6	CD-20300	Access Date 122	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days														
7	CD-20400	Access Date 275	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days		57												
8	CD-20500	Access Date 456	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days		58,159FS+1 day												
9		Contract Completion Dates	913 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
10	CD-30100	Section 1A1 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
11	CD-30200	Section 1A2 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
12	CD-30300	Section 1A3 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
13	CD-30400	Section 1A4 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
14	CD-30500	Section 1A5 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
15	CD-30600	Section 1A6 Completion Date: 913 Days after the Starting Date	0 days	0 days	100%	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	Sat 28/10/23	0 days	0 days														
16	CD-30700	Section 1B Completion Date: 1278 Days after the Starting Date	0 days	0 days	100%	Sun 27/10/24	Sun 27/10/24	Sun 27/10/24	Sun 27/10/24	0 days	0 days														
17	CD-30800	Section 2A Completion Date: 1461 Days after the Starting Date	0 days	0 days	100%	Mon 28/4/25	Mon 28/4/25	Mon 28/4/25	Mon 28/4/25	0 days	0 days														
18	CD-30900	Section 2B Completion Date: 1826 Days after the Starting Date	0 days	0 days	100%	Tue 28/4/26	Tue 28/4/26	Tue 28/4/26	Tue 28/4/26	0 days	0 days														
19		Planned Completion Dates	677 days	677 days	0%	Fri 22/11/24	Wed 30/9/26	Fri 22/11/24	Wed 30/9/26	0 days	0 days														
20	CD-31100	Section 1A1 Planned Completion Date	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	611													
21	CD-31200	Section 1A2 Planned Completion Date	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	701													
22	CD-31300	Section 1A3 Planned Completion Date	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	824													
23	CD-31400	Section 1A4 Planned Completion Date	0 days	0 days	100%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	895													
24	CD-31500	Section 1A5 Planned Completion Date	0 days	0 days	100%	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	Fri 22/11/24	0 days	0 days	986													
25	CD-31600	Section 1A6 Planned Completion Date	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1081													
26	CD-31700	Section 1B Planned Completion Date	0 days	0 days	0%	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	0 days	0 days	1084													
27	CD-31800	Section 2A Planned Completion Date	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1338,1330													
28	CD-31900	Section 2B Planned Completion Date	0 days	0 days	0%	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	0 days	0 days	1341													
29		Access Dates	456 days	0 days	100%	Wed 28/4/21	Thu 28/7/22	Wed 28/4/21	Thu 28/7/22	0 days	0 days														
30	CD-40100	Portion A1 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days		34												
31	CD-40200	Portion A2 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Tue 18/1/22	Tue 18/1/22	Tue 18/1/22	Tue 18/1/22	0 days	0 days		533,253,134,428FS+1 day,392FS+1 day,425FS+1 day												
32	CD-40300	Portion A3 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	Tue 28/12/21	0 days	0 days		714,153FS+1 day,1111,134,715,1112												
33	CD-40400	Portion A4 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days														
34	CD-40500	Portion A5 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days	30	156,340												
35	CD-40600	Portion A6 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days		153FS+1 day,1111,1112												
36	CD-40700	Portion A7 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days		153FS+1 day,1111,1112												
37	CD-40800	Portion A8 Access Date: 122 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	Sat 28/8/21	0 days	0 days		153FS+1 day,1111,1112												
38	CD-40900	Portion B1 Access Date: 275 days after starting date or earlier date notified by the Project Manager	0 days	0 days	100%	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	Fri 28/1/22	0 days	0 days		534,303SS+1 day												

Task

Critical Task

Milestone

Summary

Page 2

*E=Excavator L=Lorry W=Worker D=Drill plant C=Crane Lorry R=Rotter

Task Critical Task Milestone Summary


ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
114	PRE-40100	Draft Construction Health and Safety Plan (ACC D6)	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day	115												
115	PRE-40200	Ad-hoc meeting with Supervisor or discuss the draft Safety Plan (ACC D6)	7 days	0 days	100%	Tue 4/5/21	Mon 10/5/21	Tue 4/5/21	Mon 10/5/21	0 days	0 days	114	121												
116	PRE-40300	Monthly Reports on Safety Performance (ACC D28)	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day	121												
117	PRE-40400	Monthly Safety Report	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day	121												
118	PRE-40500	Submission of Safety Plan (ACC D6)	35 days	0 days	100%	Tue 20/4/21	Mon 24/5/21	Tue 20/4/21	Mon 24/5/21	0 days	0 days	2FS+1 day	121												
119	PRE-40600	Establish and conduct first SSC and SSMC meeting (PS1.65)	40 days	0 days	100%	Tue 20/4/21	Sat 29/5/21	Tue 20/4/21	Sat 29/5/21	0 days	0 days	2FS+1 day	121												
120	PRE-40700	Site Traffic Safety Management Plan (PS1.71C)	42 days	0 days	100%	Tue 20/4/21	Mon 31/5/21	Tue 20/4/21	Mon 31/5/21	0 days	0 days	2FS+1 day	121												
121	PRE-43000	Completion of Initial Safety Submission	0 days	0 days	100%	Mon 31/5/21	Mon 31/5/21	Mon 31/5/21	Mon 31/5/21	0 days	0 days	115,116,117,118,119,137													
122	PRE-50000	Environmental	573 days	0 days	100%	Tue 20/4/21	Sun 13/11/22	Tue 20/4/21	Sun 13/11/22	0 days	0 days	Environmental													
123	PRE-50100	Register of the DDF and Trip Ticket System	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day	136												
124	PRE-50200	Draft Environmental Management Plan (ACC D20, PS1.97)	21 days	0 days	100%	Tue 20/4/21	Mon 10/5/21	Tue 20/4/21	Mon 10/5/21	0 days	0 days	2FS+1 day	136												
125	PRE-50300	Daily Cleaning Supervisor (PS1.32)	21 days	0 days	100%	Tue 20/4/21	Mon 10/5/21	Tue 20/4/21	Mon 10/5/21	0 days	0 days	2FS+1 day	136,1289												
126	PRE-50400	Inspection Checklist for Daily Cleaning (PS1.32)	21 days	0 days	100%	Tue 20/4/21	Mon 10/5/21	Tue 20/4/21	Mon 10/5/21	0 days	0 days	2FS+1 day	136												
127	PRE-50500	Monthly Reports on Environmental Management (PS1.98)	30 days	0 days	100%	Tue 20/4/21	Wed 19/5/21	Tue 20/4/21	Wed 19/5/21	0 days	0 days	2FS+1 day	136												
128	PRE-50600	Rodents Disinfestation Operation	14 days	0 days	100%	Thu 29/4/21	Wed 12/5/21	Thu 29/4/21	Wed 12/5/21	0 days	0 days	4FS+1 day	136												
129	PRE-50700	Apply for registration as Chemical Waste Producer (GS25.28)	21 days	0 days	100%	Thu 29/4/21	Wed 19/5/21	Thu 29/4/21	Wed 19/5/21	0 days	0 days	4FS+1 day	136												
130	PRE-50800	Trip Ticket System Proposal	21 days	0 days	100%	Thu 29/4/21	Wed 19/5/21	Thu 29/4/21	Wed 19/5/21	0 days	0 days	4FS+1 day	136												
131	PRE-50900	Site Management Plan for implementation of Trip Ticket System (PS25.25S)	45 days	0 days	100%	Tue 20/4/21	Thu 3/6/21	Tue 20/4/21	Thu 3/6/21	0 days	0 days	2FS+1 day	136												
132	PRE-51000	Finalized Environmental Management Plan	45 days	0 days	100%	Tue 20/4/21	Thu 3/6/21	Tue 20/4/21	Thu 3/6/21	0 days	0 days	2FS+1 day	136												
133	PRE-51200	Application of Discharge License - First Batch	45 days	0 days	100%	Tue 29/4/21	Sat 12/6/21	Thu 29/4/21	Sat 12/6/21	0 days	0 days	4FS+1 day	571												
134	PRE-51300	Application of Discharge License - Second Batch	45 days	0 days	100%	Tue 18/1/22	Thu 3/3/22	Thu 18/1/22	Thu 3/3/22	0 days	0 days	31,32	666,667												
135	PRE-51400	Application of Discharge License - Third Batch	45 days	0 days	100%	Fri 30/9/22	Sun 13/11/22	Fri 30/9/22	Sun 13/11/22	0 days	0 days	52	861,862												
136	PRE-53000	Completion of Initial Environmental Submission	0 days	0 days	100%	Thu 3/6/21	Thu 3/6/21	Thu 3/6/21	Thu 3/6/21	0 days	0 days	123,124,125,126,127,137													
137	PRE-54000	Ready for Commencement of Site Works	0 days	0 days	100%	Thu 3/6/21	Thu 3/6/21	Thu 3/6/21	Thu 3/6/21	0 days	0 days	86,92,112,121,136													
138	PRE-60000	Public Relation	60 days	0 days	100%	Thu 29/4/21	Sun 27/6/21	Thu 29/4/21	Sun 27/6/21	0 days	0 days	Public Relation													
139	PRE-60100	Provision of PRO (PS1.12F)	30 days	0 days	100%	Thu 29/4/21	Fri 28/5/21	Thu 29/4/21	Fri 28/5/21	0 days	0 days	4FS+1 day													
140	PRE-60200	Setup 24-hour telephone line cum information centre	60 days	0 days	100%	Thu 29/4/21	Sun 27/6/21	Thu 29/4/21	Sun 27/6/21	0 days	0 days	4FS+1 day													
141	PRE-70000	Traffic Management	147 days	0 days	100%	Thu 29/4/21	Wed 22/9/21	Thu 29/4/21	Wed 22/9/21	0 days	0 days	Traffic Management													
142	PRE-70100	Traffic Consultant and Traffic Engineer (PS1.16A)	7 days	0 days	100%	Thu 29/4/21	Wed 5/5/21	Thu 29/4/21	Wed 5/5/21	0 days	0 days	4FS+1 day	143												
143	PRE-70200	Prepare Detailed Construction Sequence with associated TTA and obtain endorsement in principle	24 days	0 days	100%	Thu 1/7/21	Sat 24/7/21	Thu 1/7/21	Sat 24/7/21	0 days	0 days	142,182	144,145												
144	PRE-70300	Setup TMLG	30 days	0 days	100%	Sun 25/7/21	Mon 23/8/21	Sun 25/7/21	Mon 23/8/21	0 days	0 days	143	146												
145	PRE-70400	Setup SLG	30 days	0 days	100%	Sun 25/7/21	Mon 23/8/21	Sun 25/7/21	Mon 23/8/21	0 days	0 days	143	146												
146	PRE-70500	Arrange First TMLG meeting	30 days	0 days	100%	Tue 24/8/21	Wed 22/9/21	Tue 24/8/21	Wed 22/9/21	0 days	0 days	144,145	465												
147	PRE-80000	Excavation Permit	719 days	0 days	100%	Thu 29/4/21	Mon 17/4/23	Thu 29/4/21	Mon 17/4/23	0 days	0 days	Excavation Permit													
148	PRE-80100	Request employer to apply for XP (ACC D18)	7 days	0 days	100%	Thu 29/4/21	Wed 5/5/21	Thu 29/4/21	Wed 5/5/21	0 days	0 days	4FS+1 day	150												
149	PRE-80200	1st Batch of XP (Ping Ha Road)	100 days	0 days	100%	Thu 6/5/21	Fri 13/8/21	Thu 6/5/21	Fri 13/8/21	0 days	0 days	1st Batch of XP (Ping Ha Road)													
150	PRE-80210	Prepare Particular for XP Application	40 days	0 days	100%	Thu 6/5/21	Mon 14/6/21	Thu 6/5/21	Mon 14/6/21	0 days	0 days	148	151												
151	PRE-80220	Application and Approval of Excavation Permit for street maintained by HyD - (ACXC D18). Plan ID 1305926 XP is issued. Plan ID 1305459 XP is issued. Plan ID 1305928 XP is issued.	60 days	0 days	100%	Tue 15/6/21	Fri 13/8/21	Tue 15/6/21	Fri 13/8/21	0 days	0 days	150	327												
152	PRE-80300	2nd Batch of XP (Ha Tsuen Road)	120 days	0 days	100%	Wed 29/12/22	Wed 27/4/22	Wed 29/12/21	Wed 27/4/22	0 days	0 days	2nd Batch of XP (Ha Tsuen Road)													
153	PRE-80310	Prepare particular for XP Application	60 days	0 days	100%	Wed 29/12/22	Sat 26/2/22	Wed 29/12/21	Sat 26/2/22	0 days	0 days	32FS+1 day,35FS+1 d	154												
154	PRE-80320	Application and approval of Excavation Permit for street maintained by HyD -(ACC D18). Plan ID 1315864 is under case coordination.	60 days	0 days	100%	Sun 27/2/22	Wed 27/4/22	Sun 27/2/22	Wed 27/4/22	0 days	0 days	153	470,1134												
155	PRE-80400	3rd Batch of XP (Fung Kong Tsuen Road)	200 days	0 days	100%	Fri 30/9/22	Mon 17/4/23	Fri 30/9/22	Mon 17/4/23	0 days	0 days	3rd Batch of XP (Fung Kong Tsuen Road)													
156	PRE-80410	Prepare particular for XP Application	80 days	0 days	100%	Fri 30/9/22	Sun 18/12/22	Fri 30/9/22	Sun 18/12/22	0 days	0 days	34,44,52	157												
157	PRE-80420	Application and approval of Excavation Permit for street maintained by HyD -(ACC D18). Plan ID 1305467 XP is issued. Plan ID 1320028 XP is issued. Plan ID 1333983 XP is issued.	120 days	0 days	100%	Mon 19/12/22	Mon 17/4/23	Mon 19/12/22	Mon 17/4/23	0 days	0 days	156	475,283,480												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
158	PRE-90000	Utilities Works	1185 days	0 days	100%	Tue 28/12/22	Thu 27/3/25	Tue 28/12/21	Thu 27/3/25	0 days	0 days														
159	PRE-90100	Setup of Utilities Liaison Group	90 days	0 days	100%	Fri 29/7/22	Tue 26/10/22	Fri 29/7/22	Wed 26/10/22	0 days	0 days	8FS+1 day	163												
160	PRE-90200	Division Scheme of Existing Utilities, if any	391 days	0 days	100%	Sat 29/1/22	Thu 23/2/23	Sat 29/1/22	Thu 23/2/23	0 days	0 days														
161	PRE-90210	Drainage Diversion (Existing Stream at Road D1)	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days	40FS+1 day	349FF												
162	PRE-90220	Existing Service at Road D1 and L51	60 days	0 days	100%	Mon 26/12/22	Thu 23/2/23	Mon 26/12/22	Thu 23/2/23	0 days	0 days	163	1317,1264,1237,1213,124												
163	PRE-90230	Existing Service at Road L53 and L54	60 days	0 days	100%	Thu 27/10/22	Sun 25/12/22	Thu 27/10/22	Sun 25/12/22	0 days	0 days	159	989,162,1040												
164	PRE-90300	New Utilities Connection	1185 days	0 days	100%	Tue 28/12/22	Thu 27/3/25	Tue 28/12/21	Thu 27/3/25	0 days	0 days														
165	PRE-90310	Watermain	73 days	0 days	100%	Mon 13/1/25	Thu 27/3/25	Mon 13/1/25	Thu 27/3/25	0 days	0 days														
166	PRE-90311	Road D1, L51 and Ha Tsuen Road	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1114SS	1117FF												
167	PRE-90312	Road L53 and L54	30 days	0 days	100%	Mon 13/1/25	Tue 11/2/25	Mon 13/1/25	Tue 11/2/25	0 days	0 days	999SS,1052SS	1056FF												
168	PRE-90313	Ping Ha Road	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	1104SS	1107FF												
169	PRE-90320	Road Lighting System	531 days	0 days	100%	Thu 31/8/23	Wed 12/2/25	Thu 31/8/23	Wed 12/2/25	0 days	0 days														
170	PRE-90321	Road D1 and L51	0 days	0 days	100%	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	0 days	0 days	1328FF	1292,1330												
171	PRE-90322	Road L53 and L54	60 days	0 days	100%	Sat 2/11/24	Wed 12/2/25	Sat 2/11/24	Wed 12/2/25	0 days	0 days	1068FF,1069FF	1071												
172	PRE-90330	CLP	1017 days	0 days	100%	Tue 28/12/22	Wed 9/10/24	Tue 28/12/21	Wed 9/10/24	0 days	0 days														
173	PRE-90331	Road D1 and L51	0 days	0 days	100%	Tue 28/12/22	Tue 28/12/22	Tue 28/12/21	Tue 28/12/21	0 days	0 days	1319FF	1330,1292												
174	PRE-90332	Road L53 and L54	60 days	0 days	100%	Sun 11/8/24	Wed 9/10/24	Sun 11/8/24	Wed 9/10/24	0 days	0 days	1003FF,1056FF	1071												
175	PRE-90340	Telecom (HKT, HGC, HKBN)	977 days	0 days	100%	Fri 25/2/22	Tue 29/10/24	Fri 25/2/22	Tue 29/10/24	0 days	0 days														
176	PRE-90341	Road D1 and L51	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	1319FF	1330,1292												
177	PRE-90342	Road L53 and L54	60 days	0 days	100%	Sat 31/8/24	Tue 29/10/24	Sat 31/8/24	Tue 29/10/24	0 days	0 days	1003FF,1056FF	1071												
178		Procurement	983 days	0 days	100%	Wed 28/4/21	Fri 5/1/24	Wed 28/4/21	Fri 5/1/24	0 days	0 days														
179	PS-10000	Subcontracting / Procurement	652 days	0 days	100%	Thu 29/4/21	Thu 9/2/23	Thu 29/4/21	Thu 9/2/23	0 days	0 days														
180	PS-10100	Traffic Consultant	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
181	PS-10110	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	182												
182	PS-10120	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	181	143												
183	PS-10200	Independent Checking Engineer	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
184	PS-10210	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	185												
185	PS-10220	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	184													
186	PS-10300	PM's Accommodation (MIC Method)	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
187	PS-10310	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	188												
188	PS-10320	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	187	274												
189	PS-10400	Environmental Team and Team Leader	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
190	PS-10410	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	191												
191	PS-10420	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	190	487												
192	PS-10500	Tree Survey and Treatment	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
193	PS-10510	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	194												
194	PS-10520	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	193													
195	PS-10600	Specialist for Decontamination Works	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
196	PS-10610	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	197												
197	PS-10620	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	196													
198	PS-10700	BIM Service	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
199	PS-10710	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	200												
200	PS-10720	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	199	111FF												
201	PS-10800	Rebar Supply	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days														
202	PS-10810	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days	203												
203	PS-10820	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	202													
204	PS-10900	Concrete Supply	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days														
205	PS-10910	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days	206												
206	PS-10920	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	205													
207	PS-11000	Bitumen Supply and Paving	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days														
208	PS-11010	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days	209												
209	PS-11020	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	208													
210	PS-11100	Ground Investigation Works	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days														
211	PS-11110	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days	212												
212	PS-11120	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	211													
213	PS-11200	Demolition Works	63 days	0 days	100%	Wed 7/7/21	Tue 7/9/21	Wed 7/7/21	Tue 7/9/21	0 days	0 days														
214	PS-11210	Subletting	28 days	0 days	100%	Wed 7/7/21	Tue 3/8/21	Wed 7/7/21	Tue 3/8/21	0 days	0 days	4FS+70 days	215												
215	PS-11220	Submission and Approval	35 days	0 days	100%	Wed 4/8/21	Tue 7/9/21	Wed 4/8/21	Tue 7/9/21	0 days	0 days	214													
216	PS-11300	Pipe Jacking Works	63 days	0 days	100%	Thu 29/4/21	Wed 30/6/21	Thu 29/4/21	Wed 30/6/21	0 days	0 days														
217	PS-11310	Subletting	28 days	0 days	100%	Thu 29/4/21	Wed 26/5/21	Thu 29/4/21	Wed 26/5/21	0 days	0 days	4FS+1 day	218												
218	PS-11320	Submission and Approval	35 days	0 days	100%	Thu 27/5/21	Wed 30/6/21	Thu 27/5/21	Wed 30/6/21	0 days	0 days	217	327												
219	PS-11400	Road Marking	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days														
220	PS-11410	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days	221												


Task Critical Task Milestone Summary

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
221	PS-11420	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	220	1007,1064												
222	PS-11500	Road Lighting System	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days														
223	PS-11510	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days	224												
224	PS-11520	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	223	264,249												
225	PS-11600	Landscaping Works	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days														
226	PS-11610	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	4FS+70 days	227												
227	PS-11620	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	226	461FS+830 days												
228	PS-11700	E&M Works	63 days	0 days	100%	Fri 9/12/22	Thu 9/2/23	Fri 9/12/22	Thu 9/2/23	0 days	0 days														
229	PS-11710	Subletting	28 days	0 days	100%	Fri 9/12/22	Thu 5/1/23	Fri 9/12/22	Thu 5/1/23	0 days	0 days	52FS+70 days	230												
230	PS-11720	Submission and Approval	35 days	0 days	100%	Fri 6/1/23	Thu 9/2/23	Fri 6/1/23	Thu 9/2/23	0 days	0 days	229	1078												
231	PS-20000	Major Materials Fabrication and Delivery	983 days	0 days	100%	Wed 28/4/21	Fri 5/1/24	Wed 28/4/21	Fri 5/1/24	0 days	0 days														
232	PS-20100	MIC Modular for PM's Accommodation	90 days	0 days	100%	Tue 10/8/21	Sun 7/11/21	Tue 10/8/21	Sun 7/11/21	0 days	0 days														
233	PS-20110	Fabrication and Delivery	90 days	0 days	100%	Tue 10/8/21	Sun 7/11/21	Tue 10/8/21	Sun 7/11/21	0 days	0 days	275	503FF												
234	PS-20200	Waterpipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days														
235	PS-20210	Batch 1 (Ping Ha Road - Portion C1)	60 days	0 days	100%	Wed 28/4/21	Sat 26/6/21	Wed 28/4/21	Sat 26/6/21	0 days	0 days		236												
236	PS-20220	Batch 2 (Road L54)	120 days	0 days	100%	Sun 27/6/21	Sun 24/10/21	Sun 27/6/21	Sun 24/10/21	0 days	0 days	235	237												
237	PS-20230	Batch 3 (Ha Tsuen Road, Road D1, Road L51)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	236													
238	PS-20300	Drainage Pipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days														
239	PS-20310	Batch 1 (Road D1, Road L5)	80 days	0 days	100%	Wed 28/4/21	Fri 16/7/21	Wed 28/4/21	Fri 16/7/21	0 days	0 days		240												
240	PS-20320	Batch 2 (Portion A4, B8, B9)	100 days	0 days	100%	Sat 17/7/21	Sun 24/10/21	Sat 17/7/21	Sun 24/10/21	0 days	0 days	239	241												
241	PS-20330	Batch 3 (Road L53, Road L54)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	240													
242	PS-20400	Sewerage Pipe (Supply and Test)	300 days	0 days	100%	Wed 28/4/21	Mon 21/2/22	Wed 28/4/21	Mon 21/2/22	0 days	0 days														
243	PS-20410	Batch 1 (Lau Fau Shan Road, Fung Kong Tsuen Road)	80 days	0 days	100%	Wed 28/4/21	Fri 16/7/21	Wed 28/4/21	Fri 16/7/21	0 days	0 days		244												
244	PS-20420	Batch 2 (Road L53, Road L54)	100 days	0 days	100%	Sat 17/7/21	Sun 24/10/21	Sat 17/7/21	Sun 24/10/21	0 days	0 days	243	245												
245	PS-20430	Batch 3 (Ha Tsuen Road, Road D1)	120 days	0 days	100%	Mon 25/10/21	Mon 21/2/22	Mon 25/10/21	Mon 21/2/22	0 days	0 days	244													
246	PS-20500	E&M Materials	60 days	0 days	100%	Tue 7/11/23	Fri 5/1/24	Tue 7/11/23	Fri 5/1/24	0 days	0 days														
247	PS-20510	Fabrication and Delivery	60 days	0 days	100%	Tue 7/11/23	Fri 5/1/24	Tue 7/11/23	Fri 5/1/24	0 days	0 days	363	1078												
248	PS-20600	Road Lighting Materials	60 days	0 days	100%	Fri 10/2/23	Mon 10/4/23	Fri 10/2/23	Mon 10/4/23	0 days	0 days														
249	PS-20610	Fabrication and Delivery	60 days	0 days	100%	Fri 10/2/23	Mon 10/4/23	Fri 10/2/23	Mon 10/4/23	0 days	0 days	224	985,894												
250		Design and Method of Works	1529 days	0 days	100%	Tue 20/4/21	Thu 26/6/25	Tue 20/4/21	Thu 26/6/25	0 days	0 days														
251	DM-10000	Permanent Works Design	863 days	0 days	100%	Thu 10/6/21	Fri 20/10/23	Thu 10/6/21	Fri 20/10/23	0 days	0 days														
252	DM-10100	Natural Terrain Hazard Study	641 days	0 days	100%	Tue 18/1/22	Fri 20/10/23	Tue 18/1/22	Fri 20/10/23	0 days	0 days														
253	DM-10110	Submission of the Detailed Boulder Survey Report with the Boulder Hazard Mitigation Measures	31 days	0 days	100%	Tue 18/1/22	Thu 17/2/22	Tue 18/1/22	Thu 17/2/22	0 days	0 days	31	254												
254	DM-10120	Approval from GEO	610 days	0 days	100%	Fri 18/2/22	Fri 20/10/23	Fri 18/2/22	Fri 20/10/23	0 days	0 days	253	320												
255	DM-10200	Sewage Pumping Station	201 days	0 days	100%	Wed 1/3/23	Sun 17/9/23	Wed 1/3/23	Sun 17/9/23	0 days	0 days														
256	DM-10210	Prepare and Submit Design	120 days	0 days	100%	Wed 1/3/23	Wed 28/6/23	Wed 1/3/23	Wed 28/6/23	0 days	0 days		257												
257	DM-10220	ICE Certification, Approval and Consent	21 days	0 days	100%	Thu 29/6/23	Wed 19/7/23	Thu 29/6/23	Wed 19/7/23	0 days	0 days	256	258												
258	DM-10230	Approval from DSD	60 days	0 days	100%	Thu 20/7/23	Sun 17/9/23	Thu 20/7/23	Sun 17/9/23	0 days	0 days	257	362												
259	DM-10300	Boost-Up Transformer Room	141 days	0 days	100%	Thu 10/6/21	Fri 28/10/21	Thu 10/6/21	Fri 28/10/21	0 days	0 days														
260	DM-10310	Prepare and Submit Design	60 days	0 days	100%	Thu 10/6/21	Sun 8/8/21	Thu 10/6/21	Sun 8/8/21	0 days	0 days	60FS-141 days	261												
261	DM-10320	ICE Certification, Approval and Consent	21 days	0 days	100%	Mon 9/8/21	Sun 29/8/21	Mon 9/8/21	Sun 29/8/21	0 days	0 days	260	262												
262	DM-10330	Approval from CLP	60 days	0 days	100%	Mon 30/8/21	Fri 28/10/21	Mon 30/8/21	Fri 28/10/21	0 days	0 days	261	358												
263	DM-10400	Road Lighting System for Road D1 and L51	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days														
264	DM-10410	Prepare and Submit Design	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	44FS+1 day,224	265												
265	DM-10420	ICE Certification, Approval and Consent	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	264	266,268												
266	DM-10430	Approval from HyD Lighting Division	0 days	0 days	100%	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	Thu 9/2/23	0 days	0 days	265	457												
267	DM-10500	Road Lighting System for Road L53 and L54	175 days	0 days	100%	Fri 10/2/23	Thu 3/8/23	Fri 10/2/23	Thu 3/8/23	0 days	0 days														
268	DM-10510	Prepare and Submit Design	70 days	0 days	100%	Fri 10/2/23	Thu 20/4/23	Fri 10/2/23	Thu 20/4/23	0 days	0 days	265	269												
269	DM-10520	ICE Certification, Approval and Consent	21 days	0 days	100%	Fri 21/4/23	Thu 11/5/23	Fri 21/4/23	Thu 11/5/23	0 days	0 days	268	270												
270	D-M10530	Approval from HyD Lighting Division	84 days	0 days	100%	Fri 12/5/23	Thu 3/8/23	Fri 12/5/23	Thu 3/8/23	0 days	0 days	269	457												
271	DM-20000	Temporary Works Design	962 days	0 days	100%	Tue 20/4/21	Thu 7/12/23	Tue 20/4/21	Thu 7/12/23	0 days	0 days														
272	DM-20100	Site Establishment	740 days	0 days	100%	Tue 20/4/21	Sat 29/4/23	Tue 20/4/21	Sat 29/4/23	0 days	0 days														
273	DM-20110	PM's Accommodation	40 days	0 days	100%	Thu 1/7/21	Mon 9/8/21	Thu 1/7/21	Mon 9/8/21	0 days	0 days														
274	DM-20111	Prepare and Submit Design	20 days	0 days	100%	Thu 1/7/21	Tue 20/7/21	Thu 1/7/21	Tue 20/7/21	0 days	0 days	188	275												
275	DM-20112	ICE certification, approval and Consent	20 days	0 days	100%	Wed 21/7/21	Mon 9/8/21	Wed 21/7/21	Mon 9/8/21	0 days	0 days	274	376,233												
276	DM-20120	Site facilities (Hoarding, Project Signboard, Temporary Traffic Sign etc.)	32 days	0 days	100%	Tue 20/4/21	Fri 21/5/21	Tue 20/4/21	Fri 21/5/21	0 days	0 days														
277	DM-20121	Prepare and Submit Design	20 days	0 days	100%	Tue 20/4/21	Sun 9/5/21	Tue 20/4/21	Sun 9/5/21	0 days	0 days	2FS+1 day	278,280												
278	DM-20122	ICE Certification, Approval and Consent	12 days	0 days	100%	Mon 10/5/21	Fri 21/5/21	Mon 10/5/21	Fri 21/5/21	0 days	0 days	277	382,373												
279	DM-20130	Typical Excavation Shoring System for Trial Pit	30 days	0 days	100%	Mon 10/5/21	Tue 8/6/21	Mon 10/5/21	Tue 8/6/21	0 days	0 days														

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors
280	DM-20131	Prepare and Submit Design	18 days	0 days	100%	Mon 10/5/21	Thu 27/5/21	Mon 10/5/21	Thu 27/5/21	0 days	0 days	277	281
281	DM-20132	ICE Certification, Approval and Consent	12 days	0 days	100%	Fri 28/5/21	Tue 8/6/21	Fri 28/5/21	Tue 8/6/21	0 days	0 days	280	379
282	DM-20140	Site Traffic Management Plan	12 days	0 days	100%	Tue 18/4/23	Sat 29/4/23	Tue 18/4/23	Sat 29/4/23	0 days	0 days		
283	DM-20141	Traffic Diversion for Kai Pak Ling Road and L53 Construction	12 days	0 days	100%	Tue 18/4/23	Sat 29/4/23	Tue 18/4/23	Sat 29/4/23	0 days	0 days	157	475,480
284	DM-20200	Decontamination Works	351 days	0 days	100%	Thu 3/3/22	Thu 16/2/23	Thu 3/3/22	Thu 16/2/23	0 days	0 days		
285	DM-20210	Contamination Assessment Plan	283 days	0 days	100%	Thu 3/3/22	Sat 10/12/22	Thu 3/3/22	Sat 10/12/22	0 days	0 days		
286	DM-20211	Batch 1 (Site 3-6, Site 3-7, Road D1 adjacent to site 3-6 and site 3-7, Detention Pond)	44 days	0 days	100%	Fri 28/10/22	Sat 10/12/22	Fri 28/10/22	Sat 10/12/22	0 days	0 days		
287	DM-202111	Site Appraisal and Preparation of Plan	14 days	0 days	100%	Fri 28/10/22	Thu 10/11/22	Fri 28/10/22	Thu 10/11/22	0 days	0 days	564SS	288
288	DM-202112	Submission and Endorsement by EPD	30 days	0 days	100%	Fri 11/11/22	Sat 10/12/22	Fri 11/11/22	Sat 10/12/22	0 days	0 days	287	652FF
289	DM-20212	Batch 2 (Site 3-8, Road L51, Road D1 adjacent to Site 3-8)	55 days	0 days	100%	Thu 3/3/22	Tue 26/4/22	Thu 3/3/22	Tue 26/4/22	0 days	0 days		
290	DM-202121	Site Appraisal and Preparation of Plan	25 days	0 days	100%	Thu 3/3/22	Sun 27/3/22	Thu 3/3/22	Sun 27/3/22	0 days	0 days	746SS	291
291	DM-202122	Submission and Endorsement by EPD	30 days	0 days	100%	Mon 28/3/22	Tue 26/4/22	Mon 28/3/22	Tue 26/4/22	0 days	0 days	290	747FF
292	DM-20213	Batch 3 (Site 2-18, Site 2-19, Road L54)	55 days	0 days	100%	Fri 29/4/22	Ned 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days		
293	DM-202131	Site Appraisal and Preparation of Plan	25 days	0 days	100%	Fri 29/4/22	Mon 23/5/22	Fri 29/4/22	Mon 23/5/22	0 days	0 days	846SS	294
294	DM-202132	Submission and Endorsement by EPD	30 days	0 days	100%	Tue 24/5/22	Ned 22/6/22	Tue 24/5/22	Wed 22/6/22	0 days	0 days	293	847FF,926FF
295	DM-20220	Cement Solidification System	48 days	0 days	100%	Sat 31/12/22	Thu 16/2/23	Sat 31/12/22	Thu 16/2/23	0 days	0 days		
296	DM-20221	Prepare and Submit Design	24 days	0 days	100%	Sat 31/12/22	Mon 23/1/23	Sat 31/12/22	Mon 23/1/23	0 days	0 days	750,567,849	297
297	DM-20222	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 24/1/23	Thu 16/2/23	Tue 24/1/23	Thu 16/2/23	0 days	0 days	296	432FS-24 days
298	DM-20230	Biopile System	48 days	0 days	100%	Sat 31/12/22	Thu 16/2/23	Sat 31/12/22	Thu 16/2/23	0 days	0 days		
299	DM-20231	Prepare and Submit Design	24 days	0 days	100%	Sat 31/12/22	Mon 23/1/23	Sat 31/12/22	Mon 23/1/23	0 days	0 days	750,567,849	300
300	DM-20232	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 24/1/23	Thu 16/2/23	Tue 24/1/23	Thu 16/2/23	0 days	0 days	299	435FS-24 days
301	DM-20300	Demolition Works	84 days	0 days	100%	Sat 29/1/22	Fri 22/4/22	Sat 29/1/22	Fri 22/4/22	0 days	0 days		
302	DM-20310	Demolition of RC Structures less than 2-storey	48 days	0 days	100%	Sat 29/1/22	Thu 17/3/22	Sat 29/1/22	Thu 17/3/22	0 days	0 days		
303	DM-20311	Prepare and Submit Design	24 days	0 days	100%	Sat 29/1/22	Mon 21/2/22	Sat 29/1/22	Mon 21/2/22	0 days	0 days	38SS+1 day,39SS+1 c	304,306
304	DM-20312	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 22/2/22	Thu 17/3/22	Tue 22/2/22	Thu 17/3/22	0 days	0 days	303	396
305	DM-20320	Demolition of Steel Frame Structures	60 days	0 days	100%	Tue 22/2/22	Fri 22/4/22	Tue 22/2/22	Fri 22/4/22	0 days	0 days		
306	DM-20321	Prepare and Submit Design	36 days	0 days	100%	Tue 22/2/22	Tue 29/3/22	Tue 22/2/22	Tue 29/3/22	0 days	0 days	303	307
307	DM-20322	ICE Certification, Approval and Consent	24 days	0 days	100%	Wed 30/3/22	Fri 22/4/22	Wed 30/3/22	Fri 22/4/22	0 days	0 days	306	399
308	DM-20400	Drainage, Sewerage and Water Works	60 days	0 days	100%	Thu 29/4/21	Sun 27/6/21	Thu 29/4/21	Sun 27/6/21	0 days	0 days		
309	DM-20410	ELS Design (By Shoring Method)	36 days	0 days	100%	Thu 29/4/21	Thu 3/6/21	Thu 29/4/21	Thu 3/6/21	0 days	0 days		
310	DM-20411	Prepare and Submit Design	12 days	0 days	100%	Thu 29/4/21	Mon 10/5/21	Thu 29/4/21	Mon 10/5/21	0 days	0 days	46FS+1 day	311,313
311	DM-20412	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 11/5/21	Thu 3/6/21	Tue 11/5/21	Thu 3/6/21	0 days	0 days	310	403,406,409
312	DM-20420	Temporary Utility Support	36 days	0 days	100%	Tue 11/5/21	Tue 15/6/21	Tue 11/5/21	Tue 15/6/21	0 days	0 days		
313	DM-20421	Prepare and Submit Design	12 days	0 days	100%	Tue 11/5/21	Sat 22/5/21	Tue 11/5/21	Sat 22/5/21	0 days	0 days	310	314,316
314	DM-20422	ICE Certification, Approval and Consent	24 days	0 days	100%	Sun 23/5/21	Tue 15/6/21	Sun 23/5/21	Tue 15/6/21	0 days	0 days	313	403,406,409
315	DM-20430	Formwork Design for Manhole Construction	36 days	0 days	100%	Sun 23/5/21	Sun 27/6/21	Sun 23/5/21	Sun 27/6/21	0 days	0 days		
316	DM-20431	Prepare and Submit Design	12 days	0 days	100%	Sun 23/5/21	Thu 3/6/21	Sun 23/5/21	Thu 3/6/21	0 days	0 days	313	317
317	DM-20432	ICE Certification, Approval and Consent	24 days	0 days	100%	Fri 4/6/21	Sun 27/6/21	Fri 4/6/21	Sun 27/6/21	0 days	0 days	316	406,409
318	DM-20500	Geotechnical Works	48 days	0 days	100%	Sat 21/10/23	Thu 7/12/23	Sat 21/10/23	Thu 7/12/23	0 days	0 days		
319	DM-20510	Working Platform	36 days	0 days	100%	Sat 21/10/23	Sat 25/11/23	Sat 21/10/23	Sat 25/11/23	0 days	0 days		
320	DM-20511	Prepare and Submit Design	12 days	0 days	100%	Sat 21/10/23	Wed 1/11/23	Sat 21/10/23	Wed 1/11/23	0 days	0 days	254	321,323
321	DM-20512	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 2/11/23	Sat 25/11/23	Thu 2/11/23	Sat 25/11/23	0 days	0 days	320	422
322	DM-20520	Formwork Design for RC Structures	36 days	0 days	100%	Thu 2/11/23	Thu 7/12/23	Thu 2/11/23	Thu 7/12/23	0 days	0 days		
323	DM-20521	Prepare and Submit Design	12 days	0 days	100%	Thu 2/11/23	Mon 13/11/23	Thu 2/11/23	Mon 13/11/23	0 days	0 days	320	324
324	DM-20522	ICE Certification, Approval and Consent	24 days	0 days	100%	Tue 14/11/23	Thu 7/12/23	Tue 14/11/23	Thu 7/12/23	0 days	0 days	323	422
325	DM-20600	Pipe Jacking	60 days	0 days	100%	Sat 14/8/21	Tue 12/10/21	Sat 14/8/21	Tue 12/10/21	0 days	0 days		
326	DM-20610	ELS Design (By Shoring Method)	60 days	0 days	100%	Sat 14/8/21	Tue 12/10/21	Sat 14/8/21	Tue 12/10/21	0 days	0 days		
327	DM-20611	Prepare and Submit Design	30 days	0 days	100%	Sat 14/8/21	Sun 12/9/21	Sat 14/8/21	Sun 12/9/21	0 days	0 days	151,218	328
328	DM-20612	ICE Certification, Approval and Consent	30 days	0 days	100%	Mon 13/9/21	Tue 12/10/21	Mon 13/9/21	Tue 12/10/21	0 days	0 days	327	454
329	DM-20700	Retaining Wall	158 days	0 days	100%	Wed 28/4/21	Sat 2/10/21	Wed 28/4/21	Sat 2/10/21	0 days	0 days		
330	DM-20710	Formwork Design for Lagging Wall Construction (Soldier Pile Wall)	36 days	0 days	100%	Wed 28/4/21	Wed 2/6/21	Wed 28/4/21	Wed 2/6/21	0 days	0 days		
331	DM-20711	Prepare and Submit Design	12 days	0 days	100%	Wed 28/4/21	Sun 9/5/21	Wed 28/4/21	Sun 9/5/21	0 days	0 days		332,334
332	DM-20712	ICE Certification, Approval and Consent	24 days	0 days	100%	Mon 10/5/21	Wed 2/6/21	Mon 10/5/21	Wed 2/6/21	0 days	0 days	331	413
333	DM-20720	Formwork Design for Lagging Wall Construction (Bored Pile Wall)	36 days	0 days	100%	Mon 10/5/21	Mon 14/6/21	Mon 10/5/21	Mon 14/6/21	0 days	0 days		
334	DM-20721	Prepare and Submit Design	12 days	0 days	100%	Mon 10/5/21	Fri 21/5/21	Mon 10/5/21	Fri 21/5/21	0 days	0 days	331	335,337
335	DM-20722	ICE Certification, Approval and Consent	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	334	416



ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors
336	DM-20730	Formwork Design for RC Capping Beam Construction	36 days	0 days	100%	Sat 22/5/21	Sat 26/6/21	Sat 22/5/21	Sat 26/6/21	0 days	0 days		
337	DM-20731	Prepare and Submit Design	12 days	0 days	100%	Sat 22/5/21	Wed 2/6/21	Sat 22/5/21	Wed 2/6/21	0 days	0 days	334	338
338	DM-20732	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 3/6/21	Sat 26/6/21	Thu 3/6/21	Sat 26/6/21	0 days	0 days	337	413,416
339	DM-20740	Formwork Design for RC Retaining Wall Construction	36 days	0 days	100%	Sat 28/8/21	Sat 2/10/21	Sat 28/8/21	Sat 2/10/21	0 days	0 days		
340	DM-20741	Prepare and Submit Design	12 days	0 days	100%	Sat 28/8/21	Wed 8/9/21	Sat 28/8/21	Wed 8/9/21	0 days	0 days	34	341
341	DM-20742	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 9/9/21	Sat 2/10/21	Thu 9/9/21	Sat 2/10/21	0 days	0 days	340	419
342	DM-20800	Detention Pond	36 days	0 days	100%	Sat 29/1/22	Sat 5/3/22	Sat 29/1/22	Sat 5/3/22	0 days	0 days		
343	DM-20810	Formwork Design for RC Structure Construction	36 days	0 days	100%	Sat 29/1/22	Sat 5/3/22	Sat 29/1/22	Sat 5/3/22	0 days	0 days		
344	DM-20011	Prepare and Submit Design	12 days	0 days	100%	Sat 29/1/22	Wed 9/2/22	Sat 29/1/22	Wed 9/2/22	0 days	0 days	39FS+1 day	345
345	DM-20812	ICE Certification, Approval and Consent	24 days	0 days	100%	Thu 10/2/22	Sat 5/3/22	Thu 10/2/22	Sat 5/3/22	0 days	0 days	344	444
346	DM-20900	RC Box Culvert	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days		887
347	DM-20910	Temp Works for Drainage Diversion	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days		
348	DM-20911	Prepare and Submit Design	30 days	0 days	100%	Sat 29/1/22	Sun 27/2/22	Sat 29/1/22	Sun 27/2/22	0 days	0 days	40FS+1 day	349,351,448SS
349	DM-20912	ICE Certification, Approval and Consent (By DSD)	120 days	0 days	100%	Mon 28/2/22	Mon 27/6/22	Mon 28/2/22	Mon 27/6/22	0 days	0 days	348,161FF	449FF
350	DM-20920	Temp Excavation for Box Culvert Construction (Open Cut with Concrete Block Wall)	50 days	0 days	100%	Mon 28/2/22	Mon 18/4/22	Mon 28/2/22	Mon 18/4/22	0 days	0 days		
351	DM-20921	Prepare and Submit Design	25 days	0 days	100%	Mon 28/2/22	Thu 24/3/22	Mon 28/2/22	Thu 24/3/22	0 days	0 days	348	352,354
352	DM-20922	ICE Certification, Approval and Consent	25 days	0 days	100%	Fri 25/3/22	Mon 18/4/22	Fri 25/3/22	Mon 18/4/22	0 days	0 days	351	451
353	DM-20930	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 25/3/22	Fri 13/5/22	Fri 25/3/22	Fri 13/5/22	0 days	0 days		
354	DM-20931	Prepare and Submit Design	25 days	0 days	100%	Fri 25/3/22	Mon 18/4/22	Fri 25/3/22	Mon 18/4/22	0 days	0 days	351	355
355	DM-20932	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 19/4/22	Fri 13/5/22	Tue 19/4/22	Fri 13/5/22	0 days	0 days	354	451
356	DM-21000	Transformer Room	50 days	0 days	100%	Fri 29/10/21	Fri 17/12/21	Fri 29/10/21	Fri 17/12/21	0 days	0 days		
357	DM-21010	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 29/10/21	Fri 17/12/21	Fri 29/10/21	Fri 17/12/21	0 days	0 days		
358	DM-21011	Prepare and Submit Design	25 days	0 days	100%	Fri 29/10/21	Mon 22/11/21	Fri 29/10/21	Mon 22/11/21	0 days	0 days	262	359
359	DM-21012	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 23/11/21	Fri 17/12/21	Tue 23/11/21	Fri 17/12/21	0 days	0 days	358	441
360	DM-21100	Sewage Pumping Station	75 days	0 days	100%	Mon 18/9/23	Fri 1/12/23	Mon 18/9/23	Fri 1/12/23	0 days	0 days		
361	DM-21110	ELS Design (By Shoring Method)	50 days	0 days	100%	Mon 18/9/23	Mon 6/1/23	Mon 18/9/23	Mon 6/1/23	0 days	0 days		
362	DM-21111	Prepare and Submit Design	25 days	0 days	100%	Mon 18/9/23	Thu 12/10/23	Mon 18/9/23	Thu 12/10/23	0 days	0 days	258	363,365
363	DM-21112	ICE Certification, Approval and Consent	25 days	0 days	100%	Fri 13/10/23	Mon 6/1/23	Fri 13/10/23	Mon 6/1/23	0 days	0 days	362	366,247
364	DM-21120	Formwork and Falsework Design for RC Structures	50 days	0 days	100%	Fri 13/10/23	Fri 1/12/23	Fri 13/10/23	Fri 1/12/23	0 days	0 days		
365	DM-21121	Prepare and Submit Design	25 days	0 days	100%	Fri 13/10/23	Mon 6/1/23	Fri 13/10/23	Mon 6/1/23	0 days	0 days	362	366
366	DM-21122	ICE Certification, Approval and Consent	25 days	0 days	100%	Tue 7/11/23	Fri 1/12/23	Tue 7/11/23	Fri 1/12/23	0 days	0 days	365,363	438,1127
367	DM-30000	Method Statement and Risk Assessment	1529 days	0 days	100%	Tue 20/4/21	Thu 26/6/25	Tue 20/4/21	Thu 26/6/25	0 days	0 days		
368	DM-30100	Site Establishment	150 days	0 days	100%	Tue 20/4/21	Thu 16/9/21	Tue 20/4/21	Thu 16/9/21	0 days	0 days		
369	DM-30110	General Site Clearance	9 days	0 days	100%	Tue 20/4/21	Wed 28/4/21	Tue 20/4/21	Wed 28/4/21	0 days	0 days		
370	DM-30111	Prepare and Submit Method Statement/Risk Assessment	2 days	0 days	100%	Tue 20/4/21	Wed 21/4/21	Tue 20/4/21	Wed 21/4/21	0 days	0 days	2FS+1 day	371
371	DM-30112	Approval and Consent	7 days	0 days	100%	Thu 22/4/21	Wed 28/4/21	Thu 22/4/21	Wed 28/4/21	0 days	0 days	370	491
372	DM-30120	Hoarding Construction	38 days	0 days	100%	Sat 22/5/21	Mon 28/6/21	Sat 22/5/21	Mon 28/6/21	0 days	0 days		
373	DM-30121	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	278	374
374	DM-30122	Approval and Consent	14 days	0 days	100%	Tue 15/6/21	Mon 28/6/21	Tue 15/6/21	Mon 28/6/21	0 days	0 days	373	
375	DM-30130	Construction of PM's Accommodation (MIC)	38 days	0 days	100%	Tue 10/8/21	Thu 16/9/21	Tue 10/8/21	Thu 16/9/21	0 days	0 days		
376	DM-30131	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Tue 10/8/21	Thu 2/9/21	Tue 10/8/21	Thu 2/9/21	0 days	0 days	275	377
377	DM-30132	Approval and Consent	14 days	0 days	100%	Fri 3/9/21	Thu 16/9/21	Fri 3/9/21	Thu 16/9/21	0 days	0 days	376	503
378	DM-30140	Utilities Detection and Trial Pit Excavation	21 days	0 days	100%	Wed 9/6/21	Tue 29/6/21	Wed 9/6/21	Tue 29/6/21	0 days	0 days		
379	DM-30141	Prepare and Submit Method Statement/Risk Assessment	7 days	0 days	100%	Wed 9/6/21	Tue 15/6/21	Wed 9/6/21	Tue 15/6/21	0 days	0 days	281	380
380	DM-30142	Approval and Consent	14 days	0 days	100%	Wed 16/6/21	Tue 29/6/21	Wed 16/6/21	Tue 29/6/21	0 days	0 days	379	
381	DM-30150	Project Signboard Construction	38 days	0 days	100%	Sat 22/5/21	Mon 28/6/21	Sat 22/5/21	Mon 28/6/21	0 days	0 days		
382	DM-30151	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 22/5/21	Mon 14/6/21	Sat 22/5/21	Mon 14/6/21	0 days	0 days	278	383
383	DM-30152	Approval and Consent	14 days	0 days	100%	Tue 15/6/21	Mon 28/6/21	Tue 15/6/21	Mon 28/6/21	0 days	0 days	382	500
384	DM-30200	Tree Treatment	42 days	0 days	100%	Tue 20/4/21	Mon 31/5/21	Tue 20/4/21	Mon 31/5/21	0 days	0 days		



ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
385	DM-30210	Tree Felling and Protection	28 days	0 days	100%	Tue 20/4/21	Mon 17/5/21	Tue 20/4/21	Mon 17/5/21	0 days	0 days														
386	DM-30211	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 20/4/21	Mon 3/5/21	Tue 20/4/21	Mon 3/5/21	0 days	0 days	2FS+1 day	387,389												
387	DM-30212	Approval and Consent	14 days	0 days	100%	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21	0 days	0 days	386	553												
388	DM-30220	Tree Transplanting	28 days	0 days	100%	Tue 4/5/21	Mon 31/5/21	Tue 4/5/21	Mon 31/5/21	0 days	0 days														
389	DM-30221	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 4/5/21	Mon 17/5/21	Tue 4/5/21	Mon 17/5/21	0 days	0 days	386	390												
390	DM-30222	Approval and Consent	14 days	0 days	100%	Tue 18/5/21	Mon 31/5/21	Tue 18/5/21	Mon 31/5/21	0 days	0 days	389	556												
391	DM-30300	Ground Investigation (Environmental Borehole, Trial Pit and GI Borehole)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days														
392	DM-30310	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day	393												
393	DM-30320	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	392	750,849,928,654												
394	DM-30400	Demolition Works	74 days	0 days	100%	Fri 18/3/22	Mon 30/5/22	Fri 18/3/22	Mon 30/5/22	0 days	0 days														
395	DM-30410	Demolition of RC Structures less than 2-storey	28 days	0 days	100%	Fri 18/3/22	Thu 14/4/22	Fri 18/3/22	Thu 14/4/22	0 days	0 days														
396	DM-30411	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Fri 18/3/22	Thu 31/3/22	Fri 18/3/22	Thu 31/3/22	0 days	0 days	304	397,399												
397	DM-30412	Approval and Consent	14 days	0 days	100%	Fri 1/4/22	Thu 14/4/22	Fri 1/4/22	Thu 14/4/22	0 days	0 days	396	559,560,647,646,843,922												
398	DM-30420	Demolition of Steel Frame Structures	38 days	0 days	100%	Sat 23/4/22	Mon 30/5/22	Sat 23/4/22	Mon 30/5/22	0 days	0 days														
399	DM-30421	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 23/4/22	Mon 16/5/22	Sat 23/4/22	Mon 16/5/22	0 days	0 days	396,307	400												
400	DM-30422	Approval and Consent	14 days	0 days	100%	Tue 17/5/22	Mon 30/5/22	Tue 17/5/22	Mon 30/5/22	0 days	0 days	399	559,560,647,646,843,922												
401	DM-30500	Drainage, Sewerage and Waterworks	56 days	0 days	100%	Wed 16/6/21	Tue 10/8/21	Wed 16/6/21	Tue 10/8/21	0 days	0 days														
402	DM-30510	Waterworks and Associated Reinstatement Works	28 days	0 days	100%	Wed 16/6/21	Tue 13/7/21	Wed 16/6/21	Tue 13/7/21	0 days	0 days														
403	DM-30511	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 16/6/21	Tue 29/6/21	Wed 16/6/21	Tue 29/6/21	0 days	0 days	311,314	404,406												
404	DM-30512	Approval and Consent	14 days	0 days	100%	Wed 30/6/21	Tue 13/7/21	Wed 30/6/21	Tue 13/7/21	0 days	0 days	403	997,1102,1111,1267,1239												
405	DM-30520	Drainage and Associated Roadworks	28 days	0 days	100%	Wed 30/6/21	Tue 27/7/21	Wed 30/6/21	Tue 27/7/21	0 days	0 days														
406	DM-30521	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 30/6/21	Tue 13/7/21	Wed 30/6/21	Tue 13/7/21	0 days	0 days	403,317,311,314	407,409												
407	DM-30522	Approval and Consent	14 days	0 days	100%	Wed 14/7/21	Tue 27/7/21	Wed 14/7/21	Tue 27/7/21	0 days	0 days	406	989,1317,1264,1237,1213												
408	DM-30530	Sewerage and Associated Reinstatement Works	28 days	0 days	100%	Wed 14/7/21	Tue 10/8/21	Wed 14/7/21	Tue 10/8/21	0 days	0 days														
409	DM-30531	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Wed 14/7/21	Tue 27/7/21	Wed 14/7/21	Tue 27/7/21	0 days	0 days	406,317,311,314	410												
410	DM-30532	Approval and Consent	14 days	0 days	100%	Wed 28/7/21	Tue 10/8/21	Wed 28/7/21	Tue 10/8/21	0 days	0 days	409	991,1317,1264,1237,1213												
411	DM-30600	Construction of Retaining Wall	136 days	0 days	100%	Sun 27/6/21	Tue 9/11/21	Sun 27/6/21	Tue 9/11/21	0 days	0 days														
412	DM-30610	Soldier Pile Wall	38 days	0 days	100%	Sun 27/6/21	Tue 3/8/21	Sun 27/6/21	Tue 3/8/21	0 days	0 days														
413	DM-30611	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 27/6/21	Tue 20/7/21	Sun 27/6/21	Tue 20/7/21	0 days	0 days	332,338	414												
414	DM-30612	Approval and Consent	14 days	0 days	100%	Wed 21/7/21	Tue 3/8/21	Wed 21/7/21	Tue 3/8/21	0 days	0 days	413													
415	DM-30620	Bored Pile Wall	38 days	0 days	100%	Sun 27/6/21	Tue 3/8/21	Sun 27/6/21	Tue 3/8/21	0 days	0 days														
416	DM-30621	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 27/6/21	Tue 20/7/21	Sun 27/6/21	Tue 20/7/21	0 days	0 days	335,338	417												
417	DM-30622	Approval and Consent	14 days	0 days	100%	Wed 21/7/21	Tue 3/8/21	Wed 21/7/21	Tue 3/8/21	0 days	0 days	416													
418	DM-30630	RC Retaining Wall	38 days	0 days	100%	Sun 3/10/21	Tue 9/11/21	Sun 3/10/21	Tue 9/11/21	0 days	0 days														
419	DM-30631	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sun 3/10/21	Tue 26/10/21	Sun 3/10/21	Tue 26/10/21	0 days	0 days	341	420												
420	DM-30632	Approval and Consent	14 days	0 days	100%	Wed 27/10/21	Tue 9/11/21	Wed 27/10/21	Tue 9/11/21	0 days	0 days	419	944												
421	DM-30700	Geotechnical Works	39 days	0 days	100%	Thu 2/5/24	Sun 9/6/24	Thu 2/5/24	Sun 9/6/24	0 days	0 days														
422	DM-30710	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Thu 2/5/24	Sat 25/5/24	Thu 2/5/24	Sat 25/5/24	0 days	0 days	324,321	423												
423	DM-30720	Approval and Consent	14 days	0 days	100%	Mon 27/5/24	Sun 9/6/24	Mon 27/5/24	Sun 9/6/24	0 days	0 days	422	1332FS+80 days												
424	DM-30800	Typical Roadworks Construction (Ducts, Pavement, Street furniture, Road Marking etc.)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days														
425	DM-30810	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day	426												
426	DM-30820	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	425	1003,1319,1284,1285,122												
427	DM-30900	Site Formation Works (Earthwork and Surface Drainage)	38 days	0 days	100%	Wed 19/1/22	Fri 25/2/22	Wed 19/1/22	Fri 25/2/22	0 days	0 days														

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
428	DM-30910	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 19/1/22	Fri 11/2/22	Wed 19/1/22	Fri 11/2/22	0 days	0 days	31FS+1 day	429												
429	DM-30920	Approval and Consent	14 days	0 days	100%	Sat 12/2/22	Fri 25/2/22	Sat 12/2/22	Fri 25/2/22	0 days	0 days	428	574,672,775,780,867,935,936												
430	DM-31000	Decontamination Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days														
431	DM-31010	Cement Solidification Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days														
432	DM-31011	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 24/1/23	Mon 6/2/23	Tue 24/1/23	Mon 6/2/23	0 days	0 days	297FS-24 days	433												
433	DM-31012	Approval and Consent	14 days	0 days	100%	Tue 7/2/23	Mon 20/2/23	Tue 7/2/23	Mon 20/2/23	0 days	0 days	432													
434	DM-31020	Biopile Works	28 days	0 days	100%	Tue 24/1/23	Mon 20/2/23	Tue 24/1/23	Mon 20/2/23	0 days	0 days														
435	DM-31021	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Tue 24/1/23	Mon 6/2/23	Tue 24/1/23	Mon 6/2/23	0 days	0 days	300FS-24 days	436												
436	DM-31022	Approval and Consent	14 days	0 days	100%	Tue 7/2/23	Mon 20/2/23	Tue 7/2/23	Mon 20/2/23	0 days	0 days	435													
437	DM-31100	Construction of Sewage Pumping Station	38 days	0 days	100%	Sat 2/12/23	Mon 8/1/24	Sat 2/12/23	Mon 8/1/24	0 days	0 days														
438	DM-31110	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 2/12/23	Mon 25/12/23	Sat 2/12/23	Mon 25/12/23	0 days	0 days	366	439												
439	DM-31120	Approval and Consent	14 days	0 days	100%	Tue 26/12/23	Mon 8/1/24	Tue 26/12/23	Mon 8/1/24	0 days	0 days	438	1127												
440	DM-31200	Construction of Transformer Room	38 days	0 days	100%	Sat 18/12/23	Mon 24/1/24	Sat 18/12/23	Mon 24/1/24	0 days	0 days														
441	DM-31210	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Sat 18/12/23	Mon 10/1/24	Sat 18/12/23	Mon 10/1/24	0 days	0 days	359	442												
442	DM-31220	Approval and Consent	14 days	0 days	100%	Tue 11/1/24	Mon 24/1/24	Tue 11/1/24	Mon 24/1/24	0 days	0 days	441	1073												
443	DM-31300	Construction of Detention Pond	28 days	0 days	100%	Sun 6/3/22	Sat 2/4/22	Sun 6/3/22	Sat 2/4/22	0 days	0 days														
444	DM-31310	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Sun 6/3/22	Sat 19/3/22	Sun 6/3/22	Sat 19/3/22	0 days	0 days	345	445												
445	DM-31320	Approval and Consent	14 days	0 days	100%	Sun 20/3/22	Sat 2/4/22	Sun 20/3/22	Sat 2/4/22	0 days	0 days	444	1142												
446	DM-31400	Box Culvert Construction	188 days	0 days	100%	Sat 29/1/22	Thu 4/8/22	Sat 29/1/22	Thu 4/8/22	0 days	0 days														
447	DM-31410	Temp Drainage Diversion Works	150 days	0 days	100%	Sat 29/1/22	Mon 27/6/22	Sat 29/1/22	Mon 27/6/22	0 days	0 days														
448	DM-31411	Prepare and Submit Method Statement/Risk Assessment	30 days	0 days	100%	Sat 29/1/22	Sun 27/2/22	Sat 29/1/22	Sun 27/2/22	0 days	0 days	348SS	449												
449	DM-31412	Approval and Consent (By DSD)	120 days	0 days	100%	Mon 28/2/22	Mon 27/6/22	Mon 28/2/22	Mon 27/6/22	0 days	0 days	448,349FF	451												
450	DM-31420	Construction of RC Box Culvert	38 days	0 days	100%	Tue 28/6/22	Thu 4/8/22	Tue 28/6/22	Thu 4/8/22	0 days	0 days														
451	DM-31421	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Tue 28/6/22	Thu 21/7/22	Tue 28/6/22	Thu 21/7/22	0 days	0 days	352,355,449	452												
452	DM-31422	Approval and Consent	14 days	0 days	100%	Fri 22/7/22	Thu 4/8/22	Fri 22/7/22	Thu 4/8/22	0 days	0 days	451													
453	DM-31500	Pipe Jacking	38 days	0 days	100%	Wed 13/10/22	Fri 19/11/21	Wed 13/10/21	Fri 19/11/21	0 days	0 days														
454	DM-31510	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Wed 13/10/21	Fri 5/11/21	Wed 13/10/21	Fri 5/11/21	0 days	0 days	328	455												
455	DM-31520	Approval and Consent	14 days	0 days	100%	Sat 6/11/21	Fri 19/11/21	Sat 6/11/21	Fri 19/11/21	0 days	0 days	454	1094												
456	DM-31600	Road Lighting	28 days	0 days	100%	Fri 4/8/23	Thu 31/8/23	Fri 4/8/23	Thu 31/8/23	0 days	0 days														
457	DM-31610	Prepare and Submit Method Statement/Risk Assessment	14 days	0 days	100%	Fri 4/8/23	Thu 17/8/23	Fri 4/8/23	Thu 17/8/23	0 days	0 days	266,270	458												
458	DM-31620	Approval and Consent	14 days	0 days	100%	Fri 18/8/23	Thu 31/8/23	Fri 18/8/23	Thu 31/8/23	0 days	0 days	457	1010,1328,1286,1227,1241												
459	DM-31700	Soft Landscape	38 days	0 days	100%	Tue 20/5/25	Thu 26/6/25	Tue 20/5/25	Thu 26/6/25	0 days	0 days														
460	DM-31710	Tree Planting and Soiling	38 days	0 days	100%	Tue 20/5/25	Thu 26/6/25	Tue 20/5/25	Thu 26/6/25	0 days	0 days														
461	DM-31711	Prepare and Submit Method Statement/Risk Assessment	24 days	0 days	100%	Tue 20/5/25	Thu 12/6/25	Tue 20/5/25	Thu 12/6/25	0 days	0 days	227FS+830 days	462												
462	DM-31712	Approval and Consent	14 days	0 days	100%	Fri 13/6/25	Thu 26/6/25	Fri 13/6/25	Thu 26/6/25	0 days	0 days	461	1012,1329,1287,1228,1241												
463	DM-40000	Temporary Traffic Management Scheme	709 days	0 days	100%	Thu 23/9/21	Fri 1/9/23	Thu 23/9/21	Fri 1/9/23	0 days	0 days														
464	DM-40100	TTA around Ping Ha Road	462 days	0 days	100%	Thu 23/9/21	Sun 18/12/22	Thu 23/9/21	Sun 18/12/22	0 days	0 days														
465	DM-40110	Preparation of TTMS	420 days	0 days	100%	Thu 23/9/21	Wed 16/11/22	Thu 23/9/21	Wed 16/11/22	0 days	0 days	146	466												
466	DM-40120	Present and Approved at TMLG	1 day	0 days	100%	Thu 17/11/22	Thu 17/11/22	Thu 17/11/22	Thu 17/11/22	0 days	0 days	465	467												
467	DM-40130	Endorsement of TTMS	21 days	0 days	100%	Fri 18/11/22	Thu 8/12/22	Fri 18/11/22	Thu 8/12/22	0 days	0 days	466	468												
468	DM-40140	RWA Application and 2 Days Notification	10 days	0 days	100%	Fri 9/12/22	Sun 18/12/22	Fri 9/12/22	Sun 18/12/22	0 days	0 days	467	1088												
469	DM-40200	TTA around Ha Tsuen Road	492 days	0 days	100%	Thu 28/4/22	Fri 1/9/23	Thu 28/4/22	Fri 1/9/23	0 days	0 days														
470	DM-40210	Preparation of TTMS	460 days	0 days	100%	Thu 28/4/22	Mon 31/7/23	Thu 28/4/22	Mon 31/7/23	0 days	0 days	154	471												
471	DM-40220	Present and Approved at TMLG	1 day	0 days	100%	Tue 1/8/23	Tue 1/8/23	Tue 1/8/23	Tue 1/8/23	0 days	0 days	470	472												
472	DM-40230	Endorsement of TTMS	21 days	0 days	100%	Wed 2/8/23	Tue 22/8/23	Wed 2/8/23	Tue 22/8/23	0 days	0 days	471	473												
473	DM-40240	RWA Application and 2 Days Notification	10 days	0 days	100%	Wed 23/8/23	Fri 1/9/23	Wed 23/8/23	Fri 1/9/23	0 days	0 days	472	1111,1112,1131												
474	DM-40300	TTA around Fung Kong Tsuen Road	122 days	0 days	100%	Sun 30/4/23	Tue 29/8/23	Sun 30/4/23	Tue 29/8/23	0 days	0 days														
475	DM-40310	Preparation of TTMS	90 days	0 days	100%	Sun 30/4/23	Fri 28/7/23	Sun 30/4/23	Fri 28/7/23	0 days	0 days	157,283	476												
476	DM-40320	Present and Approved at TMLG	1 day	0 days	100%	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	0 days	0 days	475	477												
477	DM-40330	Endorsement of TTMS	21 days	0 days	100%	Sun 30/7/23	Sat 19/8/23	Sun 30/7/23	Sat 19/8/23	0 days	0 days	476	478												
478	DM-40340	RWA Application and 2 Days Notification	10 days	0 days	100%	Sun 20/8/23	Tue 29/8/23	Sun 20/8/23	Tue 29/8/23	0 days	0 days	477	989,1045												
479	DM-40400	TTA around Lau Fau Shan Road	122 days	0 days	100%	Sun 30/4/23	Tue 29/8/23	Sun 30/4/23	Tue 29/8/23	0 days	0 days														
480	DM-40310	Preparation of TTMS	90 days	0 days	100%	Sun 30/4/23	Fri 28/7/23	Sun 30/4/23	Fri 28/7/23	0 days	0 days	157,283	481												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
481	DM-40320	Present and Approved at TMLG	1 day	0 days	100%	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	Sat 29/7/23	0 days	0 days	480	482												
482	DM-40330	Endorsement of TTMS	21 days	0 days	100%	Sun 30/7/23	Sat 19/8/23	Sun 30/7/23	Sat 19/8/23	0 days	0 days	481	483												
483	DM-40340	RWA Application and 2 Days Notification	10 days	0 days	100%	Sun 20/8/23	Tue 29/8/23	Sun 20/8/23	Tue 29/8/23	0 days	0 days	482	989,1045												
484		Construction	1981 days	60.97 days	100%	Thu 29/4/21	Wed 30/9/26	Thu 29/4/21	Wed 30/9/26	0 days	0 days														
485		Preliminary	205 days	0 days	100%	Thu 29/4/21	Fri 19/11/21	Thu 29/4/21	Fri 19/11/21	0 days	0 days														
486	CON-P-10100	Environment Baseline Monitoring	44 days	0 days	100%	Thu 1/7/21	Fri 13/8/21	Thu 1/7/21	Fri 13/8/21	0 days	0 days														
487	CON-P-10110	Submission of Baseline Monitoring Plan	14 days	0 days	100%	Thu 1/7/21	Wed 14/7/21	Thu 1/7/21	Wed 14/7/21	0 days	0 days	191	488												
488	CON-P-10120	Conduct Baseline Monitoring	30 days	0 days	100%	Thu 15/7/21	Fri 13/8/21	Thu 15/7/21	Fri 13/8/21	0 days	0 days	487	489												
489	CON-P-10130	Completion of Baseline Monitoring	0 days	0 days	100%	Fri 13/8/21	Fri 13/8/21	Fri 13/8/21	Fri 13/8/21	0 days	0 days	488													
490	CON-P-20100	Site Depot	205 days	0 days	100%	Thu 29/4/21	Fri 19/11/21	Thu 29/4/21	Fri 19/11/21	0 days	0 days														
491	CON-P-20110	Site Clearance	2 days	0 days	100%	Thu 29/4/21	Fri 30/4/21	Thu 29/4/21	Fri 30/4/21	0 days	0 days	46FS+1 day,371	493,494,495,496												
492	CON-P-20120	Establishment	21 days	0 days	100%	Sat 1/5/21	Fri 21/5/21	Sat 1/5/21	Fri 21/5/21	0 days	0 days														
493	CON-P-20121	Condition Survey	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491	498												
494	CON-P-20122	Tree Survey	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491	498												
495	CON-P-20123	Initial Survey	14 days	0 days	100%	Sat 1/5/21	Fri 14/5/21	Sat 1/5/21	Fri 14/5/21	0 days	0 days	491	498												
496	CON-P-20124	Health & Hygiene Facilities	7 days	0 days	100%	Sat 1/5/21	Fri 7/5/21	Sat 1/5/21	Fri 7/5/21	0 days	0 days	491	497												
497	CON-P-20125	Underground Utilities Detection	7 days	0 days	100%	Sat 8/5/21	Fri 14/5/21	Sat 8/5/21	Fri 14/5/21	0 days	0 days	496	498												
498	CON-P-20126	Setting up Temporary Office	7 days	0 days	100%	Sat 15/5/21	Fri 21/5/21	Sat 15/5/21	Fri 21/5/21	0 days	0 days	493,494,495,497	500												
499	CON-P-20130	Hoarding/Project Signboard	8 days	0 days	100%	Tue 29/6/21	Tue 6/7/21	Tue 29/6/21	Tue 6/7/21	0 days	0 days														
500	CON-P-20131	Construction of Concrete Strip	2 days	0 days	100%	Tue 29/6/21	Wed 30/6/21	Tue 29/6/21	Wed 30/6/21	0 days	0 days	383,498	501												
501	CON-P-20132	Erection of Project Signboard	6 days	0 days	100%	Thu 1/7/21	Tue 6/7/21	Thu 1/7/21	Tue 6/7/21	0 days	0 days	500	503,514												
502	CON-P-20140	Project Manager's Accommodation	54 days	0 days	100%	Mon 27/9/21	Fri 19/11/21	Mon 27/9/21	Fri 19/11/21	0 days	0 days														
503	CON-P-20141	Construction of Foundation	42 days	0 days	100%	Mon 27/9/21	Sun 7/11/21	Mon 27/9/21	Sun 7/11/21	0 days	0 days	233FF,377,501	504,510SS												
504	CON-P-20142	Delivery of MIC Modulars	3 days	0 days	100%	Mon 8/11/21	Wed 10/11/21	Mon 8/11/21	Wed 10/11/21	0 days	0 days	503	505FS-3 days												
505	CON-P-20143	Erection of MIC Modulars	4 days	0 days	100%	Mon 8/11/21	Tue 11/11/21	Mon 8/11/21	Tue 11/11/21	0 days	0 days	504FS-3 days	506												
506	CON-P-20144	Connection of Power and associated E&M works	4 days	0 days	100%	Fri 12/11/21	Mon 15/11/21	Fri 12/11/21	Mon 15/11/21	0 days	0 days	505	507												
507	CON-P-20145	Testing and Commissioning	2 days	0 days	100%	Tue 16/11/21	Wed 17/11/21	Tue 16/11/21	Wed 17/11/21	0 days	0 days	506	508												
508	CON-P-20146	Delivery of Office Furniture and Equipment	2 days	0 days	100%	Thu 18/11/21	Fri 19/11/21	Thu 18/11/21	Fri 19/11/21	0 days	0 days	507	514												
509	CON-P-20150	Contractor's Accommodation	17 days	0 days	100%	Mon 27/9/21	Wed 13/10/21	Mon 27/9/21	Wed 13/10/21	0 days	0 days														
510	CON-P-20151	Construction of Foundation	10 days	0 days	100%	Mon 27/9/21	Wed 6/10/21	Mon 27/9/21	Wed 6/10/21	0 days	0 days	503SS	511												
511	CON-P-20152	Delivery and Erection of Office Containers	3 days	0 days	100%	Thu 7/10/21	Sat 9/10/21	Thu 7/10/21	Sat 9/10/21	0 days	0 days	510	512												
512	CON-P-20153	Connection of Power Supply	2 days	0 days	100%	Sun 10/10/21	Mon 11/10/21	Sun 10/10/21	Mon 11/10/21	0 days	0 days	511	513												
513	CON-P-20154	Delivery of office Furniture and Equipment	2 days	0 days	100%	Tue 12/10/21	Wed 13/10/21	Tue 12/10/21	Wed 13/10/21	0 days	0 days	512	514												
514	CON-P-30000	Completion of Site Accommodation	0 days	0 days	100%	Fri 19/11/21	Fri 19/11/21	Fri 19/11/21	Fri 19/11/21	0 days	0 days	508,513,501													
515		Section 1A1	1195 days	0 days	100%	Sun 19/12/21	Thu 27/3/25	Sun 19/12/21	Thu 27/3/25	0 days	0 days														
516		Site 3-6 Additional Works affected by CIF Area	744 days	0 days	100%	Mon 30/1/23	Tue 11/2/25	Mon 30/1/23	Tue 11/2/25	0 days	0 days														
517	CON-3.6-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51	518,519												
518	CON-3.6-CIF102	Removal of MIC Modules (PMI 073)	26 days	0 days	100%	Mon 24/6/24	Fri 19/7/24	Mon 24/6/24	Fri 19/7/24	0 days	0 days	517	535,1212,1220												
519	CON-3.6-CIF110	Removal of Hoarding for CIF (PMI 073)	8 days	0 days	100%	Mon 24/6/24	Mon 1/7/24	Mon 24/6/24	Mon 1/7/24	0 days	0 days	517	524												
520	CON-3.6-CIF120	Transportation of Imported Fill Material from Site 3-6 UP to Site 3-6 LP for Future Backfilling works	120 days	0 days	100%	Mon 30/1/23	Mon 29/5/23	Mon 30/1/23	Mon 29/5/23	0 days	0 days	577	581,526												
521	CON-3.6-CIF130	Transportation of Excavated Material from Site 3-6 UP (south) to Completed Platform at Site 3-6 for Future Backfilling works	155 days	0 days	100%	Mon 30/1/23	Mon 30/7/23	Mon 30/1/23	Mon 30/7/23	0 days	0 days	577	581,526												
522	CON-3.6-CIF140	Transportation of Excavated Material from Site 3-6 UP (North) to Completed Platform at Site 3-6 UP(South) for Future Backfilling works	155 days	0 days	100%	Mon 30/1/23	Mon 30/7/23	Mon 30/1/23	Mon 30/7/23	0 days	0 days	577	581,526												
523	CON-3.6-CIF150	Transportation of Treated Heavy Metal contaminated soil from Detention pond to Site 3-6 for Future Backfilling works at Road D1	120 days	0 days	100%	Sat 28/10/23	Sat 24/2/24	Sat 28/10/23	Sat 24/2/24	0 days	0 days	1190SS	524												
524	CON-3.6-CIF160	Transportation of Treated Heavy Metal contaminated soil from Site 3-6 to Road D1 for Backfilling	37 days	0 days	100%	Fri 9/8/24	Sat 14/9/24	Fri 9/8/24	Sat 14/9/24	0 days	0 days	1220,1212,523,519	611,526												
525	CON-3.6-CIF170	Transport of Stockpile to other Location for Backfilling	171 days	0 days	100%	Sun 25/8/24	Tue 11/2/25	Sun 25/8/24	Tue 11/2/25	0 days	0 days	581SS	611												
526	CON-3.6-CIF180	Transport of Stock Material to Site 3-7 for Backfilling	63 days	0 days	100%	Sun 15/9/24	Sat 16/11/24	Sun 15/9/24	Sat 16/11/24	0 days	0 days	680SS,520,521,522,5,598													
527	CON-3.6-CIF200	Removal of Temporary Sewerage Pumping Station and Septic Tank (PMI 073)	20 days	0 days	100%	Mon 22/7/24	Sat 10/8/24	Mon 22/7/24	Sat 10/8/24	0 days	0 days	535	528												
528	CON-3.6-CIF210	Backfill & Compaction at Sewerage Pumping Station and Septic Tank +19.0mPD (PMI 073)	14 days	0 days	100%	Sun 11/8/24	Sat 24/8/24	Sun 11/8/24	Sat 24/8/24	0 days	0 days	527	581												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026	
529	CON-3.6-CIF220	Removal of additional Pavement within HSKCIF (PMI 073)	16 days	0 days	100%	Wed 24/7/24	Thu 8/8/24	Wed 24/7/24	Thu 8/8/24	0 days	0 days	550,535	530SS+7 days,578													
530	CON-3.6-CIF230	Removal of Sewer and Watermain (PMI 073)	15 days	0 days	100%	Wed 31/7/24	Wed 14/8/24	Wed 31/7/24	Wed 14/8/24	0 days	0 days	550,529SS+7 days	581													
531		Site 3-6 (Portion A2,B1,B2,B3)	1195 days	0 days	100%	Jun 19/12/2	Thu 27/3/25	Sun 19/12/21	Thu 27/3/25	0 days	0 days															
532	CON-3.6-10000	Site Clearance	916 days	0 days	100%	Tue 18/1/22	Sun 21/7/24	Tue 18/1/22	Sun 21/7/24	0 days	0 days															
533	CON-3.6-10100	Site Clearance for Portion A2	5 days	0 days	100%	Tue 18/1/22	Sat 22/1/22	Tue 18/1/22	Sat 22/1/22	0 days	0 days	31	537,539,541,543,545,546,548													
534	CON-3.6-10200	Site Clearance for Portion B1,B2	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	38,39	538,540,542,544,547,549													
535	CON-3.6-10300	Site Clearance for Portion B2,B3 (CIF) after Decommissioning of CIF	2 days	0 days	100%	Sat 20/7/24	Sun 21/7/24	Sat 20/7/24	Sun 21/7/24	0 days	0 days	518	550,560,527,529													
536	CON-3.6-20000	Establishment	948 days	0 days	100%	Jun 19/12/2	Tue 23/7/24	Sun 19/12/21	Tue 23/7/24	0 days	0 days															
537	CON-3.6-20100	Condition Survey for Existing Structures to be Demolished for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533	538													
538	CON-3.6-20200	Condition Survey for Existing Structures to be Demolished for Portion B1,B2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	534,537	557,559,554													
539	CON-3.6-20300	Tree Survey for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533	553,556													
540	CON-3.6-20400	Tree Survey for Portion B1,B2	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	534	557,554													
541	CON-3.6-20500	Initial Survey for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533	553,556													
542	CON-3.6-20600	Initial Survey for Portion B1,B2	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	534	557,554													
543	CON-3.6-20700	Site Haul Road for Portion A2	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533	553,556													
544	CON-3.6-20800	Site Haul Road for Portion B1,B2	7 days	0 days	100%	Jun 19/12/2	Sat 25/12/21	Sun 19/12/21	Sat 25/12/21	0 days	0 days	534	557,554													
545	CON-3.6-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533	553,556													
546	CON-3.6-21000	Fence Work & Gate for Portion A2	14 days	0 days	100%	Sun 23/1/22	Sat 5/2/22	Sun 23/1/22	Sat 5/2/22	0 days	0 days	533	553,556													
547	CON-3.6-21100	Fence Work for Portion B1,B2	14 days	0 days	100%	Jun 19/12/2	Sat 1/1/22	Sun 19/12/21	Sat 1/1/22	0 days	0 days	534	557,551,554													
548	CON-3.6-21200	Underground Utilities Detection for Portion A2	7 days	0 days	100%	Sun 23/1/22	Sat 29/1/22	Sun 23/1/22	Sat 29/1/22	0 days	0 days	533	553,556													
549	CON-3.6-21300	Underground Utilities Detection for Portion B1,B2	7 days	0 days	100%	Sun 19/12/21	Sat 25/12/21	Sun 19/12/21	Sat 25/12/21	0 days	0 days	534	557,554													
550	CON-3.6-21310	Underground Utilities Detection for Portion B2,B3 (CIF)	2 days	0 days	100%	Mon 22/7/24	Tue 23/7/24	Mon 22/7/24	Tue 23/7/24	0 days	0 days	535	555,529,530													
551	CON-3.6-21400	Install Monitoring Points	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	547	559,567,568,611													
552	CON-3.6-30000	Tree Treatment	901 days	0 days	100%	Sun 6/2/22	Thu 25/7/24	Sun 6/2/22	Thu 25/7/24	0 days	0 days															
553	CON-3.6-30100	Tree Felling for Portion A2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	539,541,543,545,546,563														
554	CON-3.6-30200	Tree Felling for Portion B1, B2	14 days	0 days	100%	Sun 20/2/22	Sat 5/3/22	Sun 20/2/22	Sat 5/3/22	0 days	0 days	538,540,542,544,547,559,567,568,611,556														
555	CON-3.6-30210	Tree Felling for Portion B2,B3 (CIF)	2 days	0 days	100%	Wed 24/7/24	Thu 25/7/24	Wed 24/7/24	Thu 25/7/24	0 days	0 days	550														
556	CON-3.6-30300	Tree Protection Portion A2	14 days	0 days	100%	Sun 6/2/22	Sat 19/2/22	Sun 6/2/22	Sat 19/2/22	0 days	0 days	539,541,543,545,546,559,563														
557	CON-3.6-30400	Tree Protection Portion B1,B2	14 days	0 days	100%	Sun 20/2/22	Sat 5/3/22	Sun 20/2/22	Sat 5/3/22	0 days	0 days	538,540,542,544,547,559														
558	CON-3.6-40000	Demolition work	777 days	0 days	100%	Mon 20/6/22	Sun 4/8/24	Mon 20/6/22	Sun 4/8/24	0 days	0 days															
559	CON-3.6-40100	Demolition of Existing Structures	60 days	0 days	100%	Mon 20/6/22	Thu 18/8/22	Mon 20/6/22	Thu 18/8/22	0 days	0 days	538,397,400,551,557,574,567FS-20 days,568FS														
560	CON-3.6-40110	Demolition of Existing Steel Structures, existing sheet pile wall between +26.5mPD and +19.5mPD Platform (CIF)	14 days	0 days	100%	Mon 22/7/24	Sun 4/8/24	Mon 22/7/24	Sun 4/8/24	0 days	0 days	397,400,535	581													
561	CON-3.6-50000	Decontamination (Include Adjacent Road D1, Remediation of contaminated soil carried out at Detention Pond)	248 days	0 days	100%	Sun 20/2/22	Tue 25/10/22	Sun 20/2/22	Tue 25/10/22	0 days	0 days															
562	CON-3.6-51000	CAP	136 days	0 days	100%	Sun 20/2/22	Tue 5/7/22	Sun 20/2/22	Tue 5/7/22	0 days	0 days															
563	CON-3.6-51100	Site Appraisal for Portion A2	60 days	0 days	100%	Sun 20/2/22	Wed 20/4/22	Sun 20/2/22	Wed 20/4/22	0 days	0 days	553,556	564													
564	CON-3.6-51200	Site Appraisal for Portion B1,B2,B3& Preparation of CAP for all Portions	25 days	0 days	100%	Thu 21/4/22	Sun 15/5/22	Thu 21/4/22	Sun 15/5/22	0 days	0 days	563	287SS,565													
565	CON-3.6-51300	Submission& Endorsement by EPD	30 days	0 days	100%	Mon 6/6/22	Tue 5/7/22	Mon 6/6/22	Tue 5/7/22	0 days	0 days	564	567,568													
566	CON-3.6-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days															
567	CON-3.6-52100	Trial Pit Sampling& Testing	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days	565,551,554,559FS-2(570,296,299														
568	CON-3.6-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Sat 30/7/22	Mon 12/9/22	Sat 30/7/22	Mon 12/9/22	0 days	0 days	565,551,554,559FS-2(570 days														
569	CON-3.6-53000	CAR & RAP Submission	43 days	0 days	100%	Tue 13/9/22	Tue 25/10/22	Tue 13/9/22	Tue 25/10/22	0 days	0 days															
570	CON-3.6-53100	Preparation of CAR& RAP	15 days	0 days	100%	Tue 13/9/22	Tue 27/9/22	Tue 13/9/22	Tue 27/9/22	0 days	0 days	567,568	571													
571	CON-3.6-53200	Review and Accepted by EPD	28 days	0 days	100%	Wed 28/9/22	Tue 25/10/22	Wed 28/9/22	Tue 25/10/22	0 days	0 days	570,133	574													
572	CON-3.6-70000	Site formation	786 days	0 days	100%	Wed 1/2/23	Thu 27/3/25	Wed 1/2/23	Thu 27/3/25	0 days	0 days															
573	CON-3.6-70100	Earthwork	258 days	0 days	100%	Sat 13/7/24	Thu 27/3/25	Sat 13/7/24	Thu 27/3/25	0 days	0 days															
574	CON-3.6-70110	Excavation from Kai Pak Ling Road to Maintenance Access (+35.5 to +30.0mPD)	30 days	0 days	100%	Wed 2/10/24	Thu 31/10/24	Wed 2/10/24	Thu 31/10/24	0 days	0 days	429,559,571,591FS+1575 days,583FS+10 days														
575	CON-3.6-70120	Cut Slope to Maintenance Access +30mPD	28 days	0 days	100%	Fri 1/11/24	Thu 28/11/24	Fri 1/11/24	Thu 28/11/24	0 days	0 days	574	576													
576	CON-3.6-70130	Excavation to Formation +23.0mPD	30 days	0 days	100%	Thu 2/1/25	Fri 31/1/25	Thu 2/1/25	Fri 31/1/25	0 days	0 days	575,609	577													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
577	CON-3.6-70140	Cut Slope to Formation +23.0mPD	18 days	0 days	100%	Sat 1/2/25	Tue 18/2/25	Sat 1/2/25	Tue 18/2/25	0 days	0 days	576	520,521,522,600FF+21 days												
578	CON-3.6-70151	Trim slope at the bottom corner for temporary traffic diversion	5 days	0 days	100%	Fri 6/12/24	Tue 10/12/24	Fri 6/12/24	Tue 10/12/24	0 days	0 days	529,584	603												
579	CON-3.6-70152	Backfilling & Compaction to Formation +23.0mPD	12 days	0 days	100%	Sat 18/1/25	Wed 29/1/25	Sat 18/1/25	Wed 29/1/25	0 days	0 days	604FS-12 days	580												
580	CON-3.6-70160	Trimming for Fill Slope	4 days	0 days	100%	Thu 30/1/25	Sun 2/2/25	Thu 30/1/25	Sun 2/2/25	0 days	0 days	579	605												
581	CON-3.6-70170	Backfill & Compaction to Formation +23.0mPD (Site 3-6 CIF)	110 days	0 days	100%	Sun 25/8/24	Thu 12/12/24	Sun 25/8/24	Thu 12/12/24	0 days	0 days	560,520,521,522,528,582,525SS													
582	CON-3.6-70180	Trimming for Fill Slope (Site 3-6 CIF)	8 days	0 days	100%	Fri 13/12/24	Fri 20/12/24	Fri 13/12/24	Fri 20/12/24	0 days	0 days	581	611,598												
583	CON-3.6-70190	Soil Replacement with No-fines concrete at Kai Pak Ling Road (PMI 137)	71 days	0 days	100%	Sat 13/7/24	Sat 21/9/24	Sat 13/7/24	Sat 21/9/24	0 days	0 days	591	594,592,584,574FS+10 days												
584	CON-3.6-70191	Soil Replacement with No-fines concrete at Ray-On Depot (PMI 156)	75 days	0 days	100%	Sun 22/9/24	Thu 5/12/24	Sun 22/9/24	Thu 5/12/24	0 days	0 days	583	603,578												
585	CON-3.6-70192	Chain Link Fence and Construction of Access Gate (PMI 168, PMI 250)	66 days	0 days	100%	Tue 21/1/25	Thu 27/3/25	Tue 21/1/25	Thu 27/3/25	0 days	0 days		600FF												
586	CON-3.6-70200	Surface Drainage	786 days	0 days	100%	Wed 1/2/23	Thu 27/3/25	Wed 1/2/23	Thu 27/3/25	0 days	0 days														
587	CON-3.6-70210	At Cut Slope Crest +35.5mPD (KPLR)	620 days	0 days	100%	Wed 1/2/23	Sat 12/10/24	Wed 1/2/23	Sat 12/10/24	0 days	0 days														
588	CON-3.6-70211	Excavation to Formation	100 days	0 days	100%	Wed 1/2/23	Thu 11/5/23	Wed 1/2/23	Thu 11/5/23	0 days	0 days		589												
589	CON-3.6-70212	UU slewing at U-channel location	355 days	0 days	100%	Fri 12/5/23	Tue 30/4/24	Fri 12/5/23	Tue 30/4/24	0 days	0 days	588	590												
590	CON-3.6-70213	Catchpit	50 days	0 days	100%	Wed 1/5/24	Wed 19/6/24	Wed 1/5/24	Wed 19/6/24	0 days	0 days	589	591SS+13 days,611												
591	CON-3.6-70214	U-channel	60 days	0 days	100%	Tue 14/5/24	Fri 12/7/24	Tue 14/5/24	Fri 12/7/24	0 days	0 days	590SS+13 days	574FS+10 days,1318FS+1												
592	CON-3.6-70215	Diversion of uncharted 600mm Crossroad Drain at Kai Pak Ling Road (PMI 102)	21 days	0 days	100%	Sun 22/9/24	Sat 12/10/24	Sun 22/9/24	Sat 12/10/24	0 days	0 days	583	594												
593	CON-3.6-70220	At Maintenance Access +30mPD	51 days	0 days	100%	Sun 13/10/24	Mon 2/12/24	Sun 13/10/24	Mon 2/12/24	0 days	0 days														
594	CON-3.6-70221	Excavation to Formation	30 days	0 days	100%	Sun 13/10/24	Mon 11/11/24	Sun 13/10/24	Mon 11/11/24	0 days	0 days	583,592	595SS+7 days												
595	CON-3.6-70222	Catchpit	30 days	0 days	100%	Sun 20/10/24	Mon 18/11/24	Sun 20/10/24	Mon 18/11/24	0 days	0 days	594SS+7 days	596SS+14 days												
596	CON-3.6-70223	U-channel	30 days	0 days	100%	Sun 3/11/24	Mon 2/12/24	Sun 3/11/24	Mon 2/12/24	0 days	0 days	595SS+14 days	609												
597	CON-3.6-70230	At Formation Level +23.0mPD	97 days	0 days	100%	Sat 21/12/24	Thu 27/3/25	Sat 21/12/24	Thu 27/3/25	0 days	0 days														
598	CON-3.6-70235	Excavation to Formation (Site 3-6 CIF)	67 days	0 days	100%	Sat 21/12/24	Tue 25/2/25	Sat 21/12/24	Tue 25/2/25	0 days	0 days	526,582	599SS+7 days												
599	CON-3.6-70236	Catchpit (Site 3-6 CIF)	67 days	0 days	100%	Sat 28/12/24	Tue 4/3/25	Sat 28/12/24	Tue 4/3/25	0 days	0 days	596SS+7 days	600SS+7 days												
600	CON-3.6-70237	U-channel (Site 3-6 CIF)	83 days	0 days	100%	Sat 4/1/25	Thu 27/3/25	Sat 4/1/25	Thu 27/3/25	0 days	0 days	599SS+7 days,577FF-	601SS+44 days,611												
601	CON-3.6-70238	Stepped Channel (Site 3-6 CIF)	23 days	0 days	100%	Mon 17/2/25	Tue 11/3/25	Mon 17/2/25	Tue 11/3/25	0 days	0 days	600SS+44 days	611,610FS-7 days												
602	CON-3.6-70240	At Fill Slope Toe +23.0mPD	91 days	0 days	100%	Wed 11/12/24	Tue 11/3/25	Wed 11/12/24	Tue 11/3/25	0 days	0 days														
603	CON-3.6-70241	Excavation to Formation	40 days	0 days	100%	Wed 11/12/24	Sun 19/1/25	Wed 11/12/24	Sun 19/1/25	0 days	0 days	584,578,1156	604SS+10 days,605												
604	CON-3.6-70242	Dia. 675 drain pipe with 2 manholes	40 days	0 days	100%	Sat 21/12/24	Wed 29/1/25	Sat 21/12/24	Wed 29/1/25	0 days	0 days	603SS+10 days	605,579FS-12 days												
605	CON-3.6-70243	Excavation to Formation of Uchannel	8 days	0 days	100%	Mon 3/2/25	Mon 10/2/25	Mon 3/2/25	Mon 10/2/25	0 days	0 days	580,604,603	606												
606	CON-3.6-70244	Catchpit	8 days	0 days	100%	Tue 11/2/25	Tue 18/2/25	Tue 11/2/25	Tue 18/2/25	0 days	0 days	605	607												
607	CON-3.6-70245	U-channel	21 days	0 days	100%	Wed 19/2/25	Tue 11/3/25	Wed 19/2/25	Tue 11/3/25	0 days	0 days	606	611												
608	CON-3.6-70300	Concrete Access	115 days	0 days	100%	Tue 3/12/24	Thu 27/3/25	Tue 3/12/24	Thu 27/3/25	0 days	0 days														
609	CON-3.6-70310	Maintenance Access	30 days	0 days	100%	Tue 3/12/24	Wed 1/1/25	Tue 3/12/24	Wed 1/1/25	0 days	0 days	596	576												
610	CON-3.6-70340	Stairway above Formation Level +23.0mPD (Site 3-6 CIF)	23 days	0 days	100%	Wed 5/3/25	Thu 27/3/25	Wed 5/3/25	Thu 27/3/25	0 days	0 days	601FS-7 days	611												
611	CON-3.6-80000	Planned Completion of Section 1A1	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	610,607,601,582,524,520													
612		Section 1A2	974 days	0 days	100%	Thu 28/7/22	Thu 27/3/25	Thu 28/7/22	Thu 27/3/25	0 days	0 days														
613		Site 3-7 Additional Works affected by CIF Area	569 days	0 days	100%	Wed 22/2/23	Mon 2/9/24	Wed 22/2/23	Mon 2/9/24	0 days	0 days														
614	CON-3.7-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51	615FS-7 days,616												
615	CON-3.7-CIF102	Removal of MIC Modules (PMI 073)	33 days	0 days	100%	Mon 17/6/24	Fri 19/7/24	Mon 17/6/24	Fri 19/7/24	0 days	0 days	614FS-7 days	625,642,647,644												
616	CON-3.7-CIF110	Removal of Hoarding and Type 2 railing for CIF (PMI 073)	7 days	0 days	100%	Mon 24/6/24	Sun 30/6/24	Mon 24/6/24	Sun 30/6/24	0 days	0 days	614	680												
617	CON-3.7-CIF120	Relocation of Contractor's Storage Area	98 days	0 days	100%	Wed 22/2/23	Tue 30/5/23	Wed 22/2/23	Tue 30/5/23	0 days	0 days														
618	CON-3.7-CIF121	Relocation of Storage Area from site 3-7 to Lam Tei	60 days	0 days	100%	Wed 22/2/23	Wed 22/2/23	Wed 22/2/23	Sat 22/4/23	0 days	0 days														
619	CON-3.7-CIF122	Relocation of Storage Area from site 3-7 to Deep Bay	30 days	0 days	100%	Mon 1/5/23	Tue 30/5/23	Mon 1/5/23	Tue 30/5/23	0 days	0 days														
620	CON-3.7-CIF200	Removal of Additional Concrete Pavement within HSK CIF (PMI 073)	30 days	0 days	100%	Sun 4/8/24	Mon 2/9/24	Sun 4/8/24	Mon 2/9/24	0 days	0 days	647,638,634	680,678												
621	CON-3.7-CIF210	Removal of Sewer and Watermains for CIF (PMI 073)	20 days	0 days	100%	Thu 25/7/24	Tue 13/8/24	Thu 25/7/24	Tue 13/8/24	0 days	0 days	625	680,710												
622		Site 3-7 (Portion A2,B2,B3,B5)	974 days	0 days	100%	Thu 28/7/22	Thu 27/3/25	Thu 28/7/22	Thu 27/3/25	0 days	0 days														
623	CON-3.7-10000	Site Clearance	728 days	0 days	100%	Thu 28/7/22	Ned 24/7/24	Thu 28/7/22	Wed 24/7/24	0 days	0 days														
624	CON-3.7-10100	Site Clearance for Portion A2	5 days	0 days	100%	Thu 28/7/22	Mon 1/8/22	Thu 28/7/22	Mon 1/8/22	0 days	0 days	50	635,636,637,627,629,631,6												


ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
625	CON-3.7-10300	Site Clearance for Portion B2,B3,B4,B5 (CIF) after Decommissioning of CIF	5 days	0 days	100%	Sat 20/7/24	Wed 24/7/24	Sat 20/7/24	Wed 24/7/24	0 days	0 days	615	638,634,621												
626	CON-3.7-20000	Establishment	725 days	0 days	100%	Tue 2/8/22	Fri 28/7/24	Tue 2/8/22	Fri 26/7/24	0 days	0 days														
627	CON-3.7-20100	Condition Survey for Existing Structures to be Demolished for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624	628,646												
628	CON-3.7-20200	Condition Survey for Existing Structures to be Demolished for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	627													
629	CON-3.7-20300	Tree Survey for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624	630												
630	CON-3.7-20400	Tree Survey for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	629													
631	CON-3.7-20500	Initial Survey for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624	632												
632	CON-3.7-20600	Initial Survey for Portion B2,B3,B5	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	631													
633	CON-3.7-20700	Site Haul Road for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624	650												
634	CON-3.7-20810	Site Haul Road for Portion (B2,B3,B4,B5 - CIF)	2 days	0 days	100%	Thu 25/7/24	Fri 26/7/24	Thu 25/7/24	Fri 26/7/24	0 days	0 days	625	620												
635	CON-3.7-20900	Health & Hygiene Facilities	7 days	0 days	100%	Tue 2/8/22	Mon 8/8/22	Tue 2/8/22	Mon 8/8/22	0 days	0 days	624	641,643												
636	CON-3.7-21000	Fence Work & Gate for Portion A2	14 days	0 days	100%	Tue 2/8/22	Mon 15/8/22	Tue 2/8/22	Mon 15/8/22	0 days	0 days	624	641,643												
637	CON-3.7-21200	Underground Utilities Detection for Portion A2	7 days	0 days	100%	Tue 2/8/22	Mon 8/8/22	Tue 2/8/22	Mon 8/8/22	0 days	0 days	624	641,639,643												
638	CON-3.7-21310	Underground Utilities Detection for Portion (B2,B3,B4,B5 - CIF)	2 days	0 days	100%	Thu 25/7/24	Fri 26/7/24	Thu 25/7/24	Fri 26/7/24	0 days	0 days	625	620												
639	CON-3.7-21400	Install Monitoring Points	14 days	0 days	100%	Tue 9/8/22	Mon 22/8/22	Tue 9/8/22	Mon 22/8/22	0 days	0 days	637	654,655												
640	CON-3.7-30000	Tree Treatment	746 days	0 days	100%	Tue 16/8/22	Fri 30/8/24	Tue 16/8/22	Fri 30/8/24	0 days	0 days														
641	CON-3.7-30100	Tree Felling for Portion A2	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	635,636,637	646,650												
642	CON-3.7-30210	Tree Felling for Portion (B2,B3,B4,B5 - CIF)	7 days	0 days	100%	Sat 24/8/24	Fri 30/8/24	Sat 24/8/24	Fri 30/8/24	0 days	0 days	615	678												
643	CON-3.7-30300	Tree Protection Portion A2	14 days	0 days	100%	Tue 16/8/22	Mon 29/8/22	Tue 16/8/22	Mon 29/8/22	0 days	0 days	635,636,637	650												
644	CON-3.7-30400	Tree Protection Portion B2,B3,B4,B5 -CIF	7 days	0 days	100%	Tue 30/8/22	Wed 24/7/24	Tue 30/8/22	Wed 24/7/24	0 days	0 days	615	678												
645	CON-3.7-40000	Demolition work	705 days	0 days	100%	Tue 30/8/22	Sat 3/8/24	Tue 30/8/22	Sat 3/8/24	0 days	0 days														
646	CON-3.7-40100	Demolition of Existing Structures A2	15 days	0 days	100%	Tue 30/8/22	Tue 13/9/22	Tue 30/8/22	Tue 13/9/22	0 days	0 days	397,400,627,641	685												
647	CON-3.7-40110	Demolition of Existing Steel Structures - CIF	15 days	0 days	100%	Sat 20/7/24	Sat 3/8/24	Sat 20/7/24	Sat 3/8/24	0 days	0 days	397,400,615	680,1308,1309,710,678,62												
648	CON-3.7-50000	Decontamination (Include adjacent Road D1 and Road L51 , removal of contaminated soil carried out at Detention Pond)	177 days	0 days	100%	Sat 1/10/22	Sun 26/3/23	Sat 1/10/22	Sun 26/3/23	0 days	0 days														
649	CON-3.7-51000	CAP	75 days	0 days	100%	Sat 1/10/22	Wed 14/12/2	Sat 1/10/22	Wed 14/12/22	0 days	0 days														
650	CON-3.7-51100	Site Appraisal for Portion A2	20 days	0 days	100%	Sat 1/10/22	Thu 20/10/2	Sat 1/10/22	Thu 20/10/22	0 days	0 days	641,643,633	651												
651	CON-3.7-51200	Site Appraisal for Portion B2,B3,B5& Preparation of CAP for all Portions	25 days	0 days	100%	Fri 21/10/22	Mon 14/11/22	Fri 21/10/22	Mon 14/11/22	0 days	0 days	650	652												
652	CON-3.7-51300	Submission& Endorsement by EPD	30 days	0 days	100%	Tue 15/11/22	Wed 14/12/2	Tue 15/11/22	Wed 14/12/22	0 days	0 days	651,288FF	654,655												
653	CON-3.7-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days														
654	CON-3.7-52100	Trial Pit Sampling& Testing	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days	639,652,393	657												
655	CON-3.7-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Thu 15/12/22	Sat 28/1/23	Thu 15/12/22	Sat 28/1/23	0 days	0 days	639,652	657												
656	CON-3.7-53000	CAR & RAP Submission	43 days	0 days	100%	Sun 29/1/23	Sun 12/3/23	Sun 29/1/23	Sun 12/3/23	0 days	0 days														
657	CON-3.7-53100	Preparation of CAR& RAP	15 days	0 days	100%	Sun 29/1/23	Sun 12/2/23	Sun 29/1/23	Sun 12/2/23	0 days	0 days	654,655	658												
658	CON-3.7-53200	Review and Accepted by EPD	28 days	0 days	100%	Mon 13/2/23	Sun 12/3/23	Mon 13/2/23	Sun 12/3/23	0 days	0 days	657	661,663												
659	CON-3.7-54000	Decontamination Works	14 days	0 days	100%	Sun 12/3/23	Sun 26/3/23	Sun 12/3/23	Sun 26/3/23	0 days	0 days														
660	CON-3.7-54100	Treatability Test for Heavy Metal	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days														
661	CON-3.7-54110	Treatability Test for Heavy Metal	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	658	667												
662	CON-3.7-54200	Confirmation Test Sampling and Testing	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days														
663	CON-3.7-54210	Trial Pit	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	658	664												
664	CON-3.7-54220	Sampling and Testing	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	663	666,667												
665	CON-3.7-54300	Excavation of Contaminated Soil	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days														
666	CON-3.7-54310	To Stockpile for Biopile	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	664,134	668SS+14 days												
667	CON-3.7-54320	To Stockpile for Cement Solidification	0 days	0 days	100%	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	Sun 12/3/23	0 days	0 days	664,134,661	669SS+14 days,1184SS+4												
668	CON-3.7-54400	Backfilling to Formation of Biopile Location	0 days	0 days	100%	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	0 days	0 days	666SS+14 days													
669	CON-3.7-54500	Backfilling to Formation Cement Solidification Location	0 days	0 days	100%	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	Sun 26/3/23	0 days	0 days	667SS+14 days													
670	CON-3.7-60000	Site Formation	926 days	0 days	100%	Wed 14/9/22	Thu 27/3/25	Wed 14/9/22	Thu 27/3/25	0 days	0 days														
671	CON-3.7-60100	Earthwork	452 days	0 days	100%	Mon 1/1/24	Thu 27/3/25	Mon 1/1/24	Thu 27/3/25	0 days	0 days														
672	CON-3.7-60110	Excavation to Access Road / +30mPD and Stockpile to Site 3-6	30 days	0 days	100%	Mon 1/1/24	Tue 30/1/24	Mon 1/1/24	Tue 30/1/24	0 days	0 days	429,688	673FS-15 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
673	CON-3.7-60120	Cut Slope to to Access Road / +30mPD and Stockpile to Site 3-6 (location no Asbestos containing material)	100 days	0 days	100%	Tue 16/1/24	Wed 24/4/24	Tue 16/1/24	Wed 24/4/24	0 days	0 days	672FS-15 days	675												
674	CON-3.7-60121	Asbestos Report Submission and Environmental Department Approval	90 days	0 days	100%	Fri 1/3/24	Wed 29/5/24	Fri 1/3/24	Wed 29/5/24	0 days	0 days		675												
675	CON-3.7-60122	Removal of Asbestos Containing Material at Slope	14 days	0 days	100%	Fri 28/6/24	Thu 11/7/24	Fri 28/6/24	Thu 11/7/24	0 days	0 days	674,673	677												
676	CON-3.7-60123	Termination of power by CLP	1 day	0 days	100%	Sun 22/9/24	Sun 22/9/24	Sun 22/9/24	Sun 22/9/24	0 days	0 days		677												
677	CON-3.7-60124	Cut Slope to Access Road / +30mPD and Stockpile to Site 3-6 after Asbestos containing Material Removed	10 days	0 days	100%	Mon 23/9/24	Wed 2/10/24	Mon 23/9/24	Wed 2/10/24	0 days	0 days	676,675	690												
678	CON-3.7-60130	Excavation to Formation +25.0mPD	80 days	0 days	100%	Tue 3/9/24	Thu 21/11/24	Tue 3/9/24	Thu 21/11/24	0 days	0 days	647,620,642,644	694,679												
679	CON-3.7-60140	Cut Slope to Formation +25.0mPD	50 days	0 days	100%	Fri 22/11/24	Fri 10/1/25	Fri 22/11/24	Fri 10/1/25	0 days	0 days	678	694FS-18 days												
680	CON-3.7-60150	Backfilling & Compaction to Formation +25.0mPD	206 days	0 days	100%	Tue 3/9/24	Thu 27/3/25	Tue 3/9/24	Thu 27/3/25	0 days	0 days	647,616,620,621	526SS,701												
681	CON-3.7-60160	Formation of Rock Fill Slope at Site 3-7 adjacent to Road L51 (PMI 247)	21 days	0 days	100%	Fri 21/2/25	Thu 13/3/25	Fri 21/2/25	Thu 13/3/25	0 days	0 days	1321	701,696FF+5 days												
682	CON-3.7-60170	Chain Link Fence and Construction of Access Gate (PMI 169, PMI 250)	55 days	0 days	100%	Sat 1/2/25	Thu 27/3/25	Sat 1/2/25	Thu 27/3/25	0 days	0 days		696FF												
683	CON-3.7-60200	Surface Drainage	926 days	0 days	100%	Wed 14/9/22	Thu 27/3/25	Wed 14/9/22	Thu 27/3/25	0 days	0 days														
684	CON-3.7-60210	At Cut Slope Crest (KPLR)	473 days	0 days	100%	Wed 14/9/22	Sat 30/12/23	Wed 14/9/22	Sat 30/12/23	0 days	0 days														
685	CON-3.7-60211	Excavation to Formation	50 days	0 days	100%	Wed 14/9/22	Wed 2/11/22	Wed 14/9/22	Wed 2/11/22	0 days	0 days	646	686												
686	CON-3.7-60212	UU slewing at U-channel location	80 days	0 days	100%	Thu 3/11/22	Sat 21/1/23	Thu 3/11/22	Sat 21/1/23	0 days	0 days	685	687												
687	CON-3.7-60213	Catchpit	40 days	0 days	100%	Tue 7/11/23	Sat 16/12/23	Tue 7/11/23	Sat 16/12/23	0 days	0 days	686	688												
688	CON-3.7-60214	U-channel	40 days	0 days	100%	Tue 21/11/23	Sat 30/12/23	Tue 21/11/23	Sat 30/12/23	0 days	0 days	687	672,690												
689	CON-3.7-60220	At Access Road / +30mPD Berm Slab	40 days	0 days	100%	Thu 3/10/24	Mon 11/1/24	Thu 3/10/24	Mon 11/1/24	0 days	0 days														
690	CON-3.7-60221	Excavation to Formation	10 days	0 days	100%	Thu 3/10/24	Sat 12/10/24	Thu 3/10/24	Sat 12/10/24	0 days	0 days	677,688	691SS+10 days												
691	CON-3.7-60222	Catchpit	10 days	0 days	100%	Sun 13/10/24	Tue 22/10/24	Sun 13/10/24	Tue 22/10/24	0 days	0 days	690SS+10 days	692												
692	CON-3.7-60223	U-Channel	20 days	0 days	100%	Wed 23/10/24	Mon 11/1/24	Wed 23/10/24	Mon 11/1/24	0 days	0 days	691	699												
693	CON-3.7-60230	At Formation Level of +25.0mPD Platform	94 days	0 days	100%	Tue 24/12/24	Thu 27/3/25	Tue 24/12/24	Thu 27/3/25	0 days	0 days														
694	CON-3.7-60231	Excavation to Formation	50 days	0 days	100%	Tue 24/12/24	Tue 11/2/25	Tue 24/12/24	Tue 11/2/25	0 days	0 days	678,679FS-18 days	695SS+14 days												
695	CON-3.7-60232	Catchpit	50 days	0 days	100%	Tue 7/1/25	Tue 25/2/25	Tue 7/1/25	Tue 25/2/25	0 days	0 days	694SS+14 days	696SS+14 days												
696	CON-3.7-60233	U-channel	65 days	0 days	100%	Wed 22/1/25	Thu 27/3/25	Wed 22/1/25	Thu 27/3/25	0 days	0 days	695SS+14 days,681FF	701,697SS+30 days												
697	CON-3.7-60234	Stepped Channel	20 days	0 days	100%	Fri 21/2/25	Wed 12/3/25	Fri 21/2/25	Wed 12/3/25	0 days	0 days	696SS+30 days	701,700FS-5 days												
698	CON-3.7-60300	Concrete Access	136 days	0 days	100%	Tue 12/11/24	Thu 27/3/25	Tue 12/11/24	Thu 27/3/25	0 days	0 days														
699	CON-3.7-60310	Maintenance Access	30 days	0 days	100%	Tue 12/11/24	Wed 11/12/24	Tue 12/11/24	Wed 11/12/24	0 days	0 days	692	700												
700	CON-3.7-60320	Stairway above Formation Level	20 days	0 days	100%	Sat 8/3/25	Thu 27/3/25	Sat 8/3/25	Thu 27/3/25	0 days	0 days	699,697FS-5 days	701												
701	CON-3.7-70000	Planned Completion of Section 1A2	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	697,696,700,791,792,721													
702		Section 1A3	1186 days	0 days	100%	Tue 28/12/24	Thu 27/3/25	Tue 28/12/24	Thu 27/3/25	0 days	0 days														
703		Site 3-8 Additional Works affected by CIF Area	725 days	0 days	100%	Wed 30/11/22	Sat 23/11/24	Wed 30/11/22	Sat 23/11/24	0 days	0 days														
704	CON-3.8-CIF101	Mobilization of Plant and Labour Required (PMI 073)	14 days	0 days	100%	Mon 10/6/24	Sun 23/6/24	Mon 10/6/24	Sun 23/6/24	0 days	0 days	51	705												
705	CON-3.8-CIF102	Removal of MIC Modules (PMI 073)	40 days	0 days	100%	Mon 24/6/24	Fri 2/8/24	Mon 24/6/24	Fri 2/8/24	0 days	0 days	704	711,743,706,716												
706	CON-3.8-CIF110	Removal of Hoarding for CIF (PMI 073)	6 days	0 days	100%	Sat 3/8/24	Thu 8/8/24	Sat 3/8/24	Thu 8/8/24	0 days	0 days	705	726,732,710												
707	CON-3.8-CIF120	Removal of Temporary Access Road to HSK CIF	30 days	0 days	100%	Fri 3/3/23	Sun 2/4/23	Fri 3/3/23	Sun 2/4/23	0 days	0 days	765SF													
708	CON-3.8-CIF130	Construct 150mm concrete surround and 3 numbers of bend block for about 90m long Fresh Watermain	8 days	0 days	100%	Wed 30/11/22	Wed 7/12/22	Wed 30/11/22	Wed 7/12/22	0 days	0 days	778FS-15 days	779												
709	CON-3.8-CIF140	Stockpile in Site 3-8	90 days	0 days	100%	Tue 14/2/23	Sun 14/5/23	Tue 14/2/23	Sun 14/5/23	0 days	0 days	779FS-15 days	710												
710	CON-3.8-CIF150	Transport of Stockpile from Site 3-8 to Site 3-7 for backfilling	102 days	0 days	100%	Wed 14/8/24	Sat 23/11/24	Wed 14/8/24	Sat 23/11/24	0 days	0 days	647,709,621,706	808SS+100 days,780SS+7 days,824												
711	CON-3.8-CIF160	Removal of Sewer and Watermains for CIF (PMI 073)	30 days	0 days	100%	Sat 3/8/24	Sun 1/9/24	Sat 3/8/24	Sun 1/9/24	0 days	0 days	705	780												
712		Site 3-8 (Portion A3,B4,B5,B6,B7)	1186 days	0 days	100%	Tue 28/12/24	Thu 27/3/25	Tue 28/12/24	Thu 27/3/25	0 days	0 days														
713	CON-3.8-10000	Site Clearance	952 days	0 days	100%	Tue 28/12/24	Mon 5/8/24	Tue 28/12/24	Mon 5/8/24	0 days	0 days														
714	CON-3.8-10100	Site Clearance for Portion A3	5 days	0 days	100%	Tue 28/12/24	Sat 1/1/22	Tue 28/12/24	Sat 1/1/22	0 days	0 days	32	718,720,722,724,727,728,												
715	CON-3.8-10200	Site Clearance for Portion B6,B7	5 days	0 days	100%	Tue 28/12/24	Sat 1/1/22	Tue 28/12/24	Sat 1/1/22	0 days	0 days	32	719,721,723,725,729,731,												
716	CON-3.8-10300	Site Clearance for Portion B4, B5 (CIF) after Decommission of CIF	3 days	0 days	100%	Sat 3/8/24	Mon 5/8/24	Sat 3/8/24	Mon 5/8/24	0 days	0 days	705	726,732												
717	CON-3.8-20000	Establishment	952 days	0 days	100%	Sun 2/1/22	Sat 10/8/24	Sun 2/1/22	Sat 10/8/24	0 days	0 days														
718	CON-3.8-20100	Condition Survey for Existing Structures to be Demolished for Portion A3	10 days	0 days	100%	Sun 2/1/22	Tue 11/1/22	Sun 2/1/22	Tue 11/1/22	0 days	0 days	714,715	719,749												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
719	CON-3.8-20200	Condition Survey for Existing Structures to be Demolished for Portion B4,B5,B6,B7	10 days	0 days	100%	Wed 12/1/22	Fri 21/1/22	Wed 12/1/22	Fri 21/1/22	0 days	0 days	715,718	742,749												
720	CON-3.8-20300	Tree Survey for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714	735,738												
721	CON-3.8-20400	Tree Survey for Portion B4,B5,B6,B7	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	715	736,739												
722	CON-3.8-20500	Initial Survey for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714	735,738												
723	CON-3.8-20600	Initial Survey for Portion B4,B5,B6,B7	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	715	736,739												
724	CON-3.8-20700	Site Haul Road for Portion A3	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714	735,738												
725	CON-3.8-20800	Site Haul Road for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715	736,739												
726	CON-3.8-20810	Site Haul Road for Portion B4,B5 - (Site 3-8 CIF)	2 days	0 days	100%	Fri 9/8/24	Sat 10/8/24	Fri 9/8/24	Sat 10/8/24	0 days	0 days	716,706	780												
727	CON-3.8-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714	735,738												
728	CON-3.8-21000	Fence Work & Gate for Portion A3	14 days	0 days	100%	Sun 2/1/22	Sat 15/1/22	Sun 2/1/22	Sat 15/1/22	0 days	0 days	714	735,738												
729	CON-3.8-21100	Fence Work for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715	736,733,739												
730	CON-3.8-21200	Underground Utilities Detection for Portion A3	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	714	735,738												
731	CON-3.8-21300	Underground Utilities Detection for Portion B6,B7	7 days	0 days	100%	Sun 2/1/22	Sat 8/1/22	Sun 2/1/22	Sat 8/1/22	0 days	0 days	715	736,739												
732	CON-3.8-21310	Underground Utilities Detection for Portion B4,B5 - (Site 3-8 CIF)	2 days	0 days	100%	Fri 9/8/24	Sat 10/8/24	Fri 9/8/24	Sat 10/8/24	0 days	0 days	716,706	780												
733	CON-3.8-21400	Install Monitoring Points	14 days	0 days	100%	Sun 9/1/22	Sat 22/1/22	Sun 9/1/22	Sat 22/1/22	0 days	0 days	729	750,751												
734	CON-3.8-30000	Tree Treatment	944 days	0 days	100%	Sun 16/1/22	Fri 16/8/24	Sun 16/1/22	Fri 16/8/24	0 days	0 days														
735	CON-3.8-30100	Tree Felling for Portion A3	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	720,722,724,727,728,750,751													
736	CON-3.8-30200	Tree Felling for Portion B6,B7	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	721,723,725,729,731	750,751												
737	CON-3.8-30210	Tree Felling for Portion B4,B5 - (Site 3-8 CIF)	4 days	0 days	100%	Tue 13/8/24	Fri 16/8/24	Tue 13/8/24	Fri 16/8/24	0 days	0 days	743	780												
738	CON-3.8-30300	Tree Protection for Portion A3	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	720,722,724,727,728,750,751													
739	CON-3.8-30400	Tree Protection for Portion B6,B7	14 days	0 days	100%	Sun 16/1/22	Sat 29/1/22	Sun 16/1/22	Sat 29/1/22	0 days	0 days	721,723,725,729,731	750,751												
740	CON-3.8-30410	Tree Protection for Portion B4,B5 - (Site 3-8 CIF)	4 days	0 days	100%	Tue 13/8/24	Fri 16/8/24	Tue 13/8/24	Fri 16/8/24	0 days	0 days	743	780												
741	CON-3.8-40000	Demolition work	934 days	0 days	100%	Sat 22/1/22	Mon 12/8/24	Sat 22/1/22	Mon 12/8/24	0 days	0 days														
742	CON-3.8-40100	Demolition of Existing Structures	40 days	0 days	100%	Sat 22/1/22	Wed 2/3/22	Sat 22/1/22	Wed 2/3/22	0 days	0 days	719	750FS-30 days,751FS-30												
743	CON-3.8-40120	Demolition of Existing Steel Structures - (Site 3-8 CIF)	10 days	0 days	100%	Sat 3/8/24	Mon 12/8/24	Sat 3/8/24	Mon 12/8/24	0 days	0 days	705	767FS+39 days,780,1276,737,740												
744	CON-3.8-50000	Decontamination (Include adjacent Road D1 and Road L51,remediation of contaminated soil carried out at Detention Pond)	963 days	0 days	100%	Thu 3/3/22	Sun 20/10/24	Thu 3/3/22	Sun 20/10/24	0 days	0 days														
745	CON-3.8-51000	CAP	115 days	0 days	100%	Thu 3/3/22	Sat 25/6/22	Thu 3/3/22	Sat 25/6/22	0 days	0 days														
746	CON-3.8-51100	Site Appraisal for Portion A3	60 days	0 days	100%	Thu 3/3/22	Sun 1/5/22	Thu 3/3/22	Sun 1/5/22	0 days	0 days	742	747,290SS												
747	CON-3.8-51200	Site Appraisal for Portion B4,B5,B6,B7 & Preparation of CAP for all Portions	25 days	0 days	100%	Mon 2/5/22	Thu 26/5/22	Mon 2/5/22	Thu 26/5/22	0 days	0 days	715,746,291FF	748												
748	CON-3.8-51300	Submission & Endorsement by EPD	30 days	0 days	100%	Fri 27/5/22	Sat 25/6/22	Fri 27/5/22	Sat 25/6/22	0 days	0 days	747	750,751												
749	CON-3.8-52000	Ground Investigation (Trial Pit / Borehole)	45 days	0 days	100%	Tue 26/6/22	Sun 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	718,719													
750	CON-3.8-52100	Trial Pit Sampling & Testing	45 days	0 days	100%	Sun 26/6/22	Tue 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	733,736,739,742FS-3(296,299,753													
751	CON-3.8-52200	Inspection Pit for installing Groundwater Wells	45 days	0 days	100%	Sun 26/6/22	Tue 9/8/22	Sun 26/6/22	Tue 9/8/22	0 days	0 days	748,733,736,739,742F753 days,735,738													
752	CON-3.8-53000	CAR & RAP Submission	43 days	0 days	100%	Wed 10/8/22	Wed 21/9/22	Wed 10/8/22	Wed 21/9/22	0 days	0 days														
753	CON-3.8-53100	Preparation of CAR & RAP	15 days	0 days	100%	Wed 10/8/22	Wed 24/8/22	Wed 10/8/22	Wed 24/8/22	0 days	0 days	750,751	754												
754	CON-3.8-53200	Review & Accepted by EPD	28 days	0 days	100%	Thu 25/8/22	Wed 21/9/22	Thu 25/8/22	Wed 21/9/22	0 days	0 days	753	775FS+9 days,757FS+165												
755	CON-3.8-54000	Decontamination Works	596 days	0 days	100%	Sun 5/3/23	Sun 20/10/24	Sun 5/3/23	Sun 20/10/24	0 days	0 days														
756	CON-3.8-54100	Treatability Test	172 days	0 days	100%	Mon 6/3/23	Thu 24/8/23	Mon 6/3/23	Thu 24/8/23	0 days	0 days														
757	CON-3.8-54110	Treatability Test for Heavy Metal	24 days	0 days	100%	Mon 6/3/23	Wed 29/3/23	Mon 6/3/23	Wed 29/3/23	0 days	0 days	754FS+165 days	765,766												
758	CON-3.8-54120	Treatability Test for Heavy Metal (CIF)	24 days	0 days	100%	Tue 1/8/23	Thu 24/8/23	Tue 1/8/23	Thu 24/8/23	0 days	0 days	754	768,762												
759	CON-3.8-54200	Confirmation Test Sampling and Testing	215 days	0 days	100%	Sun 5/3/23	Thu 5/10/23	Sun 5/3/23	Thu 5/10/23	0 days	0 days														
760	CON-3.8-54210	Trial Pit	14 days	0 days	100%	Sun 5/3/23	Sat 18/3/23	Sun 5/3/23	Sat 18/3/23	0 days	0 days	754FS+164 days	761												
761	CON-3.8-54220	Sampling and Testing	14 days	0 days	100%	Sun 19/3/23	Sat 1/4/23	Sun 19/3/23	Sat 1/4/23	0 days	0 days	760	765,766												
762	CON-3.8-54230	Trial Pit (CIF)	14 days	0 days	100%	Fri 25/8/23	Thu 7/9/23	Fri 25/8/23	Thu 7/9/23	0 days	0 days	758	763												
763	CON-3.8-54240	Sampling and Testing (CIF)	28 days	0 days	100%	Fri 8/9/23	Thu 5/10/23	Fri 8/9/23	Thu 5/10/23	0 days	0 days	762	768												
764	CON-3.8-54300	Excavation of Contaminated Soil	553 days	0 days	100%	Sun 2/4/23	Sat 5/10/24	Sun 2/4/23	Sat 5/10/24	0 days	0 days														
765	CON-3.8-54310	To Biopile (Site 3-8)	65 days	0 days	100%	Sun 2/4/23	Mon 5/6/23	Sun 2/4/23	Mon 5/6/23	0 days	0 days	757,761	769SS+14 days,1169SS+1												
766	CON-3.8-54320	To Stockpile for Cement Solidification (Site 3-8)	65 days	0 days	100%	Sun 2/4/23	Mon 5/6/23	Sun 2/4/23	Mon 5/6/23	0 days	0 days	757,761	770SS+14 days,1186SS+22 days												
767	CON-3.8-54330	To Biopile (Site 3-8 CIF)	15 days	0 days	100%	Sat 21/9/24	Sat 5/10/24	Sat 21/9/24	Sat 5/10/24	0 days	0 days	1166,743FS+39 days	1170,771,1157FS+150 day												

	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
768	CON-3.8-54340	To Stockpile for Cement Solidification (Site 3-8 CIF)	15 days	0 days	100%	Fri 27/10/23	Fri 10/11/23	Fri 27/10/23	Fri 10/11/23	0 days	0 days	1180,758,763	1188SS+25 days,772FS-14 days												
769	CON-3.8-54400	Backfill to Formation for Biopile Location (Site 3-8)	65 days	0 days	100%	Sun 16/4/23	Mon 19/6/23	Sun 16/4/23	Mon 19/6/23	0 days	0 days	765SS+14 days	781												
770	CON-3.8-54500	Backfill to Formation for Cement Solidification Location (Site 3-8)	65 days	0 days	100%	Sun 16/4/23	Mon 19/6/23	Sun 16/4/23	Mon 19/6/23	0 days	0 days	766SS+14 days	781												
771	CON-3.8-54600	Backfill to Formation for Biopile Location (Site 3-8 CIF)	15 days	0 days	100%	Sun 6/10/24	Sun 20/10/24	Sun 6/10/24	Sun 20/10/24	0 days	0 days	767	780												
772	CON-3.8-54700	Backfill to Formation for Cement Solidification Location (Site 3-8 CIF)	15 days	0 days	100%	Sat 28/10/23	Sat 11/11/23	Sat 28/10/23	Sat 11/11/23	0 days	0 days	768FS-14 days	1276												
773	CON-3.8-60000	Site Formation	909 days	0 days	100%	Sat 1/10/22Thu 27/3/25	Sat 1/10/22Thu 27/3/25	Sat 1/10/22Thu 27/3/25	Sat 1/10/22Thu 27/3/25	0 days	0 days		Site Formation												
774	CON-3.8-60100	Earthwork	881 days	0 days	100%	Sat 1/10/22Thu 27/2/25	Sat 1/10/22Thu 27/2/25	Sat 1/10/22Thu 27/2/25	Sat 1/10/22Thu 27/2/25	0 days	0 days		Earthwork												
775	CON-3.8-60110	Excavation to Maintenance Access +30.0mPD	30 days	0 days	100%	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	0 days	0 days	429,754FS+9 days	777SS,776												
776	CON-3.8-60120	Excavation to Formation +26.0mPD	45 days	0 days	100%	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	0 days	0 days	775	778SS												
777	CON-3.8-60130	Cut Slope to Maintenance Access +30.0mPD	30 days	0 days	100%	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	Sat 1/10/22Sun 30/10/22	0 days	0 days	775SS	778												
778	CON-3.8-60140	Cut Slope to Formation +26.0mPD	45 days	0 days	100%	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	Mon 31/10/22Wed 14/12/22	0 days	0 days	777,776SS	708FS-15 days												
779	CON-3.8-60150	Backfilling & Compaction to Formation	83 days	0 days	100%	Thu 8/12/22Tue 28/2/23	Thu 8/12/22Tue 28/2/23	Thu 8/12/22Tue 28/2/23	Thu 8/12/22Tue 28/2/23	0 days	0 days	708	791FS+31 days,709FS-15												
780	CON-3.8-60160	Excavation to Maintenance Access +30.0mPD (Site 3-8 CIF)	30 days	0 days	100%	Mon 21/10/24Tue 19/11/24	Mon 21/10/24Tue 19/11/24	Mon 21/10/24Tue 19/11/24	Mon 21/10/24Tue 19/11/24	0 days	0 days	429,743,771,710SS+7782SS+10 days,711,726,732,737 days,781,796,1236,802													
781	CON-3.8-60170	Excavation to Formation +26.0mPD (Site 3-8 CIF)	100 days	0 days	100%	Wed 20/11/24Thu 27/2/25	Wed 20/11/24Thu 27/2/25	Wed 20/11/24Thu 27/2/25	Wed 20/11/24Thu 27/2/25	0 days	0 days	780,769,770	812FS-12 days												
782	CON-3.8-60180	Cut Slope to Maintenance Access +30.0mPD (Site 3-8 CIF) (Revised Slope Details (PMI 233))	60 days	0 days	100%	Thu 31/10/24Sun 29/12/24	Thu 31/10/24Sun 29/12/24	Thu 31/10/24Sun 29/12/24	Thu 31/10/24Sun 29/12/24	0 days	0 days	780SS+10 days	796,802												
783	CON-3.8-60181	Revised Part of Cut Slope to 35 Degree at Site 3-8 (PMI 249)	5 days	0 days	100%	Fri 21/2/25Tue 25/2/25	Fri 21/2/25Tue 25/2/25	Fri 21/2/25Tue 25/2/25	Fri 21/2/25Tue 25/2/25	0 days	0 days	785	814												
784	CON-3.8-60182	Trench Excavation Work for HKT's Cable Slewing Works at Site 3-8 near Kai Pak Ling Road (PMI 226)	6 days	0 days	100%	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	0 days	0 days	1321	798												
785	CON-3.8-60190	Cut Slope to Formation +26.0mPD (Site 3-8 CIF)	15 days	0 days	100%	Thu 6/2/25Thu 20/2/25	Thu 6/2/25Thu 20/2/25	Thu 6/2/25Thu 20/2/25	Thu 6/2/25Thu 20/2/25	0 days	0 days	820SS+10 days	812FS-5 days,783												
786	CON-3.8-60191	Excavation and Cut Slope to Maintenance Access +30.0mPD (Site 3-8 Current Kai Pak Ling Road)	8 days	0 days	100%	Fri 24/1/25Fri 31/1/25	Fri 24/1/25Fri 31/1/25	Fri 24/1/25Fri 31/1/25	Fri 24/1/25Fri 31/1/25	0 days	0 days	1288FS+90 days	799												
787	CON-3.8-60192	Excavation and Cut Slope to Maintenance Access +30.0mPD (Site 3-8 Current Access to CIF)	6 days	0 days	100%	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	Fri 21/2/25Wed 26/2/25	0 days	0 days	1321,1323,1250	800												
788	CON-3.8-60193	Chain Link Fence and Construction of Access Gate (PMI 167, 170, PMI 250)	40 days	0 days	100%	Fri 17/1/25Tue 25/2/25	Fri 17/1/25Tue 25/2/25	Fri 17/1/25Tue 25/2/25	Fri 17/1/25Tue 25/2/25	0 days	0 days		814												
789	CON-3.8-60200	Surface Drainage	727 days	0 days	100%	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	0 days	0 days		Surface Drainage												
790	CON-3.8-60210	At Cut Slope Crest	727 days	0 days	100%	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	Sat 1/4/23Thu 27/3/25	0 days	0 days		At Cut Slope Crest												
791	CON-3.8-60211	Excavation to Formation	25 days	0 days	100%	Sat 1/4/23Tue 25/4/23	Sat 1/4/23Tue 25/4/23	Sat 1/4/23Tue 25/4/23	Sat 1/4/23Tue 25/4/23	0 days	0 days	779FS+31 days	792SS+7 days,701												
792	CON-3.8-60212	Catchpit	25 days	0 days	100%	Sat 8/4/23Tue 2/5/23	Sat 8/4/23Tue 2/5/23	Sat 8/4/23Tue 2/5/23	Sat 8/4/23Tue 2/5/23	0 days	0 days	791SS+7 days	793SS+14 days,701												
793	CON-3.8-60213	U-channel	25 days	0 days	100%	Sat 22/4/23Tue 16/5/23	Sat 22/4/23Tue 16/5/23	Sat 22/4/23Tue 16/5/23	Sat 22/4/23Tue 16/5/23	0 days	0 days	792SS+14 days	701												
794	CON-3.8-60214	675mm drain pipe (PMI 050)	40 days	0 days	100%	Sat 28/9/24Wed 6/11/24	Sat 28/9/24Wed 6/11/24	Sat 28/9/24Wed 6/11/24	Sat 28/9/24Wed 6/11/24	0 days	0 days		795FS+95 days												
795	CON-3.8-60215	675 U- channel (PMI 055)	22 days	0 days	100%	Mon 10/2/25Mon 3/3/25	Mon 10/2/25Mon 3/3/25	Mon 10/2/25Mon 3/3/25	Mon 10/2/25Mon 3/3/25	0 days	0 days	794FS+95 days	808FS-17 days,1272												
796	CON-3.8-60216	Excavation to Formation (Site 3-8 CIF)	20 days	0 days	100%	Fri 21/2/25Wed 12/3/25	Fri 21/2/25Wed 12/3/25	Fri 21/2/25Wed 12/3/25	Fri 21/2/25Wed 12/3/25	0 days	0 days	780,782,1321	797SS+5 days												
797	CON-3.8-60217	Catchpit (Site 3-8 CIF)	20 days	0 days	100%	Wed 26/2/25Mon 17/3/25	Wed 26/2/25Mon 17/3/25	Wed 26/2/25Mon 17/3/25	Wed 26/2/25Mon 17/3/25	0 days	0 days	796SS+5 days	798SS+5 days												
798	CON-3.8-60218	U-channel (Site 3-8 CIF)	25 days	0 days	100%	Mon 3/3/25Thu 27/3/25	Mon 3/3/25Thu 27/3/25	Mon 3/3/25Thu 27/3/25	Mon 3/3/25Thu 27/3/25	0 days	0 days	797SS+5 days,784	824												
799	CON-3.8-60219	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	10 days	0 days	100%	Sat 1/2/25Mon 10/2/25	Sat 1/2/25Mon 10/2/25	Sat 1/2/25Mon 10/2/25	Sat 1/2/25Mon 10/2/25	0 days	0 days	786	805												
800	CON-3.8-60220	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	6 days	0 days	100%	Thu 27/2/25Tue 4/3/25	Thu 27/2/25Tue 4/3/25	Thu 27/2/25Tue 4/3/25	Thu 27/2/25Tue 4/3/25	0 days	0 days	787	806												
801	CON-3.8-60230	At Maintenance Access +30mPD	72 days	0 days	100%	Mon 30/12/24Tue 11/3/25	Mon 30/12/24Tue 11/3/25	Mon 30/12/24Tue 11/3/25	Mon 30/12/24Tue 11/3/25	0 days	0 days		At Maintenance Access +30mPD												
802	CON-3.8-60231	Excavation to Formation (Site 3-8 CIF)	22 days	0 days	100%	Mon 30/12/24Mon 20/1/25	Mon 30/12/24Mon 20/1/25	Mon 30/12/24Mon 20/1/25	Mon 30/12/24Mon 20/1/25	0 days	0 days	780,782	803SS+7 days												
803	CON-3.8-60232	Catchpit (Site 3-8 CIF)	22 days	0 days	100%	Mon 6/1/25Mon 27/1/25	Mon 6/1/25Mon 27/1/25	Mon 6/1/25Mon 27/1/25	Mon 6/1/25Mon 27/1/25	0 days	0 days	802SS+7 days	804SS+7 days												
804	CON-3.8-60233	U-channel (Site 3-8 CIF)	32 days	0 days	100%	Mon 13/1/25Thu 13/2/25	Mon 13/1/25Thu 13/2/25	Mon 13/1/25Thu 13/2/25	Mon 13/1/25Thu 13/2/25	0 days	0 days	803SS+7 days	820SS+14 days,824												
805	CON-3.8-60235	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	13 days	0 days	100%	Tue 11/2/25Sun 23/2/25	Tue 11/2/25Sun 23/2/25	Tue 11/2/25Sun 23/2/25	Tue 11/2/25Sun 23/2/25	0 days	0 days	799	816												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
806	CON-3.8-60236	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	7 days	0 days	100%	Wed 5/3/25	Tue 11/3/25																		
807	CON-3.8-60240	At Formation Level +26.0mPD	41 days	0 days	100%	Sat 15/2/25	Thu 27/3/25	Sat 15/2/25	Thu 27/3/25	0 days	0 days														
808	CON-3.8-60241	Excavation to Formation	9 days	0 days	100%	Sat 15/2/25	Sun 23/2/25	Sat 15/2/25	Sun 23/2/25	0 days	0 days	710SS+100 days,795F	809SS+2 days												
809	CON-3.8-60242	Catchpit	9 days	0 days	100%	Mon 17/2/25	Tue 25/2/25	Mon 17/2/25	Tue 25/2/25	0 days	0 days	808SS+2 days	810SS+3 days												
810	CON-3.8-60243	U-channel	13 days	0 days	100%	Thu 20/2/25	Tue 4/3/25	Thu 20/2/25	Tue 4/3/25	0 days	0 days	809SS+3 days	819,811												
811	CON-3.8-60244	Stepped Channel	13 days	0 days	100%	Wed 5/3/25	Mon 17/3/25	Wed 5/3/25	Mon 17/3/25	0 days	0 days	810	819												
812	CON-3.8-60245	Excavation to Formation (Site 3-8 CIF)	12 days	0 days	100%	Fri 21/2/25	Tue 4/3/25	Fri 21/2/25	Tue 4/3/25	0 days	0 days	781FS-12 days,785FS-5 days,820FS-5 days	813SS+5 days												
813	CON-3.8-60246	Catchpit (Site 3-8 CIF)	12 days	0 days	100%	Wed 26/2/25	Sun 9/3/25	Wed 26/2/25	Sun 9/3/25	0 days	0 days	812SS+5 days	814SS+5 days,815SS+7 d												
814	CON-3.8-60247	U-channel (Site 3-8)	25 days	0 days	100%	Mon 3/3/25	Thu 27/3/25	Mon 3/3/25	Thu 27/3/25	0 days	0 days	813SS+5 days,783,78	824												
815	CON-3.8-60248	Stepped Channel (Site 3-8)	10 days	0 days	100%	Wed 5/3/25	Fri 14/3/25	Wed 5/3/25	Fri 14/3/25	0 days	0 days	813SS+7 days	821FS-3 days,824												
816	CON-3.8-60249	Excavation to Formation and U-Channel (Site 3-8 Current Kai Pak Ling Road)	12 days	0 days	100%	Mon 24/2/25	Fri 7/3/25	Mon 24/2/25	Fri 7/3/25	0 days	0 days	805	822												
817	CON-3.8-60250	Excavation to Formation and U-Channel (Site 3-8 Current Access to CIF)	8 days	0 days	100%	Wed 12/3/25	Wed 19/3/25	Wed 12/3/25	Wed 19/3/25	0 days	0 days	806	824												
818	CON-3.8-60300	Concrete Access	60 days	0 days	100%	Mon 27/1/25	Thu 27/3/25	Mon 27/1/25	Thu 27/3/25	0 days	0 days														
819	CON-3.8-60330	Stairway above Formation Level	10 days	0 days	100%	Tue 18/3/25	Thu 27/3/25	Tue 18/3/25	Thu 27/3/25	0 days	0 days	811,810	824												
820	CON-3.8-60340	Maintenance Access (Site 3-8 CIF)	30 days	0 days	100%	Mon 27/1/25	Tue 25/2/25	Mon 27/1/25	Tue 25/2/25	0 days	0 days	804SS+14 days	821,812FS-5 days,785SS+												
821	CON-3.8-60360	Stairway above Formation Level (Site 3-8 CIF)	16 days	0 days	100%	Wed 12/3/25	Thu 27/3/25	Wed 12/3/25	Thu 27/3/25	0 days	0 days	815FS-3 days,820	824												
822	CON-3.8-60370	Maintenance Access (Site 3-8 Current Kai Pak Ling Road)	20 days	0 days	100%	Sat 8/3/25	Thu 27/3/25	Sat 8/3/25	Thu 27/3/25	0 days	0 days	816	824												
823	CON-3.8-60380	Maintenance Access (Site 3-8 Current Access to CIF)	16 days	0 days	100%	Wed 12/3/25	Thu 27/3/25	Wed 12/3/25	Thu 27/3/25	0 days	0 days	806	824												
824	CON-3.8-70000	Planned Completion of Section 1A3	0 days	0 days	100%	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	Thu 27/3/25	0 days	0 days	819,821,804,814,815,122													
825		Section 1A4	1030 days	0 days	100%	Fri 28/1/22	Fri 22/11/24	Fri 28/1/22	Fri 22/11/24	0 days	0 days														
826		Site 2-18 (Portion B11)	1030 days	0 days	100%	Fri 28/1/22	Fri 22/11/24	Fri 28/1/22	Fri 22/11/24	0 days	0 days														
827	CON-2.18-10000	Site Clearance	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	45	829,830,831,832,834,835,1												
828	CON-2.18-20000	Establishment	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days														
829	CON-2.18-20100	Condition Survey for Existing Structures to be Demolished	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827	843												
830	CON-2.18-20200	Tree Survey	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827	838,839												
831	CON-2.18-20300	Initial Survey	28 days	0 days	100%	Wed 2/2/22	Tue 1/3/22	Wed 2/2/22	Tue 1/3/22	0 days	0 days	827	838,839												
832	CON-2.18-20400	Site Haul Road	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	827	838,839												
833	CON-2.18-20500	Health & Hygiene Facilities	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827	838,839												
834	CON-2.18-20600	Fence Work	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827	838,839,836												
835	CON-2.18-20700	Underground Utilities Detection	14 days	0 days	100%	Wed 2/2/22	Tue 15/2/22	Wed 2/2/22	Tue 15/2/22	0 days	0 days	827	838,839												
836	CON-2.18-20800	Install Monitoring Points	10 days	0 days	100%	Wed 16/2/22	Fri 25/2/22	Wed 16/2/22	Fri 25/2/22	0 days	0 days	834	849,850												
837	CON-2.18-30000	Tree Treatment	298 days	0 days	100%	Wed 2/3/22	Sat 24/12/22	Wed 2/3/22	Sat 24/12/22	0 days	0 days														
838	CON-2.18-30100	Tree Felling (part 1)	16 days	0 days	100%	Wed 2/3/22	Thu 17/3/22	Wed 2/3/22	Thu 17/3/22	0 days	0 days	830,831,832,834,835,152													
839	CON-2.18-30200	Tree Protection (part 1)	16 days	0 days	100%	Wed 2/3/22	Thu 17/3/22	Wed 2/3/22	Thu 17/3/22	0 days	0 days	830,831,832,834,835,152													
840	CON-2.18-30300	Tree Felling (part 2)	71 days	0 days	100%	Sat 15/10/22	Sat 24/12/22	Sat 15/10/22	Sat 24/12/22	0 days	0 days	52FS+14 days	849,850,843												
841	CON-2.18-30400	Tree Protection (part 2)	71 days	0 days	100%	Sat 15/10/22	Sat 24/12/22	Sat 15/10/22	Sat 24/12/22	0 days	0 days	52FS+14 days	843,849,850												
842	CON-2.18-40000	Demolition work	85 days	0 days	100%	Sun 25/12/22	Sun 19/3/23	Sun 25/12/22	Sun 19/3/23	0 days	0 days														
843	CON-2.18-40100	Demolition of Existing Structures	85 days	0 days	100%	Sun 25/12/22	Sun 19/3/23	Sun 25/12/22	Sun 19/3/23	0 days	0 days	829,397,400,841,840	861,867,868												
844	CON-2.18-50000	Decontamination (include Road L54, remediation of contaminated soil carried out at Detention Pond)	437 days	0 days	100%	Fri 29/4/22	Sun 9/7/23	Fri 29/4/22	Sun 9/7/23	0 days	0 days														
845	CON-2.18-51000	CAP	55 days	0 days	100%	Fri 29/4/22	Ned 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days														
846	CON-2.18-51100	Site Appraisal& Preparation of CAP	8 days	0 days	100%	Fri 29/4/22	Fri 6/5/22	Fri 29/4/22	Fri 6/5/22	0 days	0 days		847,925SS,293SS												
847	CON-2.18-51200	Submission& Endorsement by EPD	28 days	0 days	100%	Thu 26/5/22	Wed 22/6/22	Thu 26/5/22	Wed 22/6/22	0 days	0 days	846,294FF	849,850												
848	CON-2.18-52000	Ground Investigation (Trial Pit / Borehole)	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days														
849	CON-2.18-52100	Trial Pit Sampling& Testing	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days	836,393,847,841,840	852,296,299												
850	CON-2.18-52200	Inspection Pit for installing Groundwater Wells	21 days	0 days	100%	Sat 10/12/22	Fri 30/12/22	Sat 10/12/22	Fri 30/12/22	0 days	0 days	836,847,841,840	852												
851	CON-2.18-53000	CAR & RAP Submission	35 days	0 days	100%	Sat 31/12/22	Fri 3/2/23	Sat 31/12/22	Fri 3/2/23	0 days	0 days														
852	CON-2.18-53100	Preparation of CAR& rap	7 days	0 days	100%	Sat 31/12/22	Fri 6/1/23	Sat 31/12/22	Fri 6/1/23	0 days	0 days	850,849	853												
853	CON-2.18-53200	Review and Accepted by EPD	28 days	0 days	100%	Sat 7/1/23	Fri 3/2/23	Sat 7/1/23	Fri 3/2/23	0 days	0 days	852	856												
854	CON-2.18-54000	Decontamination Works	131 days	0 days	100%	Wed 1/3/23	Sun 9/7/23	Wed 1/3/23	Sun 9/7/23	0 days	0 days														



ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
903	CON-2.19-20200	Condition Survey for Existing Structures to be Demolished for Portion B10	28 days	0 days	100%	Sun 20/11/22	Sat 17/12/22	Sun 20/11/22	Sat 17/12/22	0 days	0 days	900,902	922												
904	CON-2.19-20300	Tree Survey for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	899	917,919												
905	CON-2.19-20400	Tree Survey for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900	918,920												
906	CON-2.19-20500	Initial Survey for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	899	917,919												
907	CON-2.19-20600	Initial Survey for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900	918,920												
908	CON-2.19-20700	Site Haul Road for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	899	917,919												
909	CON-2.19-20800	Site Haul Road for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900	918,920												
910	CON-2.19-20900	Health & Hygiene Facilities	7 days	0 days	100%	Sun 23/10/22	Sat 29/10/22	Sun 23/10/22	Sat 29/10/22	0 days	0 days	899	917,919												
911	CON-2.19-21000	Fence Work & Gate for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	899	917,919												
912	CON-2.19-21100	Fence Work for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900	918,915,920												
913	CON-2.19-21200	Underground Utilities Detection for Portion A5	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	899	917,919												
914	CON-2.19-21300	Underground Utilities Detection for Portion B10	28 days	0 days	100%	Sun 23/10/22	Sat 19/11/22	Sun 23/10/22	Sat 19/11/22	0 days	0 days	900	918,920												
915	CON-2.19-21400	Install Monitoring Points	10 days	0 days	100%	Sun 20/11/22	Tue 29/11/22	Sun 20/11/22	Tue 29/11/22	0 days	0 days	912	928,929												
916	CON-2.19-30000	Tree Treatment	56 days	0 days	100%	Sun 6/11/22	Sat 31/12/22	Sun 6/11/22	Sat 31/12/22	0 days	0 days														
917	CON-2.19-30100	Tree Felling for Portion A5	28 days	0 days	100%	Sun 20/11/22	Sat 17/12/22	Sun 20/11/22	Sat 17/12/22	0 days	0 days	904,906,908,910,911,918													
918	CON-2.19-30200	Tree Felling for Portion B10	28 days	0 days	100%	Sun 4/12/22	Sat 31/12/22	Sun 4/12/22	Sat 31/12/22	0 days	0 days	905,907,909,912,914,928,929													
919	CON-2.19-30300	Tree Protection for Portion A5	28 days	0 days	100%	Sun 6/11/22	Sat 3/12/22	Sun 6/11/22	Sat 3/12/22	0 days	0 days	904,906,908,910,911,920													
920	CON-2.19-30400	Tree Protection for Portion B10	28 days	0 days	100%	Sun 4/12/22	Sat 31/12/22	Sun 4/12/22	Sat 31/12/22	0 days	0 days	905,907,909,912,914,929													
921	CON-2.19-40000	Demolition work	85 days	0 days	100%	Sun 18/12/22	Sun 12/3/23	Sun 18/12/22	Sun 12/3/23	0 days	0 days														
922	CON-2.19-40100	Demolition of Existing Structures	85 days	0 days	100%	Sun 18/12/22	Sun 12/3/23	Sun 18/12/22	Sun 12/3/23	0 days	0 days	903,397,400	928,929,935												
923	CON-2.19-50000	Decontamination (Remediation of contaminated soil carried out at Detention Pond)	385 days	0 days	100%	Fri 29/4/22	Thu 18/5/23	Fri 29/4/22	Thu 18/5/23	0 days	0 days														
924	CON-2.19-51000	CAP	55 days	0 days	100%	Fri 29/4/22	Wed 22/6/22	Fri 29/4/22	Wed 22/6/22	0 days	0 days														
925	CON-2.19-51100	Site Appraisal for Portion B10& Preparation of CAP	25 days	0 days	100%	Fri 29/4/22	Mon 23/5/22	Fri 29/4/22	Mon 23/5/22	0 days	0 days	846SS	926												
926	CON-2.19-51200	Submission& Endorsement by EPD	30 days	0 days	100%	Tue 24/5/22	Wed 22/6/22	Tue 24/5/22	Wed 22/6/22	0 days	0 days	925,294FF	928,929												
927	CON-2.19-52000	Ground Investigation (Trial Pit / Borehole)	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days														
928	CON-2.19-52100	Trial Pit Sampling& Testing	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days	922,393,915,918,926	931												
929	CON-2.19-52200	Inspection Pit for installing Groundwater Wells	40 days	0 days	100%	Sun 26/2/23	Thu 6/4/23	Sun 26/2/23	Thu 6/4/23	0 days	0 days	922,915,918,926,920	931												
930	CON-2.19-53000	CAR & RAP Submission	42 days	0 days	100%	Fri 7/4/23	Thu 18/5/23	Fri 7/4/23	Thu 18/5/23	0 days	0 days														
931	CON-2.19-53100	Preparation of CAR& RAP	14 days	0 days	100%	Fri 7/4/23	Thu 20/4/23	Fri 7/4/23	Thu 20/4/23	0 days	0 days	929,928	932												
932	CON-2.19-53200	Review& Accepted by EPD	28 days	0 days	100%	Fri 21/4/23	Thu 18/5/23	Fri 21/4/23	Thu 18/5/23	0 days	0 days	931	935												
933	CON-2.19-60000	Site Formation (include Road L53 and L54 adjacent to site 2-19)	529 days	0 days	100%	Sat 20/5/23	Tue 29/10/24	Sat 20/5/23	Tue 29/10/24	0 days	0 days														
934	CON-2.19-60100	Earthwork	488 days	0 days	100%	Sat 20/5/23	Wed 18/9/24	Sat 20/5/23	Wed 18/9/24	0 days	0 days														
935	CON-2.19-60110	Excavation to Formation of retaining wall EM3, EM4 and EM5 at platform +11.0mPD	15 days	0 days	100%	Sat 20/5/23	Sat 3/6/23	Sat 20/5/23	Sat 3/6/23	0 days	0 days	429,863SS,922,932	936SS,944												
936	CON-2.19-60120	Backfilling & Compaction to Formation (Contamination Area)	40 days	0 days	100%	Sat 20/5/23	Wed 28/6/23	Sat 20/5/23	Wed 28/6/23	0 days	0 days	935SS													
937	CON-2.19-60130	Backfilling & Compaction for +11.0mPD platform	75 days	0 days	100%	Thu 2/5/24	Mon 15/7/24	Thu 2/5/24	Mon 15/7/24	0 days	0 days	946	949,939FS-30 days,953												
938	CON-2.19-60140	Excavation to Formation of EM2, IL2 and EM5 at platform +9.5mPD	15 days	0 days	100%	Wed 23/8/23	Wed 6/9/23	Wed 23/8/23	Wed 6/9/23	0 days	0 days	944	945												
939	CON-2.19-60150	Backfilling & Compaction for +9.50mPD platform	60 days	0 days	100%	Sun 16/6/24	Wed 14/8/24	Sun 16/6/24	Wed 14/8/24	0 days	0 days	937FS-30 days	941FS-10 days,957,986												
940	CON-2.19-60160	Excavation to Formation of EM1, IL1, EL1 and EM5 at +7.5mPD platform	15 days	0 days	100%	Mon 25/12/23	Mon 8/1/24	Mon 25/12/23	Mon 8/1/24	0 days	0 days	945	946												
941	CON-2.19-60170	Backfilling & Compaction for +7.5m Platform	30 days	0 days	100%	Mon 5/8/24	Tue 3/9/24	Mon 5/8/24	Tue 3/9/24	0 days	0 days	939FS-10 days	942,961												
942	CON-2.19-60180	Cut Slope	15 days	0 days	100%	Wed 4/9/24	Wed 18/9/24	Wed 4/9/24	Wed 18/9/24	0 days	0 days	941	986												
943	CON-2.19-60200	Retaining Wall	333 days	0 days	100%	Sun 4/6/23	Wed 1/5/24	Sun 4/6/23	Wed 1/5/24	0 days	0 days														
944	CON-2.19-60210	Retaining wall EM3, EM4, and EM5 at Platform +11.0mPD	80 days	0 days	100%	Sun 4/6/23	Tue 22/8/23	Sun 4/6/23	Tue 22/8/23	0 days	0 days	935,420	938												
945	CON-2.19-60220	Retaining wall EM2, IL2 and EM5 at platform +9.5mPD	109 days	0 days	100%	Thu 7/9/23	Sun 24/12/23	Thu 7/9/23	Sun 24/12/23	0 days	0 days	938	1042,940												
946	CON-2.19-60230	Retaining wall EM1, EL1 and EM5 at platform +7.5mPD	114 days	0 days	100%	Tue 9/1/24	Wed 1/5/24	Tue 9/1/24	Wed 1/5/24	0 days	0 days	940	937,965												
947	CON-2.19-60300	Surface Drainage (U-channel)	106 days	0 days	100%	Tue 16/7/24	Tue 29/10/24	Tue 16/7/24	Tue 29/10/24	0 days	0 days														

Task

Critical Task

Milestone

Summary

Page 21

E=Excavator

L=Lorry

W=Worker

D=Drill plant

C=Crane Lorry

R=Rotter

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1006	CON-1A6-10820	Pavement	110 days	0 days	100%	Sun 12/1/25	Thu 1/5/25	Sun 12/1/25	Thu 1/5/25	0 days	0 days	1005FS-5 days,1009F	1007												
1007	CON-1A6-10830	Footpath	95 days	0 days	100%	Sat 31/5/25	Tue 2/9/25	Sat 31/5/25	Tue 2/9/25	0 days	0 days	1006,221,1002FF+10	1010,1011												
1008	CON-1A6-10840	Street Furniture / Traffic Sign	25 days	0 days	100%	Tue 15/7/25	Fri 8/8/25	Tue 15/7/25	Fri 8/8/25	0 days	0 days	1002	1012FS-8 days,1010FS-8												
1009	CON-1A6-10845	Laying of Rock Fill for the Formation of Road base for Part of Portion of the Proposed Road L54 (PMI 263)	5 days	0 days	100%	Wed 16/4/25	Sun 20/4/25	Wed 16/4/25	Sun 20/4/25	0 days	0 days	1005	1006FF-15 days												
1010	CON-1A6-10850	Road Lighting (Smart Lamp Post) (PMI 190, PMI 239)	28 days	0 days	100%	Wed 3/9/25	Tue 30/9/25	Wed 3/9/25	Tue 30/9/25	0 days	0 days	458,1007,1008FS-8 days	1038												
1011	CON-1A6-10860	Updated Irrigation System along Proposed L53 and L54 (PMI 292)	28 days	0 days	100%	Wed 3/9/25	Tue 30/9/25	Wed 3/9/25	Tue 30/9/25	0 days	0 days	458,1007,1008FS-8 days	1038												
1012	CON-1A6-10900	Landscaping Work	40 days	0 days	100%	Fri 1/8/25	Tue 9/9/25	Fri 1/8/25	Tue 9/9/25	0 days	0 days	462,1002,1008FS-8 d	1038												
1013	CON-1A6-11000	Additional Works for site 2-18	330 days	0 days	100%	Tue 17/9/24	Tue 12/8/25	Tue 17/9/24	Tue 12/8/25	0 days	0 days														
1014	CON-1A6-11100	Refuse Collection Point (PMI 121)	51 days	0 days	100%	Mon 3/2/25	Tue 25/3/25	Mon 3/2/25	Tue 25/3/25	0 days	0 days	888FS+14 days,1019	1081,1028												
1015	CON-1A6-11200	Transformer Room (PMI 075)	271 days	0 days	100%	Tue 17/9/24	Sat 14/6/25	Tue 17/9/24	Sat 14/6/25	0 days	0 days														
1016	CON-1A6-11210	Excavate to Formation Level	7 days	0 days	100%	Tue 17/9/24	Mon 23/9/24	Tue 17/9/24	Mon 23/9/24	0 days	0 days	872FS+4 days	1017												
1017	CON-1A6-11220	Plate Load Test	7 days	0 days	100%	Tue 24/9/24	Mon 30/9/24	Tue 24/9/24	Mon 30/9/24	0 days	0 days	1016	1018												
1018	CON-1A6-11230	Construction of Footing& Trench	7 days	0 days	100%	Tue 1/10/24	Mon 7/10/24	Tue 1/10/24	Mon 7/10/24	0 days	0 days	1017	1019												
1019	CON-1A6-11240	Construction of RC Structure	40 days	0 days	100%	Tue 8/10/24	Sat 16/11/24	Tue 8/10/24	Sat 16/11/24	0 days	0 days	1018	1020,1014												
1020	CON-1A6-11250	Waterproofing, Finishing& Painting Work	90 days	0 days	100%	Sun 17/11/24	Fri 14/2/25	Sun 17/11/24	Fri 14/2/25	0 days	0 days	1019	1021												
1021	CON-1A6-11260	Hardware	30 days	0 days	100%	Sat 15/2/25	Sun 16/3/25	Sat 15/2/25	Sun 16/3/25	0 days	0 days	1020	1022												
1022	CON-1A6-11270	E&M Works	30 days	0 days	100%	Mon 17/3/25	Tue 15/4/25	Mon 17/3/25	Tue 15/4/25	0 days	0 days	1021	1023												
1023	CON-1A6-11280	Testing& Commissioning	20 days	0 days	100%	Wed 16/4/25	Mon 5/5/25	Wed 16/4/25	Mon 5/5/25	0 days	0 days	1022	1024												
1024	CON-1A6-11290	Handover to CLP	40 days	0 days	100%	Tue 6/5/25	Sat 14/6/25	Tue 6/5/25	Sat 14/6/25	0 days	0 days	1023	1081,1038												
1025	CON-1A6-11300	Irrigation for Planter (PMI 133) (omitted)	0 days	0 days	100%	Mon 14/7/25	Mon 14/7/25	Mon 14/7/25	Mon 14/7/25	0 days	0 days	888,892	1081,1026,1027												
1026	CON-1A6-11400	Turf Planting at Landscaping area and Hydroseeding at Village House (PMI 096) (omitted)	0 days	0 days	100%	Mon 14/7/25	Mon 14/7/25	Mon 14/7/25	Mon 14/7/25	0 days	0 days	893,1025													
1027	CON-1A6-11500	Chain Link Fence for Village Houses (omitted)	0 days	0 days	100%	Thu 10/4/25	Thu 10/4/25	Thu 10/4/25	Thu 10/4/25	0 days	0 days	1025	1081,1035												
1028	CON-1A6-11510	Provision of Chain Link Fence, ACCESS Gate and Government Land Notice Board within Site 2-18 (PMI 214, 242, PMC 053)	90 days	0 days	100%	Wed 26/3/25	Mon 23/6/25	Wed 26/3/25	Mon 23/6/25	0 days	0 days	1014	1081,1037SS+20 days,1029SS,1031FS-10 days,1032FS-10 days												
1029	CON-1A6-11530	Shotcrete for Slope Protection (PMI 118)	60 days	0 days	100%	Wed 26/3/25	Sat 24/5/25	Wed 26/3/25	Sat 24/5/25	0 days	0 days	1028SS	1081,1031,1032												
1030	CON-1A6-11600	Railing around Lot Boundary (PMI 131) (omitted)	0 days	0 days	100%	Wed 12/2/25	Wed 12/2/25	Wed 12/2/25	Wed 12/2/25	0 days	0 days	892FS+100 days	1081												
1031	CON-1A6-11700	Construction of Traffic signs with Emergency crash gate (PMI 097,258)	30 days	0 days	100%	Sat 14/6/25	Sun 13/7/25	Sat 14/6/25	Sun 13/7/25	0 days	0 days	1028FS-10 days,1029	1081												
1032	CON-1A6-11800	Concrete Pavement for Footpath at planter area (PMI 257)	60 days	0 days	100%	Sat 14/6/25	Tue 12/8/25	Sat 14/6/25	Tue 12/8/25	0 days	0 days	1028FS-10 days,1029	1081												
1033	CON-1A6-12000	Additional Works for site 2-19	138 days	0 days	100%	Tue 11/2/25	Sun 29/6/25	Tue 11/2/25	Sun 29/6/25	0 days	0 days														
1034	CON-1A6-12100	Chain Link Fence for Village Houses (omitted)	0 days	0 days	100%	Tue 11/2/25	Tue 11/2/25	Tue 11/2/25	Tue 11/2/25	0 days	0 days	983FS+90 days,892	1081,1036												
1035	CON-1A6-12110	Provision of Chain Link Fence, ACCESS Gate and Government Land Notice Board within Site 2-19 (PMI 215, PMC 054)	80 days	0 days	100%	Fri 11/4/25	Sun 29/6/25	Fri 11/4/25	Sun 29/6/25	0 days	0 days	1027	1081												
1036	CON-1A6-12200	Railing around Lot Boundary (PMI 132) (omitted)	0 days	0 days	100%	Wed 21/5/25	Wed 21/5/25	Wed 21/5/25	Wed 21/5/25	0 days	0 days	1034	1081												
1037	CON-1A6-12210	Revised Village Lighting at Site 2-19 (PMI 248)	14 days	0 days	100%	Tue 18/3/25	Mon 31/3/25	Tue 18/3/25	Mon 31/3/25	0 days	0 days	1028SS+20 days	1081												
1038	CON-1A6-13000	Planned Road L54 Completion Date	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1012,1010,1002,1024	1081												
1039		Road L53, L53+000, (Site formation works refer to Section 1A4 and Section 1A5)	895 days	0 days	100%	Thu 20/4/23	Tue 30/9/25	Thu 20/4/23	Tue 30/9/25	0 days	0 days														
1040	CON-1A6-20100	Drainage Work (3nos)- KPLR	80 days	0 days	100%	Thu 20/4/23	Sat 8/7/23	Thu 20/4/23	Sat 8/7/23	0 days	0 days	163,407	1041SS+30 days												
1041	CON-1A6-20110	Sewer Work (3nos)- KPLR	80 days	0 days	100%	Sat 20/5/23	Mon 7/8/23	Sat 20/5/23	Mon 7/8/23	0 days	0 days	1040SS+30 days,410													
1042	CON-1A6-20120	Diversion of Existing Watermains along Kai Pak Ling Road - KPLR (PMC 036, PMI 276)	120 days	0 days	100%	Mon 14/4/25	Mon 11/8/25	Mon 14/4/25	Mon 11/8/25	0 days	0 days	945,971FS+189 days	1056FS-45 days												
1043	CON-1A6-20200	Removal of existing CLP Pylons - FKTR	107 days	0 days	100%	Fri 4/8/23	Sat 18/11/23	Fri 4/8/23	Sat 18/11/23	0 days	0 days		1044												
1044	CON-1A6-20210	Improve Ground Condition of Existing Open Ditch - FKTR	30 days	0 days	100%	Sun 19/11/23	Mon 18/12/23	Sun 19/11/23	Mon 18/12/23	0 days	0 days	1043	1045												
1045	CON-1A6-20220	Drainage Work after CLP Pylons removed - FKTR	530 days	0 days	100%	Tue 19/12/23	Sat 31/5/25	Tue 19/12/23	Sat 31/5/25	0 days	0 days	1044,478,483	1056FS-30 days,1048SS+30 days,1048FF-72												
1046	CON-1A6-20230	Sewer Work after CLP Pylons removed - FKTR	120 days	0 days	100%	Thu 18/1/24	Thu 16/5/24	Thu 18/1/24	Thu 16/5/24	0 days	0 days	1045SS+30 days	1056,1331												
1047	CON-1A6-20240	Subsoil Drain (PMI 111)	460 days	0 days	100%	Mon 29/4/24	Fri 1/8/25	Mon 29/4/24	Fri 1/8/25	0 days	0 days		1056FF+5 days												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1048	CON-1A6-20250	Uncharted 900mm Storm Drain along Fung Kong Tsuen Road (PMI 252)	38 days	0 days	100%	Tue 11/2/25	Thu 20/3/25	Tue 11/2/25	Thu 20/3/25	0 days	0 days	1045FF-72 days	1041SS+30 days,1058FS+42 days												
1049	CON-1A6-20600	Water Work (25m)	57 days	0 days	100%	Thu 26/6/25	Thu 21/8/25	Thu 26/6/25	Thu 21/8/25	0 days	0 days														
1050	CON-1A6-20610	Water Pipe Installation	26 days	0 days	100%	Thu 26/6/25	Mon 21/7/25	Thu 26/6/25	Mon 21/7/25	0 days	0 days	404,1058FS+25 days	1052												
1051	CON-1A6-20620	Water Connection	31 days	0 days	100%	Tue 22/7/25	Thu 21/8/25	Tue 22/7/25	Thu 21/8/25	0 days	0 days														
1052	CON-1A6-20621	Testing and Submission	25 days	0 days	100%	Tue 22/7/25	Fri 15/8/25	Tue 22/7/25	Fri 15/8/25	0 days	0 days	1050,997	1053,167SS												
1053	CON-1A6-20622	Approval from WSD	1 day	0 days	100%	Sat 16/8/25	Sat 16/8/25	Sat 16/8/25	Sat 16/8/25	0 days	0 days	1052	1054												
1054	CON-1A6-20623	Water Connection	1 day	0 days	100%	Sun 17/8/25	Sun 17/8/25	Sun 17/8/25	Sun 17/8/25	0 days	0 days	1053	1055												
1055	CON-1A6-20624	Reinstatement Works	4 days	0 days	100%	Mon 18/8/25	Thu 21/8/25	Mon 18/8/25	Thu 21/8/25	0 days	0 days	1054,167FF	1071,1062FS-16 days												
1056	CON-1A6-20700	Utilities	40 days	0 days	100%	Sat 28/6/25	Wed 6/8/25	Sat 28/6/25	Wed 6/8/25	0 days	0 days	426,1045FS-30 days,1174FF,1777FF,1061FS-32 days													
1057	CON-1A6-20800	Road Works (L53+00 to L53+226)	222 days	0 days	100%	Fri 21/2/25	Tue 30/9/25	Fri 21/2/25	Tue 30/9/25	0 days	0 days														
1058	CON-1A6-20801	Temporary Traffic Diversion Stage 1	30 days	0 days	100%	Fri 21/2/25	Sat 31/5/25	Fri 21/2/25	Sat 31/5/25	0 days	0 days	1048FS+42 days,10451050FS+25 days,1061,996													
1059	CON-1A6-20802	Temporary Traffic Diversion Stage 2	10 days	0 days	100%	Sun 27/7/25	Tue 5/8/25	Sun 27/7/25	Tue 5/8/25	0 days	0 days	1061	1060,1062												
1060	CON-1A6-20803	Temporary Traffic Diversion Stage 3	10 days	0 days	100%	Sun 24/8/25	Tue 2/9/25	Sun 24/8/25	Tue 2/9/25	0 days	0 days	1064,1059	1065FS-3 days												
1061	CON-1A6-20810	Gully and Associated Pipe	21 days	0 days	100%	Sun 6/7/25	Sat 26/7/25	Sun 6/7/25	Sat 26/7/25	0 days	0 days	1056FS-32 days,426,11062,1059													
1062	CON-1A6-20820	Footpath near Fung Kong Tsuen	14 days	0 days	100%	Wed 6/8/25	Tue 19/8/25	Wed 6/8/25	Tue 19/8/25	0 days	0 days	1061,1055FS-16 days	1064FS-10 days												
1063	CON-1A6-20821	Footpath near Site 2-18	17 days	0 days	100%	Sun 14/9/25	Tue 30/9/25	Sun 14/9/25	Tue 30/9/25	0 days	0 days	1065	1071												
1064	CON-1A6-12830	Pavement stage 1 (near Fung Kong Tsuen)	14 days	0 days	100%	Sun 10/8/25	Sat 23/8/25	Sun 10/8/25	Sat 23/8/25	0 days	0 days	1062FS-10 days,221	1066FS-1 day,1060												
1065	CON-1A6-12831	Pavement stage 2 (near site 2-18)	14 days	0 days	100%	Sun 31/8/25	Sat 13/9/25	Sun 31/8/25	Sat 13/9/25	0 days	0 days	1060FS-3 days	1071,1063												
1066	CON-1A6-20840	Street Furniture / Traffic Sign	20 days	0 days	100%	Sat 23/8/25	Thu 11/9/25	Sat 23/8/25	Thu 11/9/25	0 days	0 days	1064FS-1 day	1068FS-10 days,1070FS-1 day												
1067	CON-1A6-20845	Laying of Rock Dill Material for the formation of Roadbase along the Proposed Road L53 (PMI 254)	7 days	0 days	100%	Fri 21/2/25	Thu 27/2/25	Fri 21/2/25	Thu 27/2/25	0 days	0 days		1058												
1068	CON-1A6-20850	Road Lighting (Smart Lamp Post) (PMI 191, PMI 236)	29 days	0 days	100%	Tue 2/9/25	Tue 30/9/25	Tue 2/9/25	Tue 30/9/25	0 days	0 days	458,1066FS-10 days	171FF,1071												
1069	CON-1A6-20851	Updated Irrigation System along Proposed L53 and L54 (PMI 252)	29 days	0 days	100%	Tue 2/9/25	Tue 30/9/25	Tue 2/9/25	Tue 30/9/25	0 days	0 days	458,1066FS-10 days	171FF,1071												
1070	CON-1A6-20900	Landscaping Work	29 days	0 days	100%	Tue 2/9/25	Tue 30/9/25	Tue 2/9/25	Tue 30/9/25	0 days	0 days	462,1066FS-10 days	1071												
1071	CON-1A6-21000	Planned Road L53 Completion Date (Road L53 + Road L54)	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1070,1068,171,174,171081													
1072	CON-1A6-30000	Boost-Up Transformer Room (at footpath of Road D1)	339 days	0 days	100%	Mon 19/2/24	Wed 22/1/25	Mon 19/2/24	Wed 22/1/25	0 days	0 days														
1073	CON-1A6-30100	Excavation to Formation Level	10 days	0 days	100%	Mon 19/2/24	Wed 28/2/24	Mon 19/2/24	Wed 28/2/24	0 days	0 days	442,1265FS+90 days	1074												
1074	CON-1A6-30200	Construction of Footing & Trench	10 days	0 days	100%	Thu 29/2/24	Sat 9/3/24	Thu 29/2/24	Sat 9/3/24	0 days	0 days	1073	1075												
1075	CON-1A6-30300	Construction of RC Structures	30 days	0 days	100%	Sun 10/3/24	Mon 8/4/24	Sun 10/3/24	Mon 8/4/24	0 days	0 days	1074	1076												
1076	CON-1A6-30400	Waterproofing, Finishing & Painting Works	25 days	0 days	100%	Mon 5/8/24	Thu 29/8/24	Mon 5/8/24	Thu 29/8/24	0 days	0 days	1075	1077												
1077	CON-1A6-30500	Hardware	20 days	0 days	100%	Fri 30/8/24	Wed 18/9/24	Fri 30/8/24	Wed 18/9/24	0 days	0 days	1076	1078												
1078	CON-1A6-30600	E&M Works	30 days	0 days	100%	Thu 19/9/24	Fri 18/10/24	Thu 19/9/24	Fri 18/10/24	0 days	0 days	1077,247,230	1079FS+60 days												
1079	CON-1A6-30700	Testing & Commissioning	20 days	0 days	100%	Wed 18/12/24	Mon 6/1/25	Wed 18/12/24	Mon 6/1/25	0 days	0 days	1078FS+60 days	1080												
1080	CON-1A6-30800	Handover to CLP	10 days	0 days	100%	Mon 13/1/25	Wed 22/1/25	Mon 13/1/25	Wed 22/1/25	0 days	0 days	1079,1271	1338,1289,1272												
1081	CON-1A6-40000	Planned Completion of Section 1A6	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1038,1071,1034,1036,25,1083													
1082		Section 1B	365 days	365 days	0%	Wed 1/10/25	Wed 30/9/26	Wed 1/10/25	Wed 30/9/26	0 days	0 days														
1083	CON-1B-10000	Establishment works of Sections 1A4, 1A5, 1A6	365 days	365 days	0%	Wed 1/10/25	Wed 30/9/26	Wed 1/10/25	Wed 30/9/26	0 days	0 days	895,986,1081	1084												
1084	CON-1B-20000	Planned Completion of Section 1B	0 days	0 days	0%	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	0 days	0 days	1083	26												
1085		Section 2A	1342 days	0 days	100%	Fri 28/1/22	Tue 30/9/25	Fri 28/1/22	Tue 30/9/25	0 days	0 days														
1086	CON-2A-10000	Ping Ha Road (Portion C1)	1017 days	0 days	100%	Ton 19/12/2	Tue 30/9/25	Mon 19/12/22	Tue 30/9/25	0 days	0 days														
1087	CON-2A-10200	Pipe Jacking	986 days	0 days	100%	Ton 19/12/2	Sat 30/8/25	Mon 19/12/22	Sat 30/8/25	0 days	0 days														
1088	CON-2A-10201	Site Clearance	3 days	0 days	100%	Ton 19/12/2	Wed 21/12/2	Mon 19/12/22	Wed 21/12/22	0 days	0 days	468	1089,1090,1091												
1089	CON-2A-10202	Initial Survey	7 days	0 days	100%	Thu 22/12/2	Wed 28/12/2	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1088	1093												
1090	CON-2A-10203	Tree Survey	7 days	0 days	100%	Thu 22/12/2	Wed 28/12/2	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1088	1093												
1091	CON-2A-10204	Fence Work	7 days	0 days	100%	Thu 22/12/2	Wed 28/12/2	Thu 22/12/22	Wed 28/12/22	0 days	0 days	1088	1093,1092												
1092	CON-2A-10205	Underground Utilities Detection and Protection	90 days	0 days	100%	Thu 29/12/22	Tue 28/3/23	Thu 29/12/22	Tue 28/3/23	0 days	0 days	1091	1093												
1093	CON-2A-10206	Install Monitoring Points	7 days	0 days	100%	Mon 3/4/23	Sun 9/4/23	Mon 3/4/23	Sun 9/4/23	0 days	0 days	1089,1090,1091,1092	1094												
1094	CON-2A-10207	ELS for Jacking Pits & Receiving Pits	550 days	0 days	100%	Mon 10/4/23	Thu 10/10/24	Mon 10/4/23	Thu 10/10/24	0 days	0 days	1093,455	1102SS+20 days,1098,109												
1095	CON-2A-10210	Pipe Jacking Works	130 days	0 days	100%	Fri 11/10/24	Mon 17/2/25	Fri 11/10/24	Mon 17/2/25	0 days	0 days														
1096	CON-2A-10211	Preparation works for Pipe Jacking, including Supporting Frame, Thrust Wall, Entrance Ring and set up of Jacking Equipment etc.	60 days	0 days	100%	Fri 11/10/24	Mon 9/12/24	Fri 11/10/24	Mon 9/12/24	0 days	0 days	1094	1098,1097												
1097	CON-2A-10212	Pipe Jacking	70 days	0 days	100%	Tue 10/12/2	Mon 17/2/25	Tue 10/12/24	Mon 17/2/25	0 days	0 days	1096	1098FS+55 days												
1098	CON-2A-10213	Pipe Installation within Sleeve Pipes	65 days	0 days	100%	Mon 14/4/25	Tue 17/6/25	Mon 14/4/25	Tue 17/6/25	0 days	0 days	1094,1096,1097FS+55	1099												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1099	CON-2A-10214	Construct Chambers & Water Main Connections - Revised Design of WSD Inspection Chamber and Pipe Jacking Works(PMI 203)	67 days	0 days	100%	Wed 18/6/25	Sat 23/8/25	Wed 18/6/25	Sat 23/8/25	0 days	0 days	1098	1100												
1100	CON-2A-10215	Backfilling & Reinstatement	7 days	0 days	100%	Sun 24/8/25	Sat 30/8/25	Sun 24/8/25	Sat 30/8/25	0 days	0 days	1099	1104												
1101	CON-2A-10300	Water Work	885 days	0 days	100%	Sun 30/4/23	Tue 30/9/25	Sun 30/4/23	Tue 30/9/25	0 days	0 days														
1102	CON-2A-10310	Water Pipe Installation at Ping Ha Road (Omitted)	0 days	0 days	100%	Sun 30/4/23	Sun 30/4/23	Sun 30/4/23	Sun 30/4/23	0 days	0 days	404,1094SS+20 days	1104												
1103	CON-2A-10320	Water Connection	31 days	0 days	100%	Sun 31/8/25	Tue 30/9/25	Sun 31/8/25	Tue 30/9/25	0 days	0 days														
1104	CON-2A-10321	Testing and Submission	26 days	0 days	100%	Sun 31/8/25	Thu 25/9/25	Sun 31/8/25	Thu 25/9/25	0 days	0 days	1102,1100	1105,168SS												
1105	CON-2A-10322	Approval from WSD	1 day	0 days	100%	Fri 26/9/25	Fri 26/9/25	Fri 26/9/25	Fri 26/9/25	0 days	0 days	1104	1106												
1106	CON-2A-10323	Water Connection	1 day	0 days	100%	Sat 27/9/25	Sat 27/9/25	Sat 27/9/25	Sat 27/9/25	0 days	0 days	1105	1107												
1107	CON-2A-10324	Reinstatement Works	3 days	0 days	100%	Sun 28/9/25	Tue 30/9/25	Sun 28/9/25	Tue 30/9/25	0 days	0 days	1106,168FF	1108												
1108		Planned Ping Ha Road Completion Date	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1107	1338												
1109	CON-2A-20000	Ha Tsuen Road (Portion A3,A6,A7,A8,D1,D2)	946 days	0 days	100%	Thu 28/7/22	Fri 28/2/25	Thu 28/7/22	Fri 28/2/25	0 days	0 days														
1110	CON-2A-20100	Water Work and Sewerage Work (Omitted)	545 days	0 days	100%	Fri 1/9/23	Fri 28/2/25	Fri 1/9/23	Fri 28/2/25	0 days	0 days														
1111	CON-2A-20110	Water Pipe Installation (Ha Tsuen Road to Road D1) (Omitted)	0 days	0 days	100%	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	0 days	0 days	32,35,36,37,473,404	1114,1133												
1112	CON-2A-20120	Sewer pipe and manhole installation (Ha Tsuen Road to Road D1) (Omitted)	0 days	0 days	100%	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	Fri 1/9/23	0 days	0 days	32,35,36,37,473,404	1114,1133												
1113	CON-2A-20120	Water Connection (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days														
1114	CON-2A-20121	Testing and Submission (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1111,1267,1112	1115,166SS												
1115	CON-2A-20122	Approval from WSD (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1114	1116												
1116	CON-2A-20123	Water Connection (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1115	1117												
1117	CON-2A-20124	Reinstatement Works (Omitted)	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1116,166FF	1134												
1118	CON-2A-20200	Sewage Pumping Station (Omitted)	553 days	0 days	100%	Thu 28/7/22	Thu 1/2/24	Thu 28/7/22	Thu 1/2/24	0 days	0 days														
1119	CON-2A-20210	Sewage Work (Omitted)	553 days	0 days	100%	Thu 28/7/22	Thu 1/2/24	Thu 28/7/22	Thu 1/2/24	0 days	0 days														
1120	CON-2A-20211	Access day 456	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	47	1121												
1121	CON-2A-20212	Site Clearance (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1120	1122,1123,1124,1125												
1122	CON-2A-20213	Initial Survey (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1121	1125												
1123	CON-2A-20214	Tree Survey (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1121	1125												
1124	CON-2A-20215	Fence Work (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1121	1125												
1125	CON-2A-20216	Underground Utilities Detection (Omitted)	0 days	0 days	100%	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	Thu 28/7/22	0 days	0 days	1121,1124,1122,1123	1126												
1126	CON-2A-20217	Install Monitoring Points (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1125	1127												
1127	CON-2A-20218	ELS (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1126,439,366	1128												
1128	CON-2A-20219	Construction of RC Structures (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1127	1131FS-20 days,1129,113												
1129	CON-2A-20220	Builder's Works and Finish (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1128	1133,1130												
1130	CON-2A-20221	E&M Works (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1128,1129	1133												
1131	CON-2A-20222	Rising Main (Omitted)	0 days	0 days	100%	Fri 12/1/24	Fri 12/1/24	Fri 12/1/24	Fri 12/1/24	0 days	0 days	1128FS-20 days,473	1133												
1132	CON-2A-20230	Setting Equipment	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days														
1133	CON-2A-20231	Test and Commissioning (Omitted)	0 days	0 days	100%	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	Thu 1/2/24	0 days	0 days	1131,1130,1129,1111,1134	1134												
1134		Planned Ha Tsuen Road completion Date	0 days	0 days	100%	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	Fri 28/2/25	0 days	0 days	1117,1133,154	1338												
1135	CON-2A-30000	Detention Pond (Portion B2)	1258 days	0 days	100%	Fri 28/1/22	Tue 8/7/25	Fri 28/1/22	Tue 8/7/25	0 days	0 days														
1136	CON-2A-30100	Site Clearance	5 days	0 days	100%	Fri 28/1/22	Tue 1/2/22	Fri 28/1/22	Tue 1/2/22	0 days	0 days	39	1137,1138,1139,1140												
1137	CON-2A-30200	Initial Survey	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1136	1141												
1138	CON-2A-30300	Tree Survey	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1136	1141												
1139	CON-2A-30400	Fence Work	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1136	1141												
1140	CON-2A-30500	Underground Utilities Detection	7 days	0 days	100%	Wed 2/2/22	Tue 8/2/22	Wed 2/2/22	Tue 8/2/22	0 days	0 days	1136	1141												
1141	CON-2A-30600	Install Monitoring Points	14 days	0 days	100%	Wed 9/2/22	Tue 22/2/22	Wed 9/2/22	Tue 22/2/22	0 days	0 days	1137,1138,1139,1140	1142,1147												
1142	CON-2A-30700	Excavation to Bottom Level & Cut Slope (Heavy Metal Treatment Area) (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	445,1141,1191	1143												
1143	CON-2A-30710	Excavation to Bottom Level & Cut Slope (Hydrocarbon Treatment Area) (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1142	1144												
1144	CON-2A-30800	Laying 1st Layer of Granular Material with Geotextile Filter (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1143	1145												
1145	CON-2A-30900	Laying 2nd Layer of Granular Material with Geotextile Filter (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1144	1146												
1146	CON-2A-31000	300 u-channel at +17.2mPD (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1145	1151,1148												
1147	CON-2A-31100	Construction of Toe Block & Outlet Chamber	150 days	0 days	100%	Mon 20/2/23	Wed 19/7/23	Mon 20/2/23	Wed 19/7/23	0 days	0 days	1162,1141	1152												
1148	CON-2A-31200	Laying Granular Material with Geotextile Filter on Slope (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1146	1149												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1149	CON-2A-31300	Laying 150mm thk. Cast In-situ Cellular Reinforced Paving (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1148	1150												
1150	CON-2A-31400	Install Drainage Trunk Main No.1 & No.2 (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1149	1151												
1151	CON-2A-31500	Access Road from +17.2mPD to Top (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1146,1150	1154												
1152	CON-2A-31600	Construction of 1650 drain pipe connecting to outlet chamber	100 days	0 days	100%	Thu 20/7/23	Fri 27/10/23	Thu 20/7/23	Fri 27/10/23	0 days	0 days	1147	1153FS+150 days												
1153	CON-2A-31700	Construction of 1650 drain pipe st downstream to detention pond	154 days	0 days	100%	Tue 26/3/24	Mon 26/8/24	Tue 26/3/24	Mon 26/8/24	0 days	0 days	1152FS+150 days	1199,1157												
1154	CON-2A-31800	150 U-channel & Concrete Slab on Top Level around the Pond (Omitted)	0 days	0 days	100%	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	Tue 23/4/24	0 days	0 days	1151	1199												
1155	CON-2A-31810	Rehabilitation of the Existing Ditch at Downstream of Detention Pond (PMI 227)	150 days	0 days	100%	Thu 26/12/24	Sat 24/5/25	Thu 26/12/24	Sat 24/5/25	0 days	0 days		1199												
1156	CON-2A-31900	Demolition of the Existing Shelter and Formation of a Temporary Access for the Existing Business Undertakings near Detention Pond (PMI 224)	14 days	0 days	100%	Mon 4/11/24	Sun 17/11/24	Mon 4/11/24	Sun 17/11/24	0 days	0 days		603												
1157	CON-2A-31910	Trapezoidal Channel (2mx2mx1m D)	21 days	0 days	100%	Wed 21/5/25	Tue 10/6/25	Wed 21/5/25	Tue 10/6/25	0 days	0 days	1153,767FS+150 days	1158												
1158	CON-2A-31920	Desilting Pond (12mx12mx2.5m)	28 days	0 days	100%	Wed 11/6/25	Tue 8/7/25	Wed 11/6/25	Tue 8/7/25	0 days	0 days	1157	1199												
1159	CON-2A-32000	Remediation of Contaminated Soil	865 days	0 days	100%	Tue 14/2/23	Fri 27/6/25	Tue 14/2/23	Fri 27/6/25	0 days	0 days														
1160	CON-2A-33000	Biopile Works (Hydrocarbon Treatment)	805 days	0 days	100%	Tue 14/2/23	Mon 28/4/25	Tue 14/2/23	Mon 28/4/25	0 days	0 days														
1161	CON-2A-33100	Biopile System Setup	46 days	0 days	100%	Tue 14/2/23	Fri 31/3/23	Tue 14/2/23	Fri 31/3/23	0 days	0 days														
1162	CON-2A-33101	Formation of Concrete Slab	6 days	0 days	100%	Tue 14/2/23	Sun 19/2/23	Tue 14/2/23	Sun 19/2/23	0 days	0 days		1163,1147												
1163	CON-2A-33102	Waterproofing Works	9 days	0 days	100%	Mon 20/2/23	Tue 28/2/23	Mon 20/2/23	Tue 28/2/23	0 days	0 days	1162	1164												
1164	CON-2A-33103	Placing 1st Layer of contaminated soil & associated pipe	14 days	0 days	100%	Wed 1/3/23	Tue 14/3/23	Wed 1/3/23	Tue 14/3/23	0 days	0 days	1163	1165												
1165	CON-2A-33105	Placing 2nd Layer of contaminated soil & cover up the whole biopile	14 days	0 days	100%	Wed 15/3/23	Tue 28/3/23	Wed 15/3/23	Tue 28/3/23	0 days	0 days	1164	1166												
1166	CON-2A-33107	Connection & Commissioning of Biopile System	3 days	0 days	100%	Wed 29/3/23	Fri 31/3/23	Wed 29/3/23	Fri 31/3/23	0 days	0 days	1165	1169,1170,767,1168												
1167	CON-2A-33200	Biopile System Operation	587 days	0 days	100%	Thu 3/8/23	Tue 11/3/25	Thu 3/8/23	Tue 11/3/25	0 days	0 days														
1168	CON-2A-33201	Operation & Maintenance (for Site 2-18, 2-19, L54)	180 days	0 days	100%	Thu 3/8/23	Mon 29/1/24	Thu 3/8/23	Mon 29/1/24	0 days	0 days	1166,861SS+12 days	1172												
1169	CON-2A-33211	Operation & Maintenance (for Site 3-8)	180 days	0 days	100%	Thu 3/8/23	Mon 29/1/24	Thu 3/8/23	Mon 29/1/24	0 days	0 days	1166,765SS+12 days	1173												
1170	CON-2A-33213	Operation & Maintenance (for Site 3-8 CIF)	157 days	0 days	100%	Sun 6/10/24	Tue 11/3/25	Sun 6/10/24	Tue 11/3/25	0 days	0 days	1166,767	1173,1197												
1171	CON-2A-33300	Completion of Biopile	437 days	0 days	100%	Tue 30/1/24	Thu 10/4/25	Tue 30/1/24	Thu 10/4/25	0 days	0 days														
1172	CON-2A-33301	Submission of Closure Assessment Report (for Site 2-18,2-19,L54)	30 days	0 days	100%	Tue 30/1/24	Wed 28/2/24	Tue 30/1/24	Wed 28/2/24	0 days	0 days	1168	1174,1193												
1173	CON-2A-33304	Submission of Closure Assessment Report (for Site 3-8)	30 days	0 days	100%	Wed 12/3/25	Thu 10/4/25	Wed 12/3/25	Thu 10/4/25	0 days	0 days	1170,1169	1174,1193,1197												
1174	CON-2A-33400	Removal of Facilities	18 days	0 days	100%	Fri 11/4/25	Mon 28/4/25	Fri 11/4/25	Mon 28/4/25	0 days	0 days	1173,1172	1199												
1175	CON-2A-34000	Cement Solidification Works (Heavy Metal Treatment)	429 days	0 days	100%	Mon 20/2/23	Tue 23/4/24	Mon 20/2/23	Tue 23/4/24	0 days	0 days														
1176	CON-2A-34100	Mixing Facilities Setup	171 days	0 days	100%	Mon 20/2/23	Wed 9/8/23	Mon 20/2/23	Wed 9/8/23	0 days	0 days														
1177	CON-2A-34101	Formation of Concrete Slab	6 days	0 days	100%	Mon 20/2/23	Sat 25/2/23	Mon 20/2/23	Sat 25/2/23	0 days	0 days		1178												
1178	CON-2A-34102	Placing Concrete Block Barrier	9 days	0 days	100%	Sun 26/2/23	Mon 6/3/23	Sun 26/2/23	Mon 6/3/23	0 days	0 days	1177	1179												
1179	CON-2A-34103	Waterproofing Works	6 days	0 days	100%	Tue 7/3/23	Sun 12/3/23	Tue 7/3/23	Sun 12/3/23	0 days	0 days	1178	1180												
1180	CON-2A-34104	Provision of Enclose Shelter	150 days	0 days	100%	Mon 13/3/23	Wed 9/8/23	Mon 13/3/23	Wed 9/8/23	0 days	0 days	1179	1184,1188,768,1182,1186												
1181	CON-2A-34200	Cement Solidification Operation	252 days	0 days	100%	Wed 9/8/23	Wed 17/4/24	Wed 9/8/23	Wed 17/4/24	0 days	0 days														
1182	CON-2A-34201	Mixing Operation (for Site 2-18,2-19, L54)	30 days	0 days	100%	Thu 10/8/23	Fri 8/9/23	Thu 10/8/23	Fri 8/9/23	0 days	0 days	1180,862SS+65 days	1183SS+7 days												
1183	CON-2A-34202	Confirmation Test (for Site 2-18,2-19,L54)	30 days	0 days	100%	Thu 17/8/23	Fri 15/9/23	Thu 17/8/23	Fri 15/9/23	0 days	0 days	1182SS+7 days	1193												
1184	CON-2A-34209	Mixing Operation (for Site 3-7 CIF)	0 days	0 days	100%	Wed 9/8/23	Wed 9/8/23	Wed 9/8/23	Wed 9/8/23	0 days	0 days	1180,667SS+45 days	1185SS+7 days												
1185	CON-2A-34210	Confirmation Test (for Site 3-7, CIF)	0 days	0 days	100%	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	0 days	0 days	1184SS+7 days	1191,1195												
1186	CON-2A-34211	Mixing Operation (for Site 3-8)	30 days	0 days	100%	Thu 10/8/23	Fri 8/9/23	Thu 10/8/23	Fri 8/9/23	0 days	0 days	1180,766SS+22 days	1187SS+7 days												
1187	CON-2A-34212	Confirmation Test (for Site 3-8)	30 days	0 days	100%	Thu 17/8/23	Fri 15/9/23	Thu 17/8/23	Fri 15/9/23	0 days	0 days	1186SS+7 days	1191												
1188	CON-2A-34213	Mixing Operation (for Site 3-8 CIF)	30 days	0 days	100%	Tue 21/11/23	Wed 20/12/2	Tue 21/11/23	Wed 20/12/23	0 days	0 days	1180,768SS+25 days	1189SS+7 days												
1189	CON-2A-34214	Confirmation Test (for Site 3-8, CIF)	30 days	0 days	100%	Tue 28/11/23	Wed 27/12/2	Tue 28/11/23	Wed 27/12/23	0 days	0 days	1188SS+7 days	1191,1197												
1190	CON-2A-34315	Temporary Storage at Site 3-6 Lower Platform (PMI 077)	150 days	0 days	100%	Mon 20/11/23	Wed 17/4/24	Mon 20/11/23	Wed 17/4/24	0 days	0 days		1191,523SS												
1191	CON-2A-34416	Decommission of Facilities	6 days	0 days	100%	Thu 18/4/24	Tue 23/4/24	Thu 18/4/24	Tue 23/4/24	0 days	0 days	1185,1187,1189,1190	1142												
1192	CON-2A-35000	Remediation Report Submission	681 days	0 days	100%	Wed 16/8/23	Fri 27/6/25	Wed 16/8/23	Fri 27/6/25	0 days	0 days														

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1193	CON-2A-35100	Preparation of Remediation Report (For Site 2-18,2-19,L54)	50 days	0 days	100%	Fri 11/4/25	Fri 30/5/25	Fri 11/4/25	Fri 30/5/25	0 days	0 days	1172,1183,1173	1194												
1194	CON-2A-35200	Review & Accepted by EPD (For Site 2-18,2-19,L54)	28 days	0 days	100%	Sat 31/5/25	Fri 27/6/25	Sat 31/5/25	Fri 27/6/25	0 days	0 days	1193	1199												
1195	CON-2A-35500	Preparation of Remediation Report (For Site 3-7)	0 days	0 days	100%	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	0 days	0 days	1185	1196												
1196	CON-2A-35600	Review & Accepted by EPD (For Site 3-7)	0 days	0 days	100%	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	Wed 16/8/23	0 days	0 days	1195	1199												
1197	CON-2A-35700	Preparation of Remediation Report (For Site 3-8)	50 days	0 days	100%	Fri 11/4/25	Fri 30/5/25	Fri 11/4/25	Fri 30/5/25	0 days	0 days	1189,1170,1173	1198												
1198	CON-2A-35800	Review & Accepted by EPD (For Site 3-8)	28 days	0 days	100%	Sat 31/5/25	Fri 27/6/25	Sat 31/5/25	Fri 27/6/25	0 days	0 days	1197	1199												
1199		Planned Completion Date of Detention Pond	0 days	0 days	100%	Tue 8/7/25	Tue 8/7/25	Tue 8/7/25	Tue 8/7/25	0 days	0 days	1153,1154,1198,1196	1338												
1200	CON-2A-40000	Road D1 (Decontamination works refer to Site 3-6, 3-7 and 3-8)	970 days	0 days	100%	Thu 29/12/22	Sun 24/8/25	Thu 29/12/22	Sun 24/8/25	0 days	0 days														
1201	CON-2A-40100	Soldier Pile Wall (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days														
1202	CON-2A-40110	Working platform (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	55	1203												
1203	CON-2A-40120	Pre-drilling (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1202	1204												
1204	CON-2A-40130	Soldier Pile (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1203	1205												
1205	CON-2A-40140	Lagging Wall & Capping Beam (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1204	1206												
1206	CON-2A-40150	Mass Concrete Retaining Wall (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1205	1207												
1207	CON-2A-40160	Remove Working platform and trim to Formation Level (Omitted)	0 days	0 days	100%	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	Sat 24/8/24	0 days	0 days	1206	1249												
1208	CON-2A-40170	Cut the existing slope Along Road D1 (PMI 234)	30 days	0 days	100%	Mon 23/6/25	Tue 22/7/25	Mon 23/6/25	Tue 22/7/25	0 days	0 days	1323FS+20 days,1252FS+20 days	1338												
1209	CON-2A-41000	Road D1 North Eastern Portion (Next to Site 3-7, D1+320 to D1+511)	342 days	0 days	100%	Sat 20/7/24	Thu 26/6/25	Sat 20/7/24	Thu 26/6/25	0 days	0 days														
1210	CON-2A-41100	Northbound	237 days	0 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Thu 13/3/25	0 days	0 days														
1211	CON-2A-41110	Earthwork	237 days	0 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Thu 13/3/25	0 days	0 days														
1212	CON-2A-41111	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sat 20/7/24	Thu 8/8/24	Sat 20/7/24	Thu 8/8/24	0 days	0 days	518	1213,524												
1213	CON-2A-41113	Sewerage (Omitted)	0 days	0 days	100%	Thu 8/8/24	Thu 8/8/24	Thu 8/8/24	Thu 8/8/24	0 days	0 days	162,407,410,1212	1214												
1214	CON-2A-41114	Backfilling & Compaction to Formation	217 days	0 days	100%	Fri 9/8/24	Thu 13/3/25	Fri 9/8/24	Thu 13/3/25	0 days	0 days	1213	1215,1217,1231FS-30 day												
1215	CON-2A-41115	Drainage	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1214	1216,1217												
1216	CON-2A-41116	Waterpipe Installation (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	404,1215	1225												
1217	CON-2A-41117	Surface Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1214,1215	1228												
1218	CON-2A-41200	Southbound	237 days	0 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Thu 13/3/25	0 days	0 days														
1219	CON-2A-41210	Earthwork	237 days	0 days	100%	Sat 20/7/24	Thu 13/3/25	Sat 20/7/24	Thu 13/3/25	0 days	0 days														
1220	CON-2A-41211	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sat 20/7/24	Thu 8/8/24	Sat 20/7/24	Thu 8/8/24	0 days	0 days	518	524,1222,1221												
1221	CON-2A-41212	Demolition and Disposal of a CLP Transformer Room (PMI 073)	15 days	0 days	100%	Fri 9/8/24	Fri 23/8/24	Fri 9/8/24	Fri 23/8/24	0 days	0 days	1220	1232												
1222	CON-2A-41213	Backfilling & Compaction to Formation	217 days	0 days	100%	Fri 9/8/24	Thu 13/3/25	Fri 9/8/24	Thu 13/3/25	0 days	0 days	1220	1223,1224,1231FS-30 day												
1223	CON-2A-41214	Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1222	1225,1224												
1224	CON-2A-41215	Surface Drainage (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	1222,1223	1228												
1225	CON-2A-41300	Utilities (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	426,1216,1223	1226												
1226	CON-2A-41400	Road Work (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	426,1225	1227,1228												
1227	CON-2A-41500	Road Lighting (Omitted)	0 days	0 days	100%	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	Thu 13/3/25	0 days	0 days	458,1226	1292												
1228	CON-2A-41600	Landscaping Work (Omitted)	0 days	0 days	100%	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	0 days	0 days	462,1226,1217,1224	1292												
1229	CON-2A-41710	Trapezoidal Channel	37 days	0 days	100%	Mon 14/4/25	Tue 20/5/25	Mon 14/4/25	Tue 20/5/25	0 days	0 days	1230	1292,1338,1157												
1230	CON-2A-41720	Surface U-channel	36 days	0 days	100%	Sun 9/3/25	Sun 13/4/25	Sun 9/3/25	Sun 13/4/25	0 days	0 days	1231	1292,1338,1229,1252												
1231	CON-2A-41730	Dia. 450mm Drain Pipe	25 days	0 days	100%	Wed 12/2/25	Sat 8/3/25	Wed 12/2/25	Sat 8/3/25	0 days	0 days	1214FS-30 days,1222	1230												
1232	CON-2A-41740	Dia. 1650mm Drain Pipe	28 days	0 days	100%	Sun 17/11/24	Sat 14/12/24	Sun 17/11/24	Sat 14/12/24	0 days	0 days	1214FS-117 days,122	1250,1231												
1233	CON-2A-42000	Road D1 Central Portion (Next to Site 3-8, D1+170 to D1+320)	219 days	0 days	100%	Wed 20/11/24	Thu 26/6/25	Wed 20/11/24	Thu 26/6/25	0 days	0 days														
1234	CON-2A-42100	Northbound	48 days	0 days	100%	Wed 20/11/24	Mon 6/1/25	Wed 20/11/24	Mon 6/1/25	0 days	0 days														
1235	CON-2A-42110	Earthwork	48 days	0 days	100%	Wed 20/11/24	Mon 6/1/25	Wed 20/11/24	Mon 6/1/25	0 days	0 days														
1236	CON-2A-42111	Removal of additional Concrete Pavement within HSK CIF	18 days	0 days	100%	Wed 20/11/24	Sat 7/12/24	Wed 20/11/24	Sat 7/12/24	0 days	0 days	780	1237,1243,1250												
1237	CON-2A-42112	Sewerage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1236,162,407,410	1238,1240,1244SS+20 day												
1238	CON-2A-42113	Drainage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1237	1239SS+30 days,1240												
1239	CON-2A-42114	Waterpipe Installation (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	404,1238SS+30 days	1246,1247												
1240	CON-2A-42115	Surface Drainage (Omitted)	0 days	0 days	100%	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	Sat 7/12/24	0 days	0 days	1237,1238	1249												
1241	CON-2A-42200	Southbound	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days														
1242	CON-2A-42210	Earthwork	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days														
1243	CON-2A-42211	Removal of additional Concrete Pavement within HSK CIF	20 days	0 days	100%	Sun 8/12/24	Fri 27/12/24	Sun 8/12/24	Fri 27/12/24	0 days	0 days	1236	1244,1250												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1244	CON-2A-42221	Drainage (omitted)	0 days	0 days	100%	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	0 days	0 days	1243,162,407,410,123	1247,1245												
1245	CON-2A-42222	Surface Drainage (omitted)	0 days	0 days	100%	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	Fri 27/12/24	0 days	0 days	1244	1249												
1246	CON-2A-42400	Utilities (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	426,1239	1247												
1247	CON-2A-42500	Road Work (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	1246,426,1244,1239	1248,1249												
1248	CON-2A-42600	Road Lighting (Omitted)	0 days	0 days	100%	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	Mon 6/1/25	0 days	0 days	1247,458	1292												
1249	CON-2A-42700	Landscaping Work (Omitted)	0 days	0 days	100%	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	0 days	0 days	1247,462,1207,1240,1	1292												
1250	CON-2A-42810	Temporary Road connecting Road L51 to KPLR	40 days	0 days	100%	Thu 26/12/24	Mon 3/2/25	Thu 26/12/24	Mon 3/2/25	0 days	0 days	1236,1243,1232	787,1251												
1251	CON-2A-42820	Interface work with site 3-8 and temporary road	14 days	0 days	100%	Tue 4/2/25	Mon 17/2/25	Tue 4/2/25	Mon 17/2/25	0 days	0 days	1250	1252												
1252	CON-2A-42830	Trapezoidal Channel and dia. 450mm drainage	50 days	0 days	100%	Mon 14/4/25	Mon 2/6/25	Mon 14/4/25	Mon 2/6/25	0 days	0 days	1323,1230,1251	1330,1292,1208FS+20 days,1290,1324												
1253	CON-2A-40300	Road D1 South Western Portion (Next Site 3-8, D1+000 to CHA0+170)	970 days	0 days	100%	Thu 29/12/22	Sun 24/8/25	Thu 29/12/22	Sun 24/8/25	0 days	0 days														
1254	CON-2A-40310	Box Culvert Construction (with Extension for Public Road Arrangement)	153 days	0 days	100%	Thu 29/12/22	Tue 30/5/23	Thu 29/12/22	Tue 30/5/23	0 days	0 days														
1255	CON-2A-40350	RC Structure Construction	125 days	0 days	100%	Thu 29/12/22	Tue 2/5/23	Thu 29/12/22	Tue 2/5/23	0 days	0 days														
1256	CON-2A-40351	Base Slab	40 days	0 days	100%	Thu 29/12/22	Mon 6/2/23	Thu 29/12/22	Mon 6/2/23	0 days	0 days		1257												
1257	CON-2A-40352	Wall	40 days	0 days	100%	Tue 7/2/23	Sat 18/3/23	Tue 7/2/23	Sat 18/3/23	0 days	0 days	1256	1258												
1258	CON-2A-40353	Top Slab	45 days	0 days	100%	Sun 19/3/23	Tue 2/5/23	Sun 19/3/23	Tue 2/5/23	0 days	0 days	1257	1260												
1259	CON-2A-40380	Installation of drain pipe from existing manhole to box culvert	28 days	0 days	100%	Wed 3/5/23	Tue 30/5/23	Wed 3/5/23	Tue 30/5/23	0 days	0 days														
1260	CON-2A-40382	Installation of drain pipe	14 days	0 days	100%	Wed 3/5/23	Tue 16/5/23	Wed 3/5/23	Tue 16/5/23	0 days	0 days	1258	1261												
1261	CON-2A-40383	Backfilling to Formation	14 days	0 days	100%	Wed 17/5/23	Tue 30/5/23	Wed 17/5/23	Tue 30/5/23	0 days	0 days	1260	1275												
1262	CON-2A-43100	Northbound	811 days	0 days	100%	Tue 6/6/23	Sun 24/8/25	Tue 6/6/23	Sun 24/8/25	0 days	0 days														
1263	CON-2A-43110	Earthwork	811 days	0 days	100%	Tue 6/6/23	Sun 24/8/25	Tue 6/6/23	Sun 24/8/25	0 days	0 days														
1264	CON-2A-43111	Sewerage	180 days	0 days	100%	Tue 6/6/23	Sat 2/12/23	Tue 6/6/23	Sat 2/12/23	0 days	0 days	162,407,410,765	1265SS+30 days,1288												
1265	CON-2A-43112	Backfilling & Compaction to Formation	120 days	0 days	100%	Thu 6/7/23	Thu 2/11/23	Thu 6/7/23	Thu 2/11/23	0 days	0 days	1264SS+30 days	1268,1266SS+30 days,107												
1266	CON-2A-43113	Drainage	120 days	0 days	100%	Sat 5/8/23	Sat 2/12/23	Sat 5/8/23	Sat 2/12/23	0 days	0 days	1265SS+30 days	1269,1267												
1267	CON-2A-43114	Water Pipe Installation (Omitted)	0 days	0 days	100%	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	0 days	0 days	404,1266	1284,1114												
1268	CON-2A-43115	Trimming for Fill Slope (Omitted)	0 days	0 days	100%	Thu 2/11/23	Thu 2/11/23	Thu 2/11/23	Thu 2/11/23	0 days	0 days	1265	1269												
1269	CON-2A-43116	Surface Drainage (Omitted)	0 days	0 days	100%	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	Sat 2/12/23	0 days	0 days	1268,1266	1285												
1270	CON-2A-43117	675 UC connection site 3-8 to road D1 (PMI 051)	14 days	0 days	100%	Mon 11/8/25	Sun 24/8/25	Mon 11/8/25	Sun 24/8/25	0 days	0 days	1289	1292												
1271	CON-2A-43118	Enabling Works for Relocation of Electricity Meter Serving Highways Department's Depot (PMI 218)	7 days	0 days	100%	Mon 6/1/25	Sun 12/1/25	Mon 6/1/25	Sun 12/1/25	0 days	0 days		1080												
1272	CON-2A-43119	Enabling Works for Relocation of Highways Department's Lighting Pillar Box near Kong Shum Western Highway Roundabout (PMI 237)	150 days	0 days	100%	Tue 4/3/25	Thu 31/7/25	Tue 4/3/25	Thu 31/7/25	0 days	0 days	795,1080	1289												
1273	CON-2A-43200	Southbound	440 days	0 days	100%	Wed 31/5/23	Mon 12/8/24	Wed 31/5/23	Mon 12/8/24	0 days	0 days														
1274	CON-2A-43210	Earthwork	440 days	0 days	100%	Wed 31/5/23	Mon 12/8/24	Wed 31/5/23	Mon 12/8/24	0 days	0 days														
1275	CON-2A-43211	Backfilling & Compaction to Formation	60 days	0 days	100%	Wed 31/5/23	Sat 29/7/23	Wed 31/5/23	Sat 29/7/23	0 days	0 days	1261	1277,1276,1288												
1276	CON-2A-43213	Drainage (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1275,772,743	1278,1277												
1277	CON-2A-43214	Trimming for Fill Slope (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1275,1276	1278												
1278	CON-2A-43215	Surface Drainage (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1276,1277	1285,1284												
1279	CON-2A-43300	Band Drain for Pond Deposit	172 days	0 days	100%	Mon 27/11/23	Thu 16/5/24	Mon 27/11/23	Thu 16/5/24	0 days	0 days														
1280	CON-2A-43310	Site Set Up	14 days	0 days	100%	Mon 27/11/23	Sun 10/12/23	Mon 27/11/23	Sun 10/12/23	0 days	0 days		1281												
1281	CON-2A-43320	Setting Out	2 days	0 days	100%	Mon 11/12/23	Tue 12/12/23	Mon 11/12/23	Tue 12/12/23	0 days	0 days	1280	1282												
1282	CON-2A-43330	Installation of Vertical Drain by 50Ton Band Drain Machine	36 days	0 days	100%	Wed 13/12/23	Wed 17/1/24	Wed 13/12/23	Wed 17/1/24	0 days	0 days	1281	1283												
1283	CON-2A-43360	Monitoring for settlement	120 days	0 days	100%	Thu 18/1/24	Thu 16/5/24	Thu 18/1/24	Thu 16/5/24	0 days	0 days	1282	1284,1288FS+122 days												
1284	CON-2A-43400	Utilities (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	426,1267,1278,1283	1285												
1285	CON-2A-43500	Road Work (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1284,426,1269,1278	1286,1287												
1286	CON-2A-43600	Landscaping Work (Omitted)	0 days	0 days	100%	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	Mon 12/8/24	0 days	0 days	1285,458	1292												
1287	CON-2A-43700	Road Lighting (Omitted)	0 days	0 days	100%	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	0 days	0 days	1285,462	1292												
1288	CON-2A-43800	Temporary Road diverting KPLR	40 days	0 days	100%	Mon 16/9/24	Fri 25/10/24	Mon 16/9/24	Fri 25/10/24	0 days	0 days	1283FS+122 days,127	1289,786FS+90 days												
1289	CON-2A-43810	Backfilling to road level connecting of KSWH	10 days	0 days	100%	Fri 1/8/25	Sun 10/8/25	Fri 1/8/25	Sun 10/8/25	0 days	0 days	125,1080,1288,1272	1270,1291												
1290	CON-2A-43900	Trapezoidal Channel and surface channel	30 days	0 days	100%	Tue 3/6/25	Wed 2/7/25	Tue 3/6/25	Wed 2/7/25	0 days	0 days	1252	1330,1291												
1291	CON-2A-43910	Interface work with KSWH, site 3-8 and temporary road	14 days	0 days	100%	Mon 11/8/25	Sun 24/8/25	Mon 11/8/25	Sun 24/8/25	0 days	0 days	1290,1289	1292												
1292		Planned Road D1 Completion Date	0 days	0 days	100%	Sun 24/8/25	Sun 24/8/25	Sun 24/8/25	Sun 24/8/25	0 days	0 days	1287,1249,1228,1227,1338													

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1293	CON-2A-50000	Road L51 (Decontamination works refer to Section 3-7 and 3-8)	1267 days	0 days	100%	Fri 25/2/22	Fri 15/8/25	Fri 25/2/22	Fri 15/8/25	0 days	0 days														
1294	CON-2A-50100	Bored Pile Wall (18 Piles)	851 days	0 days	100%	Sat 11/3/23	Tue 8/7/25	Sat 11/3/23	Tue 8/7/25	0 days	0 days														
1295	CON-2A-50110	Working platform for Bored Pile Equipment	14 days	0 days	100%	Sat 11/3/23	Fri 24/3/23	Sat 11/3/23	Fri 24/3/23	0 days	0 days		1296												
1296	CON-2A-50120	Mobilization and Setup of Equipment	7 days	0 days	100%	Sat 25/3/23	Fri 31/3/23	Sat 25/3/23	Fri 31/3/23	0 days	0 days	1295	1297												
1297	CON-2A-50130	Bored Piles ø1500 18Nr	140 days	0 days	100%	Sat 1/4/23	Fri 18/8/23	Sat 1/4/23	Fri 18/8/23	0 days	0 days	1296	1298												
1298	CON-2A-50131	Proof drill and Sonic Test	30 days	0 days	100%	Fri 1/9/23	Sat 30/9/23	Fri 1/9/23	Sat 30/9/23	0 days	0 days	1297	1299												
1299	CON-2A-50132	Full core	8 days	0 days	100%	Sun 1/10/23	Sun 8/10/23	Sun 1/10/23	Sun 8/10/23	0 days	0 days	1298	1300												
1300	CON-2A-50140	Hacking Pile Head Rebar	90 days	0 days	100%	Mon 9/10/23	Sat 6/1/24	Mon 9/10/23	Sat 6/1/24	0 days	0 days	1299	1301												
1301	CON-2A-50141	Capping Beam	100 days	0 days	100%	Sun 7/11/24	Mon 15/4/24	Sun 7/1/24	Mon 15/4/24	0 days	0 days	1300	1302												
1302	CON-2A-50142	Lagging Wall	150 days	0 days	100%	Tue 16/4/24	Thu 12/9/24	Tue 16/4/24	Thu 12/9/24	0 days	0 days	1301	1308,1309,1303SS+130 days												
1303	CON-2A-50150	L-shape Retaining Wall (Bay C1, C2 and C3)	60 days	0 days	100%	Sat 24/8/24	Tue 22/10/24	Sat 24/8/24	Tue 22/10/24	0 days	0 days	1302SS+130 days	1304,1317												
1304	CON-2A-50151	Mass Concrete Retaining Wall (Bay D1)	20 days	0 days	100%	Wed 23/10/24	Mon 11/11/24	Wed 23/10/24	Mon 11/11/24	0 days	0 days	1303	1308,1309,1305												
1305	CON-2A-50152	Design Proposal for Construction of Wall Finishes of Retaining Wall RL51_RW1 along the Proposed L51 (PMI 236)	100 days	0 days	100%	Mon 31/3/25	Tue 8/7/25	Mon 31/3/25	Tue 8/7/25	0 days	0 days	1304,1321FS+38 days	1316												
1306	CON-2A-50200	Site Formation	259 days	0 days	100%	Tue 12/11/24	Mon 28/7/25	Tue 12/11/24	Mon 28/7/25	0 days	0 days														
1307	CON-2A-50210	Earthwork	47 days	0 days	100%	Tue 12/11/24	Sat 28/12/24	Tue 12/11/24	Sat 28/12/24	0 days	0 days														
1308	CON-2A-50211	Excavation to Formation	40 days	0 days	100%	Tue 12/11/24	Sat 21/12/24	Tue 12/11/24	Sat 21/12/24	0 days	0 days	647,1302,1304	1310												
1309	CON-2A-50212	Backfilling & Compaction for Fill Slope	40 days	0 days	100%	Tue 12/11/24	Sat 21/12/24	Tue 12/11/24	Sat 21/12/24	0 days	0 days	647,1302,1304	1310												
1310	CON-2A-50213	Trimming for Fill Slope	7 days	0 days	100%	Sun 22/12/24	Sat 28/12/24	Sun 22/12/24	Sat 28/12/24	0 days	0 days	1309,1308	1312,1318FS+10 days												
1311	CON-2A-50220	Trimming for Fill Slope	81 days	0 days	100%	Mon 3/3/25	Thu 22/5/25	Mon 3/3/25	Thu 22/5/25	0 days	0 days														
1312	CON-2A-50221	At Road Level	45 days	0 days	100%	Mon 3/3/25	Wed 16/4/25	Mon 3/3/25	Wed 16/4/25	0 days	0 days	1310,1321FS+10 days	1330												
1313	CON-2A-50222	At Capping Beam Level	21 days	0 days	100%	Fri 2/5/25	Thu 22/5/25	Fri 2/5/25	Thu 22/5/25	0 days	0 days	1315	1330												
1314	CON-2A-50230	Surface Drainage	128 days	0 days	100%	Sun 23/3/25	Mon 28/7/25	Sun 23/3/25	Mon 28/7/25	0 days	0 days														
1315	CON-2A-50231	Updated Drainage System for Retaining Wall and Slope Drain at Road L51 (PMI 235, PMI 219) (Capping Beam along KPLR)	40 days	0 days	100%	Sun 23/3/25	Thu 1/5/25	Sun 23/3/25	Thu 1/5/25	0 days	0 days	1321FS+30 days	1325,1313												
1316	CON-2A-50232	Updated Drainage System for Retaining Wall and Slope Drain at Road L51 (PMI 235, PMI 219) (Toe of Retaining wall along L51)	20 days	0 days	100%	Wed 9/7/25	Mon 28/7/25	Wed 9/7/25	Mon 28/7/25	0 days	0 days	1305	1327												
1317	CON-2A-50300	Drainage	35 days	0 days	100%	Wed 8/1/25	Tue 11/2/25	Wed 8/1/25	Tue 11/2/25	0 days	0 days	162,407,410,1318FS-	1321FS-6 days,1322FS-6 days												
1318	CON-2A-50310	Installation of DN1000 HDPE pipe inside the uncharted box Culvert at Kai Pak Ling Road near road L51 (PMI 094)	10 days	0 days	100%	Wed 8/1/25	Fri 17/1/25	Wed 8/1/25	Fri 17/1/25	0 days	0 days	591FS+103 days,1310FS+10 days	1317FS-10 days												
1319	CON-2A-50400	Water Pipe Installation on Footpath (Omitted)	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	426,404	173FF,176FF,1330												
1320	CON-2A-50500	Utilities (Omitted)	0 days	0 days	100%	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	Fri 25/2/22	0 days	0 days	404,426	1330												
1321	CON-2A-50610	Road Work with Temporary Lighting	15 days	0 days	100%	Thu 6/2/25	Thu 20/2/25	Thu 6/2/25	Thu 20/2/25	0 days	0 days	1317FS-6 days	1330,787,1305FS+38 days												
1322	CON-2A-50620	Dia. 450mm drainage	8 days	0 days	100%	Thu 6/2/25	Thu 13/2/25	Thu 6/2/25	Thu 13/2/25	0 days	0 days	1317FS-6 days	1330,1323												
1323	CON-2A-50630	Temporary Road with Temporary Lighting	9 days	0 days	100%	Fri 14/2/25	Sat 22/2/25	Fri 14/2/25	Sat 22/2/25	0 days	0 days	1322	1330,787,1324,1252,1208												
1324	CON-2A-50640	Trapezoidal Channel	14 days	0 days	100%	Tue 3/6/25	Mon 16/6/25	Tue 3/6/25	Mon 16/6/25	0 days	0 days	1323,1252	1330												
1325	CON-2A-50650	Revised Kerb Line along the Proposed Road L51 near Kai Pak Ling Road (PMI 256)	20 days	0 days	100%	Fri 2/5/25	Wed 21/5/25	Fri 2/5/25	Wed 21/5/25	0 days	0 days	1323,1315	1330,1326												
1326	CON-2A-50651	Cement Mortar on surfce of Footpath (PMI 176)	10 days	0 days	100%	Thu 22/5/25	Sat 31/5/25	Thu 22/5/25	Sat 31/5/25	0 days	0 days	1325	1333FS+60 days												
1327	CON-2A-50652	Cement Mortar on surfce of Verge (PMI 176)	18 days	0 days	100%	Tue 29/7/25	Fri 15/8/25	Tue 29/7/25	Fri 15/8/25	0 days	0 days	1316	1330												
1328	CON-2A-50700	Road Lighting (Omitted)	0 days	0 days	100%	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	Thu 31/8/23	0 days	0 days	458	170FF												
1329	CON-2A-50800	Landscaping Work (Omitted)	0 days	0 days	100%	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	Thu 26/6/25	0 days	0 days	462	1330												
1330		Planned Road L51 Completion Date	0 days	0 days	100%	Fri 15/8/25	Fri 15/8/25	Fri 15/8/25	Fri 15/8/25	0 days	0 days	1321,1323,1329,1320,27,1338													
1331	CON-2A-60100	Fung Kong Tsuen Road and Lau Fau Shan Sewerage (Portion A5)	502 days	0 days	100%	Fri 17/5/24	Tue 30/9/25	Fri 17/5/24	Tue 30/9/25	0 days	0 days	1046	1338												
1332	CON-2A-60200	Boulder Removal of Boulder No. A16 within Natural Terrain Hazard Study Area	262 days	0 days	100%	Thu 29/8/24	Sat 17/5/25	Thu 29/8/24	Sat 17/5/25	0 days	0 days	423FS+80 days	1338												
1333	CON-2A-60210	Provision of Concrete Pavement along a Portion of Kai Pak Ling Road near Site 3-8 (PMI 253)	14 days	0 days	100%	Thu 31/7/25	Wed 13/8/25	Thu 31/7/25	Wed 13/8/25	0 days	0 days	1326FS+60 days	1334												
1334	CON-2A-60220	Proposed Passing Bays along Kai Pak Ling Road (PMI 269)	14 days	0 days	100%	Thu 14/8/25	Wed 27/8/25	Thu 14/8/25	Wed 27/8/25	0 days	0 days	1333	1338												
1335	CON-2A-60300	Site Clearance within the Working Area near the Junction between Kai Pak Ling Road and Fung Kong Tsuen Road (PMI 208, 209, 216)	60 days	0 days	100%	Tue 15/10/24	Fri 13/12/24	Tue 15/10/24	Fri 13/12/24	0 days	0 days		1336												

ID	Activity ID	Task Name	Duration	Remaining Duration	% Work Complete	Start	Finish	Late Start	Late Finish	Free Slack	Total Slack	Predecessors	Successors	2021	Half 2, 2021	Half 1, 2022	Half 2, 2022	Half 1, 2023	Half 2, 2023	Half 1, 2024	Half 2, 2024	Half 1, 2025	Half 2, 2025	Half 1, 2026	Half 2, 2026
1336	CON-2A-60350	Preparation of Asbestos Investigation Report and Asbestos Abatement Plan for Removal of Asbestos Containing Material at Fung Kong Tsuen Refuse Collection Point (PMI 270)	80 days	0 days	100%	Tue 1/4/25	Thu 19/6/25	Tue 1/4/25	Thu 19/6/25	0 days	0 days	1335	1337												
1337	CON-2A-60400	Site Formation Works for Refuse Collection Point at Fung Kong Tsuen (PMI 246)	60 days	0 days	100%	Fri 20/6/25	Mon 18/8/25	Fri 20/6/25	Mon 18/8/25	0 days	0 days	1336	1338												
1338	CON-2A-90000	Planned Completion of Section 2A	0 days	0 days	100%	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	Tue 30/9/25	0 days	0 days	1080,1134,1108,1199	1340,27												
1339		Section 2B	365 days	365 days	0%	Wed 1/10/25	Wed 30/9/26	Wed 1/10/25	Wed 30/9/26	0 days	0 days														
1340	CON-2B-10000	Landscape Softworks and Establishment works under this contract except the corresponding parts to be covered in section 1B of the works	365 days	365 days	0%	Wed 1/10/25	Wed 30/9/26	Wed 1/10/25	Wed 30/9/26	0 days	0 days	1338	1341												
1341	CON-2B-20000	Planned Completion of Section 2B	0 days	0 days	0%	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	Wed 30/9/26	0 days	0 days	1340	28												